

**UNIVERSITY OF CALIFORNIA, BERKELEY
RICHMOND FIELD STATION
MONTHLY SUMMARY REPORT**

NOVEMBER 15, 2011

This monthly summary report (MSR) summarizes environmental site investigation and remediation activities conducted on behalf of The Regents of the University of California (UC) at the University of California, Berkeley's Richmond Field Station in accordance with Section 6.3 of the California Environmental Protection Agency, Department of Toxic Substances Control (DTSC) Site Investigation and Remediation Order (Order), Docket No. I/SE-RAO 06/07-004, effective on September 20, 2006.

a. Specific actions taken by or on behalf of Respondents during the previous calendar month (October 2011).

- UC Berkeley implemented the Proposed Continued Groundwater Monitoring October 2011 workplan submitted to DTSC on September 27, 2011 by completing the third round of groundwater elevation measurements and water quality sampling of RFS piezometers, including those installed in 2010.
- Implementation of the *Phase II Field Sampling Workplan Addendum* submitted to DTSC on September 12, 2011 to assess soil in portions of previously-identified data gap areas of the RFS was completed.
- Implementation of the *Final Technical Memorandum for Well Destructions* submitted to DTSC August 19, 2011 to close several existing research wells that are no longer needed began on October 26.
- UC Berkeley submitted to DTSC a final report on the management of investigation waste disposal as described in the April 1, 2011 *Sampling Results for Waste Characterization Sampling from the Phase I Field Sampling Workplan Groundwater Investigation*.

b. Actions expected to be undertaken during the current calendar month (November 2011).

- Implementation of the *Final Technical Memorandum for Well Destructions* submitted to DTSC August 19, 2011 to close several existing research wells that are no longer needed was completed.
- UC Berkeley anticipates submitting a draft Radiological Survey and Sampling Plan (RSSP) in November 2011 to the California Department of Health Services Radiological Health Branch for decontamination and decommissioning (D&D) of Buildings 102 and 110 for approval.

- c. All planned activities for the next month (December 2011).
- Depending on the receipt of Phase II sampling data and the ability to schedule planning meetings with DTSC staff, UC Berkeley tentatively anticipates submitting a draft Phase III Field Sampling Workplan to continue to assess soil in portions of previously-identified data gap areas of the RFS by the end of January 2012.
- d. Any requirements under the Order that were not completed.
- None.
- e. Any problems or anticipated problems in complying with this Order.
- Completion of implementation of the Field Sampling Workplan and other tasks is dependent on the ability to meet with DTSC staff on a timely basis and may require adjusting schedules and extensions of deadlines.