

**DRAFT**

**Soil Management Plan, Revision 3  
Removal Action Workplan  
Attachment C**

**Research, Education, and Support Area within the Richmond  
Field Station**

*Prepared for:*

**University of California, Berkeley**

March 3, 2023

*Prepared by*



**TETRA TECH, INC.**

1999 Harrison Street, Suite 500  
Oakland, California 94612

Jason Brodersen, PG.



## CONTENTS

---

|  |      |
|--|------|
| ACRONYMS AND ABBREVIATIONS .....                                 | C-v  |
| EXECUTIVE SUMMARY .....  | C-1  |
| 1.0 INTRODUCTION AND PURPOSE .....                               | C-1  |
| 1.1 SCOPE .....  | C-3  |
| 1.2 APPROACH.....  | C-4  |
| 1.3 DOCUMENTATION AND SMP UPDATES .....                          | C-8  |
| 1.4 COMMUNITY NOTIFICATION PROCESS .....                         | C-9  |
| 1.5 ROLES AND RESPONSIBILITIES .....                             | C-9  |
| 1.6 SMP CONTENT .....  | C-10 |
| 2.0 BACKGROUND .....   | C-12 |
| 2.1 CURRENT AND HISTORICAL ACTIVITIES.....                       | C-12 |
| 2.1.1 Current Land Use.....                                      | C-12 |
| 2.1.2 Historic Uses.....   | C-13 |
| 2.2 PREVIOUS INVESTIGATIONS AND REMEDIATION .....                | C-14 |
| 2.2.1 Pre-FSW Investigations .....                               | C-14 |
| 2.2.2 FSW Investigations.....                                    | C-14 |
| 2.2.3 Previous Cleanup Actions.....                              | C-14 |
| 2.3 CHEMICALS OF CONCERN .....                                   | C-15 |
| 2.4 SOIL MANAGEMENT PLAN AREAS .....                             | C-18 |
| 3.0 PROJECT DESCRIPTION AND DETERMINATION OF SAMPLING .....      | C-19 |
| 3.1 TYPES OF WORK .....  | C-19 |
| 3.2 POTENTIAL IMPACTS TO PROTECTED SPECIES OR WETLANDS.....      | C-20 |
| 3.3 POTENTIAL IMPACTS TO GROUNDWATER PIEZOMETER NETWORK .....    | C-21 |
| 3.4 SAMPLING REQUIREMENTS .....                                  | C-21 |
| 3.5 DOCUMENTATION .....  | C-21 |
| 4.0 SAMPLING, DATA EVALUATION, AND SOIL MANAGEMENT ACTIONS ..... | C-23 |
| 4.1 PRESCRIPTIVE SAMPLING DESIGN.....                            | C-23 |
| 4.2 DATA EVALUATION .....  | C-26 |
| 4.2.1 Screening Criteria .....                                   | C-26 |
| 4.2.2 Calculation of Cumulative Risk and Hazards.....            | C-29 |
| 4.2.3 Determination of Soil Management Action.....               | C-31 |
| 4.3 SOIL MANAGEMENT ACTIONS.....                                 | C-32 |
| 4.3.1 On-Site Management Plan.....                               | C-32 |
| 4.3.2 Soil Excavation Plan.....                                  | C-33 |

**CONTENTS (Continued)**

---

4.4 DOCUMENTATION .....C-34

5.0 IMPLEMENTATION OF SOIL MANAGEMENT ACTIONS .....C-37

5.1 PRE-EXCAVATION ACTIVITIES.....C-37

5.1.1 Permitting and Notification.....C-37

5.1.2 Health and Safety .....C-37

5.1.3 Storm Water Pollution Prevention Plan Compliance.....C-38

5.1.4 Utility Clearance .....C-38

5.1.5 Ground Clearance and Grubbing .....C-38

5.1.6 Groundwater Level Measurement.....C-38

5.1.7 Piezometer Abandonment and Replacement .....C-39

5.1.8 Hazardous Material Abatement .....C-39

5.1.9 Implementation of Grassland Protection Measures .....C-39

5.1.10 Implementation of Archeological Resource Protection Measures.....C-39

5.2 EXCAVATION ACTIVITIES .....C-40

5.2.1 Excavation.....C-40

5.2.2 Confirmation Sampling.....C-40

5.2.3 Cinder Management.....C-41

5.2.4 Erosion, Dust Control, and Air Monitoring .....C-43

5.2.5 Decontamination.....C-45

5.2.6 Waste Handling and Storage.....C-45

5.3 POST-EXCAVATION ACTIVITIES .....C-47

5.3.1 Waste Classification, Transportation, and Disposal .....C-47

5.3.2 Site Restoration.....C-48

6.0 COMPLETION REPORTING .....C-50

7.0 REFERENCES .....C-52

## **CONTENTS (Continued)**

---

### **Figures**

- C-1 Site Location Map
- C-2 University of California Properties
- C-3 Research, Education, and Support Areas and Natural Open Space within Site Boundary
- C-4 Physical Features
- C-5 Soil Management Plan Areas
- C-6 Location of Former and Current Facilities in the Northern Portion of Site
- C-7 Location of Former and Current Facilities in the Central Portion of Site
- C-8 Historic Radiological Use and Sampling Locations
- C-9 Sensitive Plant Species
- C-10 Habitat and Wetlands Map
- C-11 Soil Management Plan Areas, Sampling Densities, and Recommended Analytes

### **Tables**

- C-1 Category I and II Criteria
- C-2 Summary of SMP Areas and Historical Activities
- C-3 Recommended Soil Sampling Density and Analysis for Sampling Design
- C-4 Historic Radiological Use and Sampling Locations, Reference List
- C-5 Exposure Parameters
- C-6 Example Forward Risk Assessment

### **Exhibits**

- C1 Soil Management Plan Forms A, B, C
- C2 Sampling and Analysis Plan

## **CONTENTS (Continued)**

---

### **Attachments**

- C1 Comments and Response to Comments (*Reserved*)
- C2 Response to Comments on SMP Revision 2
- C3 Imported Soils Sampling and Analysis Requirements to Assess Contaminant Concentrations

## ACRONYMS AND ABBREVIATIONS

---

|          |   |
|----------|---|
| 95UCL    | 95 percent upper confidence limit   |
| AST      | Above ground storage tank   |
| B(a)P-EQ | Benzo(a)pyrene equivalent   |
| bgs      | Below ground surface  |
| Cal/EPA  | California Environmental Protection Agency  |
| CCC      | California Cap Company  |
| CCR      | Current Conditions Report   |
| CFR      | <i>Code of Federal Regulations</i>  |
| COC      | Chemical of concern   |
| COPC     | Chemical of potential concern   |
| CY       | Cubic yard  |
| DTSC     | California Department of Toxic Substances Control   |
| EH&S     | Office of Environment, Health & Safety  |
| EPA      | U.S. Environmental Protection Agency  |
| EPC      | Exposure point concentration  |
| ESL      | Environmental screening level   |
| FPL WTL  | Forest Products Laboratory Wood Treatment Lab   |
| FSW      | Field Sampling Workplan   |
| GIS      | Geographic information system   |
| HMX      | Octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine  |
| HSP      | Health and Safety Plan  |
| IDW      | Investigation-derived waste   |
| LBNL     | Ernest Orlando Lawrence Berkeley National Laboratory  |
| LBP      | Lead-based paint  |
| LRDP     | Long Range Development Plan   |
| LUC      | Land use control  |
| MCL      | Maximum contaminant level   |
| MFA      | Mercury Fulminate Area  |
| mg/kg    | Milligrams per kilogram   |
| NOI      | Notice of Intent  |
| NOS      | Land use designation identified in the LRDP as Natural Open Space, which applies to areas that UC plans to protect from development and maintain in their natural condition |

## ACRONYMS AND ABBREVIATIONS (Continued)

---

|  |  |
|--|--|
| PAH  | Polycyclic aromatic hydrocarbons   |
| PCB  | Polychlorinated biphenyl   |
| PPE  | Personal protective equipment  |
| QSD  | Qualified SWPPP Developer  |
| QSP  | Qualified SWPPP Preparer   |
| RAW  | Removal Action Workplan  |
| RBC  | Risk-based concentration   |
| RES  | Land use designation identified in the LRDP as Research, Education, and Support, which applies to areas that are either currently developed with facilities that would remain in their present form or be expanded, or that would be developed with new facilities |
| RFS  | Richmond Field Station   |
| RFS Site Investigation and Remediation Order | DTSC Site Investigation and Remediation Order. Docket No. IS/E-RAO 06/07-004 for the Richmond Field Station  |
| RWQCB  | San Francisco Bay Regional Water Quality Control Board   |
| SAP  | Sampling and analysis plan   |
| SCR  | Site Characterization Report   |
| SMP  | Soil Management Plan   |
| SOP  | Standard operating procedure   |
| SVOC   | Semivolatile organic compounds   |
| SWPPP  | Stormwater pollution prevention plan   |
| TCE  | Trichloroethene  |
| TCRA   | Time-critical removal action   |
| Tetra Tech                                   | Tetra Tech, Inc.   |
| TPH  | Total petroleum hydrocarbons   |
| TSCA   | Toxic Substance Control Act  |
| UC   | University of California   |
| UC Berkeley                                  | University of California, Berkeley   |
| UCL  | Upper confidence limit   |
| URS  | URS Corporation  |
| UST  | Underground storage tank   |
| VOC  | Volatile organic compound  |
| Zeneca Order                                 | DTSC Site Investigation and Remediation Order. Docket No. IS/E-RAO 06/07-005 for the former Zeneca Site  |
| µg/L   | Micrograms per liter   |

## EXECUTIVE SUMMARY

The Soil Management Plan (SMP) supports the implementation of land use controls established in the Removal Action Workplan (RAW) for the Richmond Field Station (RFS). Revision 3 is the third of the as-needed SMP updates; it incorporates updates and clarifications to SMP protocols and provides additional supporting maps.

The University of California, Berkeley (UC Berkeley) has been conducting investigation and cleanup actions at RFS under the oversight of the California Environmental Protection Agency, California Department of Toxic Substances Control, in compliance with the Site Investigation and Remediation Order, Docket No. IS/E-RAO 06/07-004, dated September 15, 2006 (RFS Site Investigation and Remediation Order). The RFS Site Investigation and Remediation Order provides for the investigation and cleanup of 96 acres of upland and 13 acres of tidal marsh and transition habitat within RFS. In July 2014, UC Berkeley published the RAW and SMP under Health and Safety Code Section 25356.1(h)(1) and in compliance with the RFS Site Investigation and Remediation Order.

The SMP provides a framework to prohibit uncontrolled soil excavation or disturbance activities which may expose workers or visitors to unsafe exposures to environmental contaminants. The objective of the SMP is to ensure that soil disturbance activities do not adversely impact human health or the environment and that the soils are handled, stored and disposed of, or reused onsite in accordance with applicable laws, regulations, and University of California policies. The SMP ensures that soils disturbed during future construction, redevelopment, or maintenance projects will be sampled and managed to ensure that no uncontrolled exposures to, or releases of contaminants occur within the areas of the RFS planned for Research, Education, and Support (RES) land uses.

SMP Revision 3 supersedes the original version of the SMP, SMP Revision 1, and SMP Revision 2, and should be used in its place, per the changes identified in the respective document transmittal letters. The final version to this draft will be prepared following comments received regarding the draft document as documented in [Attachment C1](#).

The SMP will be reviewed annually or more frequently if necessary, and an updated version of the SMP will be published if warranted due to significant content changes.



## 1.0 INTRODUCTION AND PURPOSE

The Soil Management Plan (SMP) supports the implementation of land use controls established in the Removal Action Workplan (RAW) for the Richmond Field Station (RFS), as shown on [Figure C-1](#). Revision 3 is the third SMP update and replaces the original SMP published in July 2014, SMP Revision 1 dated April 12, 2017, and the Draft SMP Revision 2 dated December 31, 2019. SMP Revision 3 incorporates updates and clarifications to SMP protocols as detailed in its transmittal letter. The SMP is applicable to all activities conducted within the Research, Education, and Support (RES) land uses identified within the RAW; the SMP is not strictly applicable to the Natural Open Space (NOS) land uses identified within the RAW; however, its principals and management strategies may be applied if appropriate.

The University of California, Berkeley (UC Berkeley) has been conducting investigation and cleanup actions at RFS under the oversight of the California Environmental Protection Agency (Cal/EPA), California Department of Toxic Substances Control (DTSC), in compliance with the Site Investigation and Remediation Order, Docket No. IS/E-RAO 06/07-004, dated September 15, 2006 (RFS Site Investigation and Remediation Order). UC Berkeley also works with the U.S. Environmental Protection Agency (EPA) under the Toxic Substances Control Act (TSCA) for activities associated with polychlorinated biphenyls (PCB) at RFS.

The RFS Site Investigation and Remediation Order provides for the investigation and cleanup of 96 acres of upland and 13 acres of tidal marsh and transition habitat within RFS. In July 2014, UC Berkeley prepared a RAW and an accompanying SMP under Health and Safety Code Section 25356.1(h)(1) and in compliance with the RFS Site Investigation and Remediation Order. The RAW was published for the Richmond Bay Campus, which was later renamed the Berkeley Global Campus at Richmond Bay. The Berkeley Global Campus comprised the Former RFS and the adjacent Regatta Property, which is also owned by UC Berkeley. The term Berkeley Global Campus is no longer in use, and the scope of this SMP only addresses RFS. UC Berkeley also owns two outboard parcels which are not included in the RFS Site Investigation and Remediation Order nor this SMP. [Figure C-2](#) shows RFS in relation to the original Berkeley Global Campus, Regatta Property, and outboard parcels.

The RAW establishes the remedial goals and final remedy for the RES and groundwater at RFS. The remainder of RFS consisting of areas designated for NOS is not addressed by the RAW. Continued investigation within the NOS will continue under the RFS Site Investigation and Remediation Order. RFS, including the RES and NOS, is shown on [Figure C-3](#).

The RAW identifies specific actions to be conducted within the RES at RFS as follows:

### **Soil Remedy**

- Excavation of PCB-impacted soils at the Building 112 and Building 150 Transformer Areas and three areas within the Corporation Yard with total PCB concentrations exceeding the remedial goal (1 milligram per kilogram [mg/kg]).
- Excavation of mercury-impacted soil at the Mercury Fulminate Area (MFA) with concentrations exceeding the remedial goal (revised from 275 mg/kg to 187 mg/kg).

- Excavation of benzo(a)pyrene equivalent [B(a)P-EQ]-impacted soil with concentrations exceeding the remedial goal (0.4 mg/kg) and dioxin-impacted soil with concentrations greater than the remedial goal (1.6.4E-05 mg/kg) at the Corporation Yard.
- Management of cinders encountered during soil excavations.
- Implementation of site-wide land use controls (LUC) consisting of deed restrictions identifying the future use of the Site as commercial only, and mandating that future site soil disturbance or soil movement be conducted under the SMP.
- Implementation of the SMP which provides a framework for excavation and soil management, in conjunction with redevelopment or construction projects for chemicals in soil exceeding Criteria I or II levels within the RES.

### **Groundwater Remedy**

- Monitoring natural attenuation of groundwater with carbon tetrachloride concentrations exceeding the remedial goal (2.63 micrograms per liter) at the western edge of the Coastal Terrace Prairie.
- Continuing groundwater monitoring at RFS.
- Treatment and monitoring of contaminants in groundwater originating from the former Zeneca Site, including trichloroethene (TCE) and its breakdown components, under the DTSC Site Investigation and Remediation Order for the former Zeneca Site (IS/E-RAO 06/07-005) (Zeneca Order).
- Implementation of site-wide LUCs consisting of deed restrictions prohibiting groundwater extraction for purposes other than groundwater monitoring/treatment or construction dewatering.

This SMP supports the implementation of LUCs by providing a framework to prohibit uncontrolled soil excavation or disturbance activities which may expose workers or visitors to unsafe exposures to environmental contaminants. The objective of this SMP is to ensure that soil disturbance activities do not adversely impact human health or the environment and that the soils are handled, stored and disposed of, or reused onsite in accordance with applicable laws, regulations, and University of California (UC) policies. The SMP ensures that soils disturbed during future construction, redevelopment, or maintenance projects will be sampled and managed to ensure that no uncontrolled exposures to, or releases of contaminants within the RES occur. This SMP has been effective since July 18, 2014, when the final RAW was published.

The Final Revision 3 will supersede the original SMP, SMP Revision 1, and SMP Revision 2. DTSC and EPA provided comments on the Draft SMP Revision 2; comments and responses to comments regarding incorporation of those comments into the Draft SMP Revision 3 are included as [Attachment C2](#). The final version will address any regulatory agency comments on the Draft SMP Revision 3 as documented in [Attachment C1](#).

The SMP will be reviewed annually or more frequently if necessary, and an updated version of the SMP will be published if warranted due to significant content changes.

## 1.1 SCOPE

All activities conducted in the RES at RFS impacting surface cover conditions, surface soil, or subsurface soil are subject to the direct oversight of UC Office of Environment, Health & Safety (EH&S), and are subject to all state and federal soil disposal requirements.


EH&S provides the following services for UC activities at RFS:

- Emergency Response – the EH&S Dedicated Spill Response Team is trained and equipped to address chemical spills and releases on campus. Team members serve as the liaison to the Richmond Fire Department Hazardous Materials Team and obtain specialized assistance from outside responders as necessary.
- Environmental Protection – programs include acutely hazardous materials management program, campus resources for environmental protection, construction coordination, construction resources, drain disposal restrictions (water quality), environmental management systems, groundwater quality, outdoor air quality, spare the air, surface water quality, and wastewater quality.
- Hazardous Materials – programs include biohazardous waste management, chemical exchange program, compressed gas cylinders, controlled substances disposal, hazardous material management resources, hazardous materials shipping, hazardous waste program, PCBs, and potentially explosive chemicals.
- Health & Safety – programs include asbestos safety, biosafety program, chemical hygiene plan, chemical inventory program, confined space, controlled substances used in research, dedicated spill response team, department safety coordinator program, field safety, hazard communication, hearing conservation, indoor air quality, industrial equipment, industrial safety, injury and illness prevention program, job safety analysis library, material safety data sheets, respiratory protection, sanitation program, standard operating procedures (SOP), toxic gas program, and training (all EH&S). The Health & Safety program includes oversight and approval of any subsurface soil disturbance activities, including utility clearance and cinder management, if present.
- Radiation Safety – programs include radiation safety forms and additional resources, radiation safety training, radiation surveys, radiation use authorization, and radioactive waste management.

In addition to conforming to the EH&S programs above, projects impacting greater than or equal to 10 cubic yards (CY) of in situ soil, or any projects resulting in a new hardscape surface of greater than 500 square feet, are subject to this SMP, which presents an evaluation of sampling requirements, reporting, and DTSC notification, as well as EPA if PCBs are detected. Soil disturbance activities impacting less than 10 CY of in situ soil, or less than 500 square feet of hardscape surface are not subject to the requirements of the SMP; however, they will be managed directly by EH&S through its existing programs listed above. If any condition arises that may pose an imminent or substantial endangerment to public health or safety or the environment, DTSC will be notified, and a determination will be made whether the SMP is applicable or some other action needs to be taken.

The provisions of the SMP consist of three primary components: (1) project description and determination of sampling; (2) sampling, data evaluation, and soil management action; and (3) completion reporting. Implementation of the SMP will be conducted on a site-specific basis, following the DTSC notification and reviews presented in the SMP. The SMP also provides prescriptive approaches for implementing each component without seeking DTSC-approval for each step; however, DTSC notification requirements will still be met.

An overview of soil management activities is presented below.



## 1.2 APPROACH

The SMP provides a systematic process intended to ensure that future projects impacting surface and subsurface soils will not result in uncontrolled exposures to or releases of contaminants. This SMP outlines the process required for safe management of soil activities with specific document submittals to DTSC. The SMP also allows for self-implementation of soil sampling and management actions, coupled with DTSC notification, provided UC follows the prescribed protocols outlined in Sections 3.0 through 6.0 of this SMP. The prescribed protocols are not intended as sampling requirements for all projects; instead, they serve as a starting point for sampling protocols and analyses. UC may elect to select alternative methods for soil sampling and management for any project, in which case UC will request and receive approval from DTSC.

This SMP outlines protocols to be followed for soil sampling, data analyses, soil management actions or disposal practices, and final reporting. EH&S will notify DTSC through the submittal of SMP checklist forms. Soil sampling will be based on site-specific strategies, or may follow the prescribed sampling density, depths, and chemicals of concern (COC), which are determined

based on the proposed footprint and location of the project. Soil management actions and disposal requirements are based on comparison of soil sample results to screening criteria described herein and various waste acceptance criteria, and final reporting is conducted through preparation of a completion report that will also be provided to DTSC once the project has been completed. Soil may be disposed of at permitted landfills following federal and state hazardous waste laws and regulations and would be subject to review by DTSC's enforcement program.

The three primary components of the SMP and an overview of the process are presented below and on the SMP Decision Framework diagram on the following page.


1. Project Description and Determination of Sampling. The first component of the SMP process is the determination by EH&S if the project is subject to the SMP requirements. Projects subject to SMP requirements are any construction, redevelopment, renovation, subsurface or utility repairs, grading, landscaping activities impacting at least 10 CY of soil, or any resulting in new hardscape cover more than 500 square feet.

Projects impacting soils less than 10 CY or 500 square feet of existing hardscape or unexposed soil surfaces are considered *de minimis* projects and will not be subject to SMP requirements; these impacted soil volumes are expected to result in less than one small roll-off bin of soil. The intent of *de minimis* projects is to not expend unnecessary sampling and administrative costs for small projects already under the oversight of UC EH&S as described in Section 1.1. Examples of *de minimis* projects are presented in Section 3.1.

For projects subject to the SMP requirements, EH&S will provide a project description and determination of sampling by submitting *SMP Form A, Project Overview* ([Exhibit C1](#)) to DTSC prior to initiation of the project. EH&S may complete SMP Form A for *de minimis* projects or use other forms of documentation to ensure proper administrative recordkeeping as well as documenting the rationale for the *de minimis* determination.

2. Sampling Design, Data Evaluation, and Soil Management Actions. The SMP provides sampling protocols for projects requiring sampling in the previous step. Sampling protocols consist of the number of sampling locations per defined area (density), sampling intervals (depths), and analytical requirements. The protocols are based on the size of the proposed soil disturbance (horizontal and vertical); COCs are based on the history of the area (former operations or previous sampling data). Sampling protocols may follow the prescriptive protocols presented or be conducted on a site-specific basis. The SMP requires submittal of the sampling strategy to DTSC prior to sampling.

## SMP Decision Framework



### Notes

- Any soil may be moved off-site for reuse or disposal at an appropriate waste facility at any point within the process, with prior notification to DTSC.
- Managed on site consists of being covered with 2 feet of soil with concentrations below Category I criteria; being used as fill beneath hardscaped surfaces such as roadways, parking areas, or building structures; or any placement eliminating the direct exposure pathway to potential receptors.
- Confirmation sampling or any additional characterization sampling may be conducted throughout the project duration.

Analytical data will be compared to numerical screening criteria presented in the SMP (Table C-1). Soil with chemical concentrations less than Category I criteria is suitable for reuse within the project area described in SMP Form A. Soil with chemical concentrations below Category II criteria may be managed on site within the SMP project area – management on site consists of being covered with 2 feet of soil having concentrations less than the Category I criteria, or used as fill beneath hardscaped surfaces such as roadways, parking areas, or building structures, thereby eliminating the direct exposure pathway to potential receptors. EH&S will request DTSC and EPA, if appropriate, concurrence for any proposed deviations from the prescriptive soil management protocols. Soil will remain within the SMP project area unless UC requests project-specific approval from DTSC or EPA to use the soil in another location at RFS.

Category I and II screening criteria include conditions protective of commercial workers, maintenance workers, construction workers, on-site visitors, and off-site receptors; Category I screening criteria are based on the lowest of the calculated risk-based concentrations (RBC), unless background, ambient, or TSCA criteria are available, in which case the alternate values are selected. Category I criteria for total petroleum hydrocarbon (TPH) constituents are based on the San Francisco Bay Regional Water Quality Control Board (RWQCB) environmental screening levels (ESL). Category II criteria are based on 10 times the Category I criteria, with exceptions noted on Table C-1.

For each SMP project, site-specific conditions will be considered when selecting a remedial goal for a cleanup action. Category I or II screening criteria may be selected as remedial goals for a cleanup action within an SMP project area; however, a different remedial goal may be selected based on the appropriate receptors. The SMP is intended to protect all current and future receptors but may be implemented on a case-by-case basis with DTSC or EPA approval. For example, if the SMP project is known to not consist of a utility corridor, then the maintenance worker need not be considered if it is more stringent than the RBCs for the other receptors.

Soil with chemical concentrations exceeding Category II criteria will be considered for off-site disposal or may be managed on site with DTSC or EPA approval. UC will prepare internal documentation of soil management actions, including an on-site management plan or an excavation plan if appropriate. If soil cannot be managed according to the prescribed requirements specified in this SMP, for example if there are significant building constraints or limitations, UC will request approval of an alternative soil management approach from DTSC or EPA.

Notification to DTSC and documentation of this information is provided in *SMP Form B, Sampling, Data Evaluation, and Soil Management Action* (Exhibit C1). SMP Form B will be submitted to DTSC at three stages: (1) prior to sampling, with a sampling strategy memorandum as an attachment; (2) following sampling, with a data summary report as an attachment; and (3) prior to implementation of a soil management action, if required. Notifications will also be provided to EPA if PCBs are detected above 1 mg/kg.

If soils have concentrations less than Category I criteria, SMP activities and documentation will be considered complete following submission of SMP Form B with the data summary report.

For projects involving soil with concentrations greater than Category I, additional soil management actions such as on-site management or excavation will be required; in this case SMP Form B will be submitted to DTSC and EPA, if appropriate, prior to implementation of a soil excavation or on-site management plan, and will include the soil excavation or on-site management plan as an attachment.

4. Completion Reporting. For projects where soil management actions are required, UC will prepare a report summarizing the sampling design, data results and evaluation, soil management actions, and final site conditions following project completion.

Notification to DTSC and EPA, if appropriate, and documentation of this information will be provided in *SMP Form C, Completion Reporting (Exhibit C1)*, which will include the completion report as an attachment. SMP Form C and the completion report will be provided following completion of all construction activities to ensure documentation of final soil management.

### **1.3 DOCUMENTATION AND SMP UPDATES**

Compliance with SMP requirements will be documented through EH&S submitting SMP Forms A, B, and C and associated documentation to DTSC and EPA. DTSC or EPA may require changes to sampling plans based on their review of the SMP Forms. Documentation requirements are as follows:

- Initial notification of projects subject to the SMP consists of EH&S submitting SMP Form A to DTSC, along with a project map. Projects not recommended for sampling will conclude with DTSC concurrence with SMP Form A. Examples include projects with sufficient existing sampling information, or projects being conducted entirely within clean fill.
- If sampling is required, EH&S will submit SMP Form B, Part 1 to DTSC, along with a sampling strategy memorandum describing the sampling strategy.
- Following sampling, EH&S will submit SMP Form B, Part 2 to DTSC and EPA, if appropriate. Documentation for projects with soils having concentrations less than Category I criteria will conclude with EH&S submitting SMP Form B and an attached data summary report to DTSC. For projects with soils having concentrations greater than Category I criteria, EH&S will submit SMP Form B, an attached data summary report, and a recommendation to conduct remedial action.
- For projects with soils having concentrations greater than Category I criteria, EH&S will submit SMP Form B, Part 3 to DTSC and EPA, if appropriate, along with either a soil excavation plan or on-site management plan, depending on the soil management strategy selected.
- Following completion of the soil management action, documentation for an SMP project will conclude with EH&S submitting SMP Form C and a completion report to DTSC and EPA, if appropriate.



UC will maintain records of all completed SMP Forms A, B, and C, in addition to required attachments supporting the sampling design, data evaluation, and soil management decisions. Copies of the records will be available to the public and will be maintained in the administrative office at Building 478 and EH&S offices.

UC will conduct annual reviews of the SMP to evaluate screening criteria, protocols, and sampling requirements to ensure they continue to meet the intended purpose of the SMP. Suggested improvements or changes to the SMP will be proposed to DTSC and EPA for review and approval, and documented formally as a part of the 5-year review process of the RAW, or more frequently if justified. Copies of completed SMP Forms A, B, and C will also be included as a part of the 5-year review of the RAW.

#### 1.4 COMMUNITY NOTIFICATION PROCESS

Community members will be notified of SMP activities similar to current notification practices. EH&S will use following methods of communication:

- Regularly scheduled town hall meetings for staff and tenants at RFS
- Posting of SMP Forms A, B, and C and required documentation on the RFS environmental website (<http://www.rfs-env.berkeley.edu>, <https://rfs-env.berkeley.edu/current-activities/soils-management-plan-implementation>, or equivalent address) prior to soil disturbance
- Routine email communications to staff at RFS
- ~~Hard copies of primary documents, and SMP Forms A, B, and C and required documentation will be available for review at a desk in the lobby of Building 478~~
- DTSC work notices
- Posting of SMP Forms A, B, and C and required documentation to DTSC’s EnviroStor database

In addition, a spreadsheet tracking all SMP projects will be available to the public via the RFS environmental website.

Notification practices will be reviewed on an annual basis and modified if deemed necessary.

#### 1.5 ROLES AND RESPONSIBILITIES

The roles and responsibilities for implementing the SMP are provided below.

| Name and Affiliation | Role                | Responsibility  |
|----------------------|---------------------|---|
| UC, EH&S             | Project Coordinator | Directs environmental health and safety compliance of the SMP. Receives notices, comments, approvals, and related communications from DTSC. Reports to and interacts with the DTSC for all SMP tasks. Signatory to SMP Forms A, B, C. |

| Name and Affiliation | Role                     | Responsibility   |
|----------------------|--------------------------|--|
| UC, EH&S             | Project Geologist        | Reviews all technical documents for technical accuracy and adherence with California laws and regulations. Signatory to SMP Form A.  |
| UC, EH&S             | Project Civil Engineer   | Reviews all design and management plans for technical accuracy and adherence with California laws and regulations. Signatory to SMP Form A (if Project Geologist does not sign).   |
| DTSC                 | Remedial Project Manager | Reviews environmental health and safety compliance of the SMP. Signatory to 5-year RAW review process including updated SMP, if appropriate. Receives notices, comments, and related communications from UC. Interacts with UC for all SMP tasks. Reviews all submittals and notifications to DTSC for quality and completeness. |
| EPA                  | Remedial Project Manager | Receives notices, comments, and related communications from UC regarding PCBs above 1 mg/kg. Interacts with UC and DTSC for all SMP tasks related to PCBs above 1 mg/kg. Reviews all submittals and notifications to EPA for quality and completeness.   |

**1.6 SMP CONTENT**

This SMP is organized consistent with the three primary elements discussed in the approach above. SMP text, tables, and figures provide the required background information and technical information necessary to identify the sampling protocols, data evaluation, soil management action, and completion reporting. The exhibits provide supporting information and reference materials for the implementation of the SMP. A summary of the SMP content is presented below.

- Section 1.0 – Introduction and Purpose. Presents an overview of SMP purpose, scope, approach, protocols for soil management notifications and SMP document updates, roles and responsibilities, and SMP content.
- Section 2.0 – Background. Presents the current and historical land use activities, previous sampling and remedial activities, and summary of COCs. Introduces the geographic delineation of SMP Areas to assist with the review of background information and determination of sampling design.
- Section 3.0 – Project Description and Determination of Sampling. Describes projects subject to the SMP, including small projects which may not require sampling to large projects which will implement the prescriptive sampling requirements of the SMP, or will require consultation with DTSC. Includes description of the information to be presented in SMP Form A.
- Section 4.0 – Sampling, Data Evaluation, and Soil Management Actions. Provides specific protocols to implement the SMP sampling requirements. Provides the sampling frequency and recommended analytes based on previous sampling results and background of the applicable SMP Areas, as referenced in Section 2.0. Identifies the sampling density and sampling depths based on the horizontal and vertical extent of the planned soil disturbance activities. Provides Category I and II criteria for the characterization of soil and resulting soil management action options. Identifies internal

documentation requirements as well as a description of the information to be presented in SMP Form B.

- Section 5.0 – Implementation of Soil Management Actions. Presents protocols and management practices that will be implemented during the soil management actions.
- Section 6.0 – Completion Reporting. Presents a description of the reporting requirements necessary for the completion report and a description of the information to be presented in SMP Form C.
- Section 7.0 – References. Lists sources referenced within the SMP.

The SMP also includes two exhibits essential to the implementation of the SMP:

- [Exhibit C1](#): SMP Forms A, B and C provides templates for documentation of notification requirements and EH&S approval of SMP activities.
- [Exhibit C2](#): The Sampling and Analysis Plan (SAP) provides sampling protocols, policies, and procedures for implementing the sampling conducted under the SMP.

## 2.0 BACKGROUND

This section presents the current and historical land use activities, previous sampling and remedial activities, and summary of COCs in the RES. It introduces the geographic delineation of SMP Areas to assist with the review of background information and proposed sampling design criteria.

The summary of known conditions provided in this section is intended to provide an overview only. Specific information about historical sources, remediation activities, nature and extent of known contamination, and fate and transport of contaminants are available in the following reference documents:

- Final Five-Year Review (Tetra Tech, Inc. [Tetra Tech] 2022)
- Final RAW (Tetra Tech 2014)
- Final Site Characterization Report (SCR) (Tetra Tech 2013)
- Final Current Conditions Report (CCR) (Tetra Tech 2008a)

The Draft SMP Revision 2 was included as an appendix to the Draft Five-Year Review and was not published as final; therefore, the Draft SMP Revision 2 is not included as a reference. DTSC and EPA comments and response to comments regarding the Draft SMP Revision 2 are included in [Attachment C2](#).

### 2.1 CURRENT AND HISTORICAL ACTIVITIES

This section discusses the history of RFS and provides an overview of current and historical land use and features. Current physical features, including buildings, are shown on [Figure C-4](#). The historical potential source areas from former industrial operations, as well as all sampling locations through February 2023, are shown on [Figure C-5](#). Former California Cap Company facilities are shown on in more detail on [Figures C-6](#) and [C-7](#). Historic radiologic use and sampling locations are shown on [Figure C-8](#). Further details, as well as historical aerial photographs, are in the CCR (Tetra Tech 2008a).

The RES has been subject to numerous land alterations through its history of development, including creation of ditches and culverts to channel storm drainage; placement of fill in the upland areas; and construction of buildings and utilities.

#### 2.1.1 Current Land Use

RFS is an academic teaching and research facility for UC Berkeley that has been used primarily for large-scale engineering research since 1950. Teaching and research facilities are available for public health investigations, civil engineering, mechanical engineering, transportation, fine arts, ergonomics, and occupational and environmental health. With more than 500,000 assignable square feet of research space, RFS accommodates a range of space-intensive activities—including the UC Berkeley Northern Regional Library Facility, the Pacific Earthquake Engineering Research Center Earthquake Shaking Table Laboratory (one of the world’s largest earthquake simulator multidirectional shaking tables), the Geosciences Well Field, sophisticated test facilities for advanced transportation research, and a robotics laboratory. RFS also provides

for a variety of smaller-scale engineering research projects not conducted on the central UC Berkeley campus. No sources of contamination have been identified as a result of research activities, with the exception of the Former Forest Product Laboratory Wood Treatment Laboratory (FPL WTL), for which a time-critical removal action (TCRA) was conducted and the small area of TPH-affected soil associated with leaks from the Earthquake Engineering hydraulic lines at Building 484. The UC Regents also lease space to non-UC Berkeley tenants. Current tenants include the U.S. Environmental Protection Agency (EPA) Region 9 Laboratory; Center for Occupation and Environmental Health; Ergomek LLC; The Watershed Project; Marine Advanced Research; Cybertran; New Sun Road; and The Earth Team. In 1989, UC management estimated that 250 to 300 people worked at the RFS (Ensco Environmental Services, Inc. 1989). Staffing in 2017 was approximately 300 people and staffing in 2018 was approximately 350 people. Staffing in 2023 is estimated at approximately 280 people.

The LRDP for the property (UC 2014) identifies the developable portion of the new campus as the RES and the remainder as NOS Area. An LRDP is defined by statute (Public Resources Code 21080.09) as a “physical development and land use plan to meet the academic and institutional objectives for a particular campus or medical center of public higher education.” The LRDP for the property will guide growth and development of the campus through year 2050.

### **2.1.2 Historic Uses**

Prior to settlement of the East Bay plain by the Spanish beginning in 1772, Native Americans used the area for fishing and harvesting shellfish. In the late 1800s, portions of the property were sold, and chemical and explosives industries moved into the area. Between the 1880s and 1948, several companies, including the California Cap Company (CCC), manufactured explosives at the RES (see RAW [Figure 2-3](#)). The CCC plant hosted several operations, including manufacturing explosives (primarily mercury fulminate), shells, and blasting caps; testing explosives; and storing explosives (URS Corporation [URS] 1999).

Two small companies, the U.S. Briquette Company and the Pacific Cartridge Company, are presumed to have operated on a portion of the RES. Both companies are shown on the 1912 and 1916 Sanborn maps, although the U.S. Briquette Company was noted as “not in operation” as of January 1912. Neither company is listed on the 1930 Sanborn map. No additional information is available about either facility. By 1920, the CCC was the only remaining explosives manufacturer on site.

The chief constituent of the explosive manufactured by the CCC was a nitrocellulose (guncotton) base called “tonite.” Manufacture of the explosive included production of mercury fulminate, a whitish-gray solid with the chemical formula  $Hg(ONC)_2$ , a key ingredient in blasting caps. The former mercury fulminate facility was in the southeastern portion of the RES (see RAW [Figure 2-4](#)). Other former facilities associated with the CCC included the former CCC shell manufacturing areas in the southern portion of the RES; the blasting cap manufacturing area in the central portion of the RES; an explosives test pit area in the northeast portion of the RES; and two explosive storage areas, both southwest of the former explosives test pit area (URS 1999).

According to an article published in the July 1922 edition of the CCC newspaper, *The Detonator*, the manufacturing plant consisted of approximately 150 buildings, including administration buildings, a shell and metal drawing unit, a wire drawing unit, the blasting cap line unit, an

electric blasting cap unit, and fulminate nitrating and recovery units. A tram line, evident on Sanborn maps and historical photographs, was present between these buildings (see RAW [Figure 2-5](#)). It appears from the photograph that the tram line was a rail system with a horse-drawn cart that moved supplies and other goods around the property. The entire CCC facility covered approximately 30 acres, with an additional 30 acres of trees surrounding the facility.

## **2.2 PREVIOUS INVESTIGATIONS AND REMEDIATION**

This section summarizes previous investigations and remediation activities within the RES and RFS-wide groundwater. Section 2.2.1 briefly summarizes investigations that were conducted in the RES prior to the Field Sampling Workplan (FSW) that was prepared by UC Berkeley and approved by DTSC in 2010. Section 2.2.2 summarizes FSW Phases I, II, III, and IV investigation activities and sampling results from 2010 through 2012. Section 2.2.3 summarizes previous cleanup actions that have been conducted in portions of the RES between 2002 and 2004 as well as two TCRAs.

### **2.2.1 Pre-FSW Investigations**

Investigations conducted between 1981 and 2008 involved collection of soil and groundwater samples in a variety of locations within the RES. Soil samples were generally analyzed for metals, PCBs, polycyclic aromatic hydrocarbons (PAH), semivolatile organic compounds (SVOC), or pesticides (Tetra Tech 2013). The investigations conducted prior to 2010 focused on potential source areas (see RAW [Figure 2-3](#)), and identified areas requiring further investigation. The data collected during these investigations is summarized in the CCR (Tetra Tech 2008a) and SCR (Tetra Tech 2013).

### **2.2.2 FSW Investigations**

UC Berkeley completed FSW Phases I, II, III, and IV data gap investigations between 2010 and 2016. The FSW addresses data gaps identified in the CCR that warranted additional characterization or evaluation at RFS (Tetra Tech 2008a). The scope of the FSW groundwater investigation (Phase I) covered the entire RFS. The majority of the Phase II and III FSW soil investigations occurred within the RES; the Phase IV soil investigation of the Upland Meadows took place in the NOS. The Phase IV investigation also included investigation of the carbon tetrachloride area, which is located in the RES and NOS, via soil gas sampling. During the Phase IV investigation, two other investigations were conducted in the NOS: groundwater well installation and sampling in the vicinity of the biologically active permeable barrier within Western Stege Marsh, and an exploratory excavation of the Bulb.

The purpose of the FSW investigation was to close previously identified data gaps, and to identify any immediate or potential risks to public health and the environment. Results are briefly summarized below and are described in detail in the SCR (Tetra Tech 2013) and in the Phase IV Sampling Results Technical Memorandum (Tetra Tech 2016).

### **2.2.3 Previous Cleanup Actions**

Remedial activities occurred in three phases beginning in 2002. Remedial Phases 1 through 3 were completed in 2002, 2003, and 2004, respectively, under oversight of the RWQCB. A TCRA

occurred near the FPL WTL in fall 2007 to remove arsenic-contaminated soils; the results are summarized in the TCRA Implementation Report (Tetra Tech 2008b). A second TCRA was conducted south of the RES in fall 2008 to excavate soil associated with ash piles with elevated levels of PCBs; the results are summarized in the TCRA Implementation Report (Tetra Tech 2009). The TCRAs were completed under DTSC oversight. [Figure C-5](#) shows locations of the previously remediated areas and sampling locations as of February 2023. [Table C-2](#) summarizes these remediation activities.

### 2.3 CHEMICALS OF CONCERN

The results of the historical and FSW investigations indicate that elevated concentrations of certain metals, PAHs, and PCBs occur in RES soils, and soil sampling for these constituents is recommended throughout the RES. Other potential contaminants more limited in RES soils include dioxins, TPH, and volatile organic compounds (VOC); these contaminants are recommended for analysis in select locations of the RES.

Based on the historical use of explosives, explosives constituents are also recommended for sampling and analysis in select locations in the RES; however, explosives constituents have not been detected in previous soil sampling in the RES above Category I criteria.

For the purposes of this discussion, “elevated” concentrations in soil refers to soil concentrations above the screening criteria used in the SCR. Soil screening criteria used in the SCR include:

- Calculated human health RBCs for future commercial workers for metals, VOCs, SVOCs, pesticides, PCBs, and explosives (Tetra Tech 2013);
- The calculated human health RBC for mercury at the mercury fulminate area was 275 mg/kg, which was subsequently revised to 187 mg/kg (Tetra Tech 2022).
- The background value for arsenic (16 mg/kg) as established for the adjacent Campus Bay site and approved by DTSC for RFS (Erler & Kalinowski, Inc. 2007; DTSC 2007);
- The background value for cobalt (73 mg/kg), manganese (5,900 mg/kg), and nickel (280 mg/kg) as established in SMP Revision 1. Aluminum was eliminated as a chemical of concern in SMP Revision 1.
- The ambient value for carcinogenic PAHs, as represented by B(a)P-EQ, which is equal to the 95th percentile Upper Confidence Limit (UCL) of the mean B(a)P-EQ values of the ambient surface soil dataset from urban environments in Northern California of 0.4 mg/kg (DTSC 2009; Environ Corporation and others 2002);
- TSCA cleanup criteria for total PCBs in soil, high occupancy areas with no conditions (1 mg/kg) (EPA 2005); and
- Commercial environmental screening levels for TPH constituents (RWQCB 2013).

The SCR also identified two VOCs in groundwater (TCE and carbon tetrachloride) which have been detected above the calculated human health vapor intrusion RBCs for future commercial workers (Tetra Tech 2013). While these VOCs are not COCs in soil, future soil disturbance activities which occur in areas where the groundwater concentration exceeds vapor intrusion

RBCs must take into consideration proper countermeasures to ensure protection of future commercial workers.

## **Metals**

Arsenic concentrations above background levels in soils are the result of historical placement of pyrite cinders as fill material in the RES. Pyrite cinders, such as those used in production of sulfuric acid at the former Stauffer production areas, are produced from ore that is composed mostly of iron sulfide but may also contain other metal sulfides, such as arsenopyrite, and concentrations of arsenic and other metals are often found above background levels in pyrite cinders. Other possible sources of arsenic include the historic use of arsenic containing herbicides on railways and the use of arsenic wood preservatives at the former FPL WTL. A removal action conducted at FPL WTL in 2007 removed arsenic contamination above background levels at the research laboratory.

Potential sources of lead at RES include (1) historic emissions from automobiles, (2) a component of metals used in manufacture of shells and blasting caps, (3) pyrite cinders used as fill throughout RES, and (4) leaded paint from former or existing buildings. Some elevated concentrations of lead are in isolated areas of RES soils, perhaps attributable to the “nugget effect” that can occur when lead-based paint chips into soil.

Mercury is present at elevated concentrations in RES soils primarily due to historical activities associated with manufacturing explosives. The former CCC historically used elemental or liquid mercury in the MFA. This form of mercury can volatilize into the atmosphere from soil, sediment, or water. Drawings of the mercury fulminate production plant show an open structure (presumably for ventilation) and air stack which could have contributed to aerial deposition of mercury in the areas surrounding the mercury fulminate plant in the central meadow. Drawings also identify storage tanks rinsate areas in the MFA. Movement of the blasting caps around the facility via the tram system could have tracked mercury away from the mercury fulminate plant. As part of the remedy for the RES, UC has completed a soil removal action in the MFA where concentrations of mercury elevated above the commercial RBC were present (Tetra Tech 2021).

## **PAHs**

PAHs in the RES are likely a result of burning carbon-containing compounds (including at the former waste incinerator near Building 120 and the former Field Laboratory), aerial industrial emissions from surrounding industrial facilities, and gasoline and diesel exhaust from regional roadways and railyards. An assessment of the soil data obtained from RES soils, mostly in the Corporation Yard, indicates that concentrations of PAHs decrease with depth; where PAHs are present, concentrations of PAHs are elevated above screening criteria in surface soils (0 to 0.5 feet below ground surface [bgs]), but are typically less than screening criteria at deeper depths (2 to 2.5 feet bgs), and non-detect below 2 to 2.5 feet bgs.

## **PCBs**

PCBs are biopersistent organic chemicals that were used for many purposes from the initial commercial use in 1929 to when use was banned by EPA in 1979, including heat transfer fluids for gas turbines, hydraulic fluids for vacuum pumps, fire retardants, and plasticizers in adhesives,



textiles, surface coatings, sealants, printing, and carbonless copy paper (Lloyd and others 1975). Aroclors-1248, -1254, and -1260 are commonly found in the RES, and are likely associated with hydraulic fluids and dielectrical fluids in capacitors and transformers. A release of PCBs to surface soils from a spill would have migrated little from its original release point, as PCBs sorb strongly to soil. This model is supported by the sampling data obtained during the FSW Phase II investigation, which sampled near former PCB-containing transformers. Where PCB contamination was detected, elevated concentrations of PCBs were limited to a small area, both horizontally and vertically, confirmed through step-out sampling.

PCBs have also been detected at concentrations below screening criteria in surficial soils within the RES, most of which may not be attributed to a spill but possibly to aerial deposition from surrounding industrial facilities, including the PG&E facility northwest of the RES.

As part of the removal action for the RES, UC has removed significant soils with total PCB concentrations greater than 1 mg/kg. Removal actions for PCB-contaminated soil have been conducted in the Corporation Yard and in the B112 and B150 Transformer Areas. The removal action at the Corporation Yard is ongoing (Tetra Tech 2021); the removal actions at the B112 Transformer Area (Tetra Tech 2023) and B150 Transformer Area are complete. The documentation for the B150 Transformer Area will be included with the final Corporation Yard documentation since those activities were conducted simultaneously.

## **Dioxins**

Dioxins in the environment are the result of burning chlorine-based chemical compounds with hydrocarbons, such as stack emissions from the incineration of municipal refuse and certain chemical wastes, or exhaust from automobiles powered by leaded gasoline. The former waste incinerator at Building 120 may be a potential historical source of dioxins; soil samples collected for dioxin analysis near the former incinerator location indicate that dioxin concentrations in that area exceed the commercial RBC in surficial soil, but concentrations decrease as sample depth increases.

## **VOCs**

Although RES soils have not been found to contain concentrations of VOCs exceeding screening criteria, groundwater results indicate that TCE and carbon tetrachloride exceed groundwater screening criteria.

Groundwater impacted with elevated levels of TCE exceeding the commercial vapor intrusion RBC and the California and federal maximum contaminant levels (MCL) has migrated onto the Site from the adjacent former Zeneca Site. UC concludes that TCE and related breakdown products originated from legacy industrial activities at the former Zeneca Site, based on (1) the measured groundwater gradient from the former Zeneca Site to the Site, (2) known historical TCE sources and groundwater contamination at the upgradient former Zeneca Site, and (3) lack of measured or identified TCE sources within the Site. The remedy for contaminants in groundwater originating from the former Zeneca Site, including TCE and its breakdown components, is subject to the Zeneca Order.

Carbon tetrachloride was detected at piezometer location CTP (located in the upland meadows) at concentrations exceeding the commercial vapor intrusion RBC and California MCL during the FSW Phase I investigation. Carbon tetrachloride has also been detected at some of the piezometer locations downgradient of location CTP at concentrations exceeding the California MCL. No source of carbon tetrachloride has been identified in the immediate area or upgradient of the piezometer CTP. Soil gas sampling in October 2014 did not indicate a source in the investigation area, or a direction of a possible source.

## **TPH**

Low concentrations of TPH compounds in soil may originate from small diesel spills from equipment, from aboveground storage tanks (AST) or former underground storage tanks (UST), from incomplete combustion of petroleum from nearby automobiles and industrial uses, or as a carrier in herbicides. No spills were observed at any of the ASTs still in place, and all USTs have been removed and administratively closed. Soil sample results indicated that the Earthquake Engineering hydraulic lines at Building 484 leaked and soil excavation within this area was completed in October 2014 as a maintenance activity (UC Berkeley 2014b).

## **Explosives**

Between the late 1800s and 1948, the CCC and other smaller companies, manufactured blasting caps, shells, and explosives on the property. The chief constituent of the explosive used by the CCC was a nitrocellulose (guncotton) base called “tonite,” the manufacturing of which included the production of mercury fulminate. Documentation indicates that nitrocellulose and mercury fulminate were the primary explosives used in manufacturing explosives on the property, however, other explosives such as octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine (HMX), cyclotrimethylenetrinitramine, or 2,4,6-trinitrotoluene may have been employed. Historical documents indicate that explosives were tested and stored in the north-central portion of the property (RAW [Figure 2-3](#)). Soil data to date indicates that HMX may have been used, as it was detected at a low level in one sample collected near the explosive storage area at a concentration of 0.37 mg/kg, five orders of magnitude below the commercial RBC.

## **2.4 SOIL MANAGEMENT PLAN AREAS**

To determine the analytical requirements and density of sampling required for the SMP, the RES was divided into 25 SMP Areas. SMP Areas were created by reviewing historical activities, results of sampling conducted to date, contaminants previously detected, and removal actions conducted to date. Areas with similar site histories and uses that were adjacent were placed into the same SMP Area. [Figure C-3](#) presents the 25 SMP Areas, and [Table C-2](#) presents a summary of the characteristics considered for each SMP Area, including historical and current activities, previous cleanups, potential for pyrite cinders, and whether a groundwater concentration exceeds the commercial vapor intrusion RBC. EH&S reviewed [Table C-3](#) during this revision update to incorporate data from sampling conducted following the publication of this SMP; no changes were required.

### 3.0 PROJECT DESCRIPTION AND DETERMINATION OF SAMPLING

This section describes types of projects subject to the SMP, spanning from small projects that may not require sampling to large projects which will implement the full range of sampling and soil management requirements presented in this SMP.

#### 3.1 TYPES OF WORK

The LRDP for the RFS property includes redevelopment and construction of new buildings and support infrastructure within the RES which are anticipated to require large-scale soil disturbance. Routine maintenance and repair activities which require small-scale soil disturbance will also be required in the RES on an ongoing basis, independent of redevelopment under the LRDP.

The SMP will be implemented for all future projects or activities conducted within the RFS portions of the RES that (1) impact greater than or equal to 10 CY of in-situ surface or subsurface soils or (2) result in a new hardscaped surface of greater than 500 square feet or disturbances of 500 square feet of surficial soil not currently exposed. Examples of typical soil disturbance activities that are subject to the SMP include the following:

- Building construction
- Road construction
- Sidewalk construction
- Parking lot construction
- Major underground utilities construction associated with a project
- Significant landscaping activities
- Removal or disturbance of groundcover exposing previously covered soil

Soil disturbance activities that impact less than 10 CY of soil or less than 500 square feet of hardscape or covered surface are not subject to the prescriptive requirements outlined in this SMP. These *de minimis* projects will be managed and overseen by UC EH&S as discussed in Section 1.1. Larger projects may not be identified as *de minimis* projects to avoid prescriptive sampling measures. For *de minimis* projects, EH&S may prepare SMP Form A to document the rationale for the *de minimis* determination or maintain other forms of documentation, such as emails. UC will notify DTSC and the community of *de minimis* activities consistent with current notifications provided to DTSC and the RFS community (e.g., work notices, posting of documents to DTSC's EnviroStor database, regularly scheduled town hall meetings for RFS workers and tenants). Typical *de minimis* projects that will not be subject to the SMP include the following:

- Minor sidewalk or utility repairs
- Landscaping activities such as tree or shrub planting or removal and weed removal

- Installation of fence posts or signage
- Roadway asphalt repair
- Installation and decommissioning of soil boreholes and monitoring wells

Dewatering projects related to construction or soil disturbance activities are also subject to review under the SMP. In areas with known impacts to groundwater, the following actions will be implemented by EH&S:

- Perform an assessment of current groundwater monitoring reports to determine if there are impacts to groundwater in the work area, prior to installing dewatering wells.
- Prevent advancing any borings for dewatering purposes (or installing dewatering wells), which are screened across multiple water-bearing units.
- Secure all appropriate permits to discharge to sanitary sewer if dewatering is done in areas where impacts to groundwater are known.
- Enforce all groundwater discharge permit requirements associated with collecting or storing impacted groundwater, batch sampling, treatment prior to discharge to the sanitary sewer, or off-site disposal.

All soil disturbance or dewatering activities with the RES are subject to review and approval by EH&S. Soil disturbance activities within the RES subject to the SMP require written EH&S notification and approval, which is initiated through the completion of *SMP Form A, Project Overview*, included in [Exhibit C1](#). Activities requiring permits or work plan approvals, including the installation and decommissioning of soil boreholes and monitoring wells, will be obtained prior to the start of work. The extent of the EH&S approval process and supporting documentation will depend on the nature, size, and complexity of the project, as well as location of the project within the RES. A spreadsheet tracking all SMP projects is available to the public via the RFS environmental website.

The requirements of the SMP will be based on the scale and location of the proposed activity. All soil disturbance activities will require EH&S approval of the activity prior to soil disturbance, and projects subject to the SMP will require EH&S approval of SMP Form A. EH&S will provide SMP Form A to DTSC at least 14 days prior to the start of work or as soon as practicable during the next working day if the 14 days advance notification is not possible, such as for emergency repairs or other time-critical projects. In cases where pre-approval cannot be attained for projects requiring SMP Form A, such as for emergency repairs, EH&S will notify DTSC by telephone within 24 hours of the start of the activity or on the next working day if emergency repairs occur on a weekend or holiday, and SMP Form A will be completed within 48 hours, or on the next working day if emergency repairs occur on a weekend or holiday. Notification to all other appropriate agencies will also be provided as required by law.

### **3.2 POTENTIAL IMPACTS TO PROTECTED SPECIES OR WETLANDS**

Efforts should be made to minimize any impacts to California native plant species listed in the California Native Plant Society registry. [Figure C-9](#) indicates these species mapped previously at

RFS. Efforts should be made to minimize any impacts to potential wetland or hydrologic features currently mapped at RFS, as identified on [Figure C-10](#).

### 3.3 POTENTIAL IMPACTS TO GROUNDWATER PIEZOMETER NETWORK

The RAW for the RES and Site-wide groundwater includes ongoing sampling at piezometers located throughout the RES. Efforts should be made to minimize any impacts to existing piezometers from a proposed soil disturbance activity. In the event that an activity impacts a piezometer, the piezometer must be properly destroyed and abandoned per Contra Costa County Environmental Health Department guidelines and a permit must be obtained; UC will notify DTSC to propose a new piezometer location. All existing piezometer locations are shown on [Figure C-5](#).

### 3.4 SAMPLING REQUIREMENTS

Soil disturbance projects under the scope of this SMP are subject to the prescriptive sampling requirements discussed in Section 4.0. If UC proposes an alternative sampling plan which does not specifically follow the prescriptive requirements, EH&S will notify DTSC for review and approval of the proposed sampling plan.

### 3.5 DOCUMENTATION

EH&S will document EH&S approval and DTSC notification of projects subject to the SMP through the completion and submission of SMP Form A, Project Overview.

| <b>Instructions for Completing SMP Form A,<br/>Project Overview</b> |  |
|---|--|
| <b>1. Tracking No., Revision No., and Date</b>                      | Provide unique tracking number, revision number, and date of latest revision. For the tracking number, use the format YYYY-MM-DD-[Abbreviated Project Name].   |
| <b>2. Project Name</b>  | Provide unique project name.   |
| <b>3. Description</b>   | Include details necessary to implement SMP. Include specific location, description of activities impacting soil, estimate of total soil disturbance in cubic yards. Attach map indicating project location.  |
| <b>4. Points of Contact</b>   | Provide EH&S point of contact, facilities point of contact, or any other UC or other third party responsible for implementation of SMP requirements.   |
| <b>5. Estimated Schedule</b>  | Identify estimated schedule of entire project through completion. Update as necessary.   |
| <b>6. DTSC Work Notice Requirements</b>                             | EH&S must provide DTSC a 14-day notice regarding projects involving excavation, drilling, or sampling for the purpose of collecting environmental samples or addressing soil management. DTSC issues a Work Notice to a community distribution list. |
| <b>7. Impacts to Piezometer Network</b>                             | Consult with SMP <a href="#">Figure C-5</a> to ensure project does not impact an existing piezometer or propose replacement location to DTSC if necessary.   |
| <b>8. Affected Area Overlaps with NOS</b>                           | Indicate if the project area footprint extends into area designated as NOS. If yes, then implement mitigation measures per the EIR for the property.   |

| <b>Instructions for Completing SMP Form A,<br/>Project Overview</b>  |  |
|--|--|
| <b>9. Radiological Status</b>  | Consult with SMP <a href="#">Figure C-8</a> and <a href="#">Table C-4</a> to determine if project is within an area of former radiological use. If yes, EH&S will coordinate with UC Berkeley’s EH&S Radiological Safety Program to determine the radiological status and protocols necessary prior to proceeding.   |
| <b>10. Total Volume of Soil Excavation Planned (in CY) and New Hardscape</b>   | Calculate the total in-situ volume of soil that is planned for excavation to complete the building or construct new hardscape.   |
| <b>11. De Minimis Status</b>   | Indicate if the project is exempt from SMP prescriptive requirements based on the volume of excavation or size of hardscaped area affected. Projects impacting less than 10 cubic yards of in-situ soil or 500 feet of hardscaped area are exempt from the SMP prescriptive requirements. EH&S may document the rationale for <i>de minimis</i> determinations in the SMP Form A.  |
| <b>12. Notes</b>   | Add notes here that do not fit into the above categories.  |
| <b>13. SMP Form A Approvals: EH&amp;S; Facilities Management, UC Berkeley College of Engineering; and Professional Civil Engineer or Geologist</b> | Form A must be signed and dated by EH&S staff responsible for implementation of SMP activities, as well as a representative from facilities management for the College of Engineering, and a professional civil engineer or geologist. Signature indicates review and approval of Items 1 through 6. Signature indicates that proper additional documentation necessary is included within EH&S files. EH&S will provide Completed SMP Form A to DTSC. Documents may be routed for approvals and signatures through DocuSign or equivalent programs. |

SMP Form A, which will include the project location map, will be completed by EH&S and submitted to DTSC and posted on the RFS Environmental website prior to any soil disturbance activities. SMP Form A will be updated and provided to DTSC if the project scope or conditions change, for example if the project area or estimated soil volume increases or the schedule has been revised. If after 6 months the project has not proceeded to the next step, the information on SMP Form A will be reviewed and updated as necessary. EH&S will maintain within UC files any additional internal documentation necessary in support of the information presented in SMP Form A. Supplemental documentation, if prepared, will be provided to DTSC or be available upon request from DTSC.

## 4.0 SAMPLING, DATA EVALUATION, AND SOIL MANAGEMENT ACTIONS

This section outlines the objectives and basis for projects subject to sampling under the SMP. Projects will be evaluated to determine the scope of sampling and analysis to be conducted prior to initiating earthwork activities.

The sampling protocols will be established on a site-specific basis or may follow the prescribed protocols (number of sampling locations, sample depth, sample intervals), and chemical analyses presented in Section 4.1. Soil sampling will be conducted following the protocols outlined in [Exhibit C2](#). Soil sampling data will be evaluated per the guidelines in Section 4.2 to determine the appropriate soil management action determination presented in Section 4.3. Section 4.4 presents the planning documents necessary to manage soil in place or for off-site disposal. All sampling approaches will be submitted to DTSC prior to implementation.

### 4.1 PRESCRIPTIVE SAMPLING DESIGN

The sampling design is based on the location, footprint, and depth of the proposed soil disturbance. The prescriptive sampling designs presented below may be used if a site-specific sampling strategy is not recommended by UC EH&S or DTSC.

#### Sampling Density and Recommended Analytes

Sampling design is initiated by identifying the SMP Area(s) impacted by the project through comparison to [Figure C-11](#). [Table C-3](#) presents the recommended sampling density and analytical requirements for each of the SMP Areas delineated on [Figure C-11](#).

Samples will generally be collected in a grid pattern to provide representative lateral coverage over the project area. Three categories of sampling density have been defined (low, medium, and high) as described below. The recommended sampling density for each SMP Area is a function of historical activity in the area and the results of previous investigations. Sample locations must be documented on scaled figure with appropriate landmarks or buildings identified. The required sample density for each SMP Area is specified in [Table C-3](#).

- Low density sampling requires sampling on a 125-foot grid spacing (one sample location per 15,625 square feet) – applicable in SMP Areas where no historical industrial activities occurred.
- Medium density sampling requires sampling on a 100-foot grid spacing (one sample location per 10,000 square feet) – applicable in SMP Areas where some historical industrial activities occurred, or an adjacent SMP Area has had a high level of historical industrial activities.
- High density sampling requires sampling on a 75-foot grid spacing (one sample location per 5,625 square feet) – applicable in SMP Areas where a high level of historical industrial activities occurred.

There is no minimum number of sample locations required for each project; however, if a 95 UCL is to be calculated, as described in Section 4.2.2, a minimum of ten samples will be collected.

If PCBs are identified as the potential contaminant of concern, then incremental sampling methodology protocols may be used for sample collection. The use of incremental sampling methodology will be identified on a case-by-case basis. If any discrete samples collected during the SMP sampling program exhibit PCBs greater than 1 mg/kg, incremental sampling will be implemented as a follow up action with consultations from DTSC and EPA. Revision 3 provides an update to Exhibit C2, presenting incremental sampling methodology protocols. DTSC and EPA will be consulted regarding any projects with proposed incremental sampling methodology. Exhibit C2 includes details regarding preferred incremental sampling methodology protocols.

Known site conditions within the project area will be considered when developing the sampling design and analytes, to determine if any additional sampling is needed, or if sampling locations should be moved to characterize certain areas of the project to meet the intent of this SMP.

Factors to be considered include:

- Existing buildings, utilities and site features (current and any which will be demolished by a proposed project).
- Building construction history to determine potential for organochlorine termiticides under the foundation or PCBs, lead or asbestos in materials or near surface soils.
- Former buildings, remediated areas, and known pyrite cinder areas, as shown on [Figure C-5](#), [Figure C-6](#), and [Figure C-7](#).
- Historical soil sample locations, sample depths, and sample analysis results, as presented in the Final SCR (Tetra Tech 2013). Historical sampling information may be used to supplement the sampling design.
- Recent sampling data, if available.

#### Sampling Depth and Intervals

Discrete samples will be collected in 0.5-foot depth intervals every 2 feet starting at the surface and extending to a depth of 2.5 feet below the depth of planned soil disturbance. This will allow documentation of potential residual soil contamination beneath the excavation if future construction or utility activities are anticipated. If the depth of the planned soil disturbance varies within the project area, the sampling design should be adjusted to provide representative coverage for the variable depths or by sampling subareas separately. If the proposed project does not result in the likelihood of future exposures to subsurface soil, soil samples will be collected to the depth of planned soil disturbance. If the proposed project results in subsurface soil not previously exposed, soil samples will be collected at the new 0.5-foot depth interval created by the new project and discussed with DTSC prior to sampling.

Soil samples will be collected by hand or advanced through hand-auger techniques up to 5 feet bgs. For temporary projects (such as limited time installation research) or shallow utility line



extensions, sample depths are not required to extend below the depth of the planned soil disturbance. Sampling methodologies will be conducted according to the SAP.

Samples may also be collected at depths greater than 2.5 feet below the proposed excavation depth as part of characterization sampling; these samples will be held in the laboratory and analyzed in the case that concentrations from samples from 2.5 feet below the proposed excavation depth exceed criteria. Similarly, samples may be collected outside of the proposed excavation boundary and held in the laboratory, and analyzed in the case that concentrations from samples at the edge of the proposed excavation exceed criteria. Samples being held pending analysis will only be analyzed if the holding time has not expired. In cases where the holding time is exceeded, an additional sample would be collected at the edge of the final excavation to confirm that the criteria are not exceeded.

EH&S will determine the need for professional land-surveying for sampling locations on a project-by-project basis. For all other projects, hand-held devices using global positioning systems will be used to record sampling locations and will be tracked in the geographic information system (GIS) database.

#### Soil Sampling for Lead Based Paint Around Existing Buildings

Paints applied to the exterior of buildings constructed prior to 1993 are likely to have contained lead (DTSC 2006). Lead-based paint (LBP) may be present in the immediate vicinity of these buildings as a result of weathering, or past renovation activities resulting in deposition of LBP fragments to surface soil. Lead in soil from LBP from exterior paint is generally present only in the immediate vicinity of the building and in the top few inches of surface soil. LBP is generally not present where the building perimeter is hardscaped, such that paint chips are carried away by rain or wind and does not accumulate.

Sampling for LBP-impacted soil will be conducted where the planned project boundary includes a building constructed prior to 1993.

#### Area of Potential Groundwater Concern

TCE and carbon tetrachloride concentrations exceed commercial vapor intrusion RBCs in portions of the RES, as discussed in Section 2.3. [Table C-3](#) identifies the six SMP areas where groundwater concentrations exceed the commercial vapor intrusion RBCs, indicating that indoor air concentrations of those VOCs may be present at levels posing risk to potential commercial receptors (Tetra Tech 2013). The selected remedy for groundwater at RFS includes an ongoing groundwater monitoring program and implementation of the groundwater remedy for the adjacent former Zeneca site, which consists of treatment and ongoing monitoring. The groundwater remedy also includes monitored natural attenuation with a contingency for active treatment to address the carbon tetrachloride contamination in the northwest part of the RES (SMP Area 15).

If a soil disturbance project (1) consists of the construction of a new building or (2) extends deep enough to contact groundwater, and (3) is located in a SMP Area where groundwater results exceed the commercial vapor intrusion RBCs for VOCs identified in [Table C-1](#), then EH&S will consult DTSC before creating a sampling plan. Because VOC concentrations in groundwater are

expected to change over time, site-specific evaluation is needed to determine if additional sampling protocols or worker protection precautions will be required, based on the project location. Given the ongoing nature of the groundwater monitoring programs, EH&S will consult the most current groundwater data available. A prescriptive approach for addressing potential groundwater concerns in the SMP is not appropriate.

If there is a concern regarding groundwater contamination along newly created-preferential pathways because of a new construction project (for example a deep utility corridor), then engineering parameters, such as impervious linings, will be developed under the project-specific design plan.

UC will evaluate potential impacts to groundwater if a project involves the construction of a swale or permeable landscaping intended for the management of stormwater.

## **4.2 DATA EVALUATION**

Soil sample data will be evaluated to confirm that the data set is complete, and data quality is acceptable. Data acceptance criteria and data validation protocols are provided in [Exhibit C2](#). Deviations from the sampling design, such as change in sample location, or analytical results which do not meet data quality criteria, will be evaluated to determine whether additional sampling is required.

### **4.2.1 Screening Criteria**

Soil sampling data will be compared to two soil screening criteria to determine the management action that needs to be taken: (1) Category I criteria represent the most protective RBC (or background, ambient, or regulatory criteria, if available) and are protective of all future workers and visitors to the RES; and (2) Category II (On-Site Management) criteria represent the maximum concentration of chemicals in soil which may be managed in place within the SMP project area described in SMP Form A with a cover to prevent exposure to commercial workers or visitors. Category I and II criteria are presented in [Table C-1](#).

Category I criteria are based on the lowest of the calculated RBCs (of the commercial worker, construction worker, maintenance worker, and off-site receptor [inhalation only]), unless a background, ambient, or TSCA criterion is available, in which case the alternate values are selected. Category II criteria are generally based on the equivalent of one order of magnitude greater than the Category I criteria, with exceptions identified in [Table C-1](#). Screening criteria will be reviewed at least annually during periods when projects are occurring, in addition to the evaluation of remedy implementation that will occur as part of the five-year review process.

The section below discusses updates made to the screening criteria since the original publishing date (July 2014). The intent of this section is to maintain a record and chronology of changes along with the rationale for each change.

#### **SMP Revision 1**

The following updates were made to the screening criteria for SMP Revision 1:

- Category I and Category II criteria for TPH constituents were updated to reflect the most stringent of the RWQCB direct exposure soil screening levels for commercial/industrial worker exposure, any land use or depth construction worker exposure (Table S-1), or leaching to groundwater nondrinking water (Table S-2) (RWQCB 2016). These levels are protective of commercial workers and are appropriate for the exposure scenarios expected to occur at the RFS Site.
- The RBCs for total PCBs were updated to “- -” (not applicable) for each receptor to remove the inappropriately summed risk values. The Category I and II criteria of 1 mg/kg were maintained, in accordance with TSCA.
- Screening criteria for cobalt, manganese, and nickel were updated based on the Final Ambient Metals Evaluation, Aluminum, Cobalt, Manganese, and Nickel (Tetra Tech 2015).
- Aluminum was eliminated as a chemical of concern based on the Final Ambient Metals Evaluation, Aluminum, Cobalt, Manganese, and Nickel (Tetra Tech 2015).
- The Category II criteria for barium was updated to 21,100 mg/kg.

### SMP Revision 2

SMP Revision 2 was not finalized or published; no changes were made to the screening criteria.

### SMP Revision 3

SMP Revision 3 provides screening criteria updates as documented within the Final Five-Year Review (Tetra Tech 2022). Category I and II screening criteria include conditions protective of commercial workers, maintenance workers, construction workers, on-site visitors, and off-site receptors; Category I screening criteria are based on the lowest of the RBC unless background, ambient, or TSCA criteria are available, in which case the alternate values are selected. Category I criteria for TPH constituents are based on the RWQCB ESL. Category II criteria are based on 10 times the Category I criteria with exceptions noted in [Table C-1](#).

The screening criteria established in the original SMP and revisions were calculated using the standard default exposure parameters and toxicity values available at the time of the SCR in 2013 from EPA and DTSC guidance materials and included updates to metals background concentrations. Category I represented the most stringent of the RBC exposure parameters used in the 2013 RBCs primarily derived from EPA’s Risk Assessment Guidance for Superfund. Volume I: Human Health Evaluation Manual (Part A) (EPA 1989), EPA’s Human Health Evaluation Manual, Supplemental Guidance: Standard Default Exposure Factors (EPA 1991), and DTSC’s Human and Ecological Risk Office, Note Number 1: Recommended DTSC Default Exposure Factors for Use in Risk Assessment at California Hazardous Waste Sites and Permitted Facilities (DTSC 2019a).

Significant updates were made to EPA’s default exposure factors in 2014 (EPA 2014) and subsequently to DTSC’s default exposure factors (DTSC 2019a). The most significant change was that the default adult weight increased, which increased the RBCs for adults from the ingestion and dermal pathways (and became less stringent) by approximately 14 percent. Other

exposure factors also changed, including a decrease of the adult resident exposure duration, which also results in a less stringent screening value than the previous exposure assumptions.

Numerous toxicity values have changed since 2013 with some chemicals now considered more toxic while others are less toxic (DTSC 2019b; EPA 2019). Consistent with California's Toxicity Criteria for Human Health Risk Assessments, Screening Levels, and Remediation Goals (DTSC 2018) rule, DTSC toxicity values were used in this update. If no toxicity value from DTSC was available, the EPA toxicity value was used.

Chemicals 1,2-dichloropropane, arsenic, benzene, and tetrachloroethene all have cancer slope factor updates that result in these chemicals being more toxic via the ingestion and dermal pathways. PAHs exhibit similar toxicological properties (benzo(a)anthracene, benzo(a)pyrene, benzo(b)fluoranthene, benzo(k)fluoranthene, chrysene, dibenz(a,h)anthracene, and indeno(1,2,3-cd)pyrene), and PAHs included in the B(a)P-EQ calculation all have a decreased cancer toxicity factor, as do carbazole, and delta-benzene hexachloride. Benzene, cadmium, methylene chloride, tetrachloroethene, and vinyl chloride have greater inhalation toxicity for cancer risk.

The vapor intrusion screening concentration for carbon tetrachloride was updated in accordance with current EPA vapor intrusion guidance (EPA 2014) from 2.63 micrograms per liter ( $\mu\text{g/L}$ ) to 1.9  $\mu\text{g/L}$ .

DTSC guidance regarding the commercial/industrial facilities cleanup goal for lead has been revised to 500 mg/kg (DTSC 2022).

The RAW identifies the cleanup goal for PCBs as 1 mg/kg based on TSCA 40 *Code of Federal Regulations* (CFR) Section 761.61(a), Self-Implementing On-Site Cleanup and Disposal of PCB Remediation Waste, threshold for high occupancy areas without further conditions. Since the issuance of the RAW, EPA has determined that 40 CFR Section 761.61(c), Risk-Based Disposal Approval, is the more relevant and appropriate TSCA program. EPA and DTSC have established that the existing cleanup value of 1 mg/kg for total PCBs continues to be effective, and, as such, the cleanup goal is not proposed to be revised (Tetra Tech 2022).

The cleanup levels evaluation resulted in the RBCs for some chemical concentrations increasing, decreasing, or staying the same. EPA guidance on Five-Year Reviews states that the intent of the review is not to reopen remedy selection discussions unless a new or modified requirement calls into question the protectiveness of the selected remedy. Revisions to cleanup standards are only needed if the remedy is not protective. As a result, RBCs that would increase as a result of the evaluation are not proposed to be changed because the existing RBCs continue to be effective. Only those RBCs that have decreased were modified as a part of the Five-Year Review process. No changes to groundwater cleanup values occurred.

Table 1 of the Final Five-Year Review provides a summary of the changes and the toxicological factors responsible for the changes to the RBCs identified in the RAW with complete supporting tables provided as Appendix B (Tetra Tech 2022).

Updated Category I and II values are included in [Table C-1](#).

#### 4.2.2 Calculation of Cumulative Risk and Hazards

The intent of the Category I screening is to evaluate how people may be impacted as a result of exposure to one or more contaminants. Exposure is how a contaminant can enter a body, such as by breathing contaminated dust or touching contaminated materials.

Because a simple screen of each contaminant with the Category I screening levels will not address the cumulative impacts of all chemicals, a forward risk assessment will be completed. The forward risk assessment evaluates whether site-related chemicals of potential concern (COPC) detected in soil pose unacceptable risks to potential current and future people at a site under conditions at the time of the evaluation (EPA 1989, 1993).

The methodology for the forward risk assessment is based on the following primary guidance documents:

- Risk Assessment Guidance for Superfund, Volume 1: Human Health Evaluation Manual (Part A) (EPA 1989)
- Preliminary Remediation Goals for Radionuclide Contaminants at Superfund Sites User's Guide (EPA 2022a)
- Regional Screening Levels – User's Guide (EPA 2022b)

#### Human Health Receptors and Exposure Pathways

The forward risk assessment focuses on soil contamination only. The human health risk evaluation does not include ingestion of surface water or groundwater. The following receptors are evaluated based on current and potential future land use scenarios:

- Construction worker
- Indoor worker
- Outdoor maintenance worker

Human health exposure pathways to be considered include incidental ingestion, dust inhalation, and dermal contact of soil.

#### Exposure Point Calculations and Methods

The exposure point concentration (EPC) is the value used to evaluate risk. The approach and calculations for EPCs follow EPA guidance (EPA 1989, 1992, 1994, 2000, 2002, 2015a, 2015b). A minimum of 10 samples and four detected results are required to calculate a statistical EPC. The EPC statistical calculations for discrete samples will be performed using ProUCL (5.1.002) (EPA 2016); the 95 percent upper confidence limit (95UCL) of the mean concentrations will be calculated for each COPC. If the dataset is smaller than 10 samples or the number of detections is less than four, the maximum detected value is used as the EPC. The EPCs used in the forward risk assessment for each COPC will be presented in a table. The EPC table will include the following items:

- COPCs
- Units
- Detection frequency
- Number of censored high nondetected results removed from the dataset
- Maximum detected concentration (with qualifier, if any)
- Location and depth of maximum concentration
- Arithmetic mean
- 95UCL and the distribution of the data (if minimum of ten samples and four detected results)
- Selected EPC value for each COPC
- The statistical method for each EPC

### Toxicity Assessment

The toxicity assessment describes the relationship between a dose of a contaminant and the potential likelihood of an adverse health effect. The purpose of the toxicity assessment is to quantitatively estimate the inherent toxicity of COPCs for use in risk characterization. DTSC's toxicity values will be used if available. If no DTSC toxicity value is available for a detected contaminant, EPA's Superfund program hierarchy of human health toxicity values should be followed for selecting the toxicity values used in the forward risk assessment (EPA 2002).

### Risk Characterization

Human health RBCs and a ratiometric approach will be used to assess human health risk. The Category I criteria are calculated based on the exposure inputs appropriate for the receptors evaluated using risk equations. Category I criteria are listed in [Table C-1](#). The exposure parameter inputs for the receptors are provided in [Table C-5](#).

Category I criteria are available for each COPC at RFS for the scenarios using a lifetime probability of an individual developing cancer as a result of exposure to a potential carcinogen of one in 1 million ( $1 \times 10^{-6}$ ); this value is called the target cancer risk in the risk assessment. A noncancer hazard is an estimate of the daily maximum level of exposure to a contaminant by people (including sensitive sub-populations) that is likely to be without an appreciable risk of deleterious effects; this is called a target hazard quotient of 1.

The individual cancer risk and noncancer hazard for each COPC will be calculated. The hazard and risk will then be summed to provide a cumulative cancer risk and noncancer hazard for each receptor. [Table C-6](#) provides an example of a forward risk assessment for a single SMP result. Forward risk assessments will not be performed for incremental methodology sample results as those will be addressed on a case-by-case basis.

### 4.2.3 Determination of Soil Management Action

A comparison of the maximum sample result or the calculated 95 UCL (if available) to the Category I and II criteria will be used to determine how to manage the project soil. The Category I and II concentrations for total PCBs are both 1 mg/kg. UC will determine the appropriate soil management actions for sampled project soil using the following decision matrix:

| Comparison of Soil Concentrations to Screening Criteria   | Soil Management Action   |
|---|--|
| Maximum soil concentration or 95 UCL concentration does not exceed Category I criteria                                  | No action; suitable for commercial reuse within the SMP project area.  |
| Maximum soil concentration or 95 UCL concentration exceeds Category I criteria but does not exceed Category II criteria | Soil may be managed in place within the SMP project area with appropriate cover. Appropriate cover consists of hardscape (roadway, parking lot, sidewalk, or building) or a minimum of 2 feet of soil with concentrations less than Category I criteria, or as approved by DTSC. |
| Maximum soil concentration or 95 UCL concentration exceeds Category II criteria   | Soil will be evaluated for off-site disposal, or DTSC or EPA will be contacted if proposed to be managed in place.   |

#### Delineation of Soil Exceeding Criteria

Additional soil samples may be collected to delineate the lateral and vertical extent of soil contamination exceeding Category I or II criteria to reduce the amount of soil that is planned for excavation or management in place. The sampling grid size for additional delineation sampling will be no less than twice the frequency of the original sampling. If significant excavation activities are already planned for the proposed project, additional sampling may be conducted during excavation activities rather than prior to excavation.

If the project soil concentrations are less than the Category I criteria, then the project may proceed without specific soil management practices, as outlined in the table above. Soil generated from the project must remain within the project boundaries described in SMP Form A unless DTSC has provided approval otherwise. The sampling results will be documented in a summary report and submitted by EH&S to DTSC with SMP Form B.

If soil is greater than Category I but less than Category II criteria, the soil can either be managed in place within the SMP project area described in SMP Form A or excavated and managed through placement beneath 2 feet of soil below Category I criteria, or beneath a hardscaped surface, such as a roadway, sidewalk, parking, or building foundation, to prevent exposure of commercial workers and visitors to soil. Soil with concentrations exceeding Category II criteria will be excavated to a depth of 2 feet below the planned soil disturbance, effectively eliminating the direct contact exposure pathway, unless DTSC is contacted for approval to manage the soil in place. Soil excavated from a SMP project area will remain within the same SMP project area unless it is disposed of off-site; if UC proposes to use the excavated soils in other portions of the RES, UC will contact DTSC for approval. The sampling results will be documented in a summary report and submitted by EH&S to DTSC with SMP Form B following project completion, as described in Section 6.0, Completion Reporting.

Soils exceeding Category II criteria will be transported off site to an appropriate disposal facility. Any deviations from the specified soil management requirements will be discussed with DTSC and EPA if appropriate. Only soil which meets the DTSC Information Advisory, Clean Imported Fill Material requirements (DTSC 2001) may be managed without DTSC oversight or land use controls.

If soils with total PCB concentrations above Category I and II (1 mg/kg) are involved, the soil will continue to be excavated until concentrations of total PCBs are less than or equal to 1 mg/kg, or DTSC and EPA will be consulted.

### **4.3 SOIL MANAGEMENT ACTIONS**

Soil management will be conducted based on the criteria described in Section 4.2 and as presented below.

#### **4.3.1 On-Site Management Plan**

Soils exceeding Category I criteria, but less than Category II criteria, may be managed within the SMP project area described in SMP Form A, provided there is acceptable cover to eliminate the potential exposure pathway of human contact with the soil. Human receptors in the RES are commercial workers, construction workers, maintenance workers, and any on-site visitors. Category I criteria are protective of exposure to chemicals by off-site receptors via the inhalation pathway. If elemental mercury is observed, it may not be managed within the SMP project area. DTSC will be consulted if elemental mercury is observed or sample results indicate mercury results above Category I concentrations.

Acceptable covers include:

- A minimum of 2 feet of soil with chemical concentrations below Category I criteria; the overlying soil may not be breached. Prevention of breaches to the soil will be stipulated in the on-site management plan and managed by EH&S. If the cover is breached, the breached area would be subject to renewed SMP requirements.
- Concrete building foundations and slabs with continuous coverage, which is laid directly over the soil or base rock layer above soil that will prevent contact with the soil;
- Asphalt or concrete pavement (and accompanying base rock) with continuous coverage, which is laid directly over the soil that exceeds the criteria.

A physical horizontal and vertical demarcation layer, such as geosynthetic fabric or snow fencing, will be placed over areas where soils exceeding Category I criteria, but are less than Category II criteria, are excavated or left in place and covered with an acceptable cover; the demarcation layer will be placed below the acceptable cover. Demarcation will not be required in the event that at least 2 feet of in-situ Category I soil (to be left in place) already covers Category II soil.



The on-site management plan will document the following:

- Summary of the proposed soil disturbance work, including location and depths of soil disturbance
- Data evaluation that supports the decision that the soil within the project area can be managed-in-place in accordance with the SMP
- Text and associated analytical results describing the cover or the materials to eliminate direct contact exposure pathway to commercial workers and visitors
- Figure showing the proposed cover area, material, and thickness

The on-site management plan will serve as the basis for the soil management action to be conducted during construction activities. The locations of covered soils will be documented in the closure reports for each SMP project, as well as in a centralized GIS database. The depth, cover material (if applicable), and management date of each of the excavated or covered areas will also be documented in the closure report for the SMP project and in the GIS metadata.

#### **4.3.2 Soil Excavation Plan**

Soil that exceeds Category II criteria will be excavated to a depth of 2 feet below the depth of project soil disturbance, or EH&S will consult with DTSC if other soil management actions are proposed. The area will be backfilled such that at least 2 feet of clean fill, or a permanent hardscaped surface, is placed above soil remaining in the excavation which exceeds Category I or Category II criteria. If site circumstances justify leaving the soil in place, UC will contact DTSC or EPA for approval.

A physical horizontal and vertical demarcation layer, such as geosynthetic fabric or snow fencing, will be placed over areas where soils exceeding Category II criteria have not been excavated. The demarcation layer will be covered with soil below Category I criteria.

The excavation plan will document the following:

- Summary of the proposed soil disturbance work, including location and depths of soil disturbance
- Data evaluation that supports the decision that the soil within the project area containing concentrations greater than the Category II criteria will be excavated for off-site disposal
- Text describing the placement and source of the imported clean fill or Category I soil, if applicable, to eliminate the direct contact exposure pathway to commercial workers and visitors
- Figure showing previous sampling locations and the proposed excavation and depths
- Description of how the excavated soil will be stockpiled, profiled, and transported off-site for disposal
- Confirmation sampling plan

The excavation plan will serve as the basis for the soil management action to be conducted during excavation activities. The locations of excavated soils will be documented in the closure reports for each SMP project, as well as in a centralized GIS database. The boundaries of the covered areas will be determined using a hand-held GPS device or by other means to accurately map locations and incorporated into a site-wide figure showing movement of soils. The depth and excavation date of each of the excavated areas will also be documented in the closure report for the SMP project and in the metadata of the GIS figure.

#### 4.4 DOCUMENTATION

EH&S approval of the sampling design, data evaluation, and soil management will be documented through the completion of SMP Form B, Sampling Design, Data Evaluation, and Soil Management Parts 1, 2, and 3 ([Exhibit C1](#)) and required supporting documentation. Whether or not EH&S elects to follow the prescriptive protocols or site-specific sampling, the sampling will be outlined in a sampling strategy memorandum provided to DTSC with SMP Form B, Part 1. EH&S will submit a data summary report with SMP Form B, Part 2, documenting the results of the sampling activities. If SMP Form B, Part 3 is required, EH&S will submit the soil management or excavation plan with sufficient detail, including the selection of remedial goals and the proposed actions. Instructions for completing SMP Form B and supplemental documents are presented below.

| <b>Instructions for Completing SMP Form B,<br/>Sampling, Data Evaluation, Soil Management</b> |  |
|---|--|
| <b>1. Sampling Design</b>   |  |
| <b>a. SMP Areas Affected</b>  | Consult SMP <a href="#">Figure C-11</a> to identify SMP areas affected by project.   |
| <b>b. Sampling Density</b>  | Consult SMP <a href="#">Figure C-11</a> and <a href="#">Table C-3</a> to determine the number of sampling locations.   |
| <b>c. Chemicals of Concern</b>  | Consult SMP <a href="#">Table C-3</a> to identify soil analytical requirements. Include a summary of existing data within the sampling strategy memorandum.  |
| <b>d. Sampling Depth</b>  | Consult SMP Section 4.1 to identify required total sampling depth and intervals.   |
| <b>e. Project is within area of groundwater above screening criteria</b>                      | Consult SMP <a href="#">Table C-3</a> to determine if project is within SMP area with potential for groundwater contamination or vapor intrusion. If so, consult with current groundwater monitoring program.  |
| <b>f. Sampling design meets all SMP prescriptive requirements</b>                             | Evaluate if proposed sampling meets the prescriptive requirements outlined in SMP. If not, indicate if DTSC concurrence has been received on the site-specific sampling strategy.  |
| <b>2. Data Evaluation (Post-Sampling)</b>   |  |
| <b>a. Sampling Design Completed</b>   | Confirm all samples were collected and analyzed according to sampling design in Item 1.  |
| <b>b. Sample Results below Category I</b>   | Consult SMP <a href="#">Table C-1</a> for soil categorization criteria. If results do not exceed Category I criteria, EH&S submits SMP Form B with attached data summary report to DTSC. No further soil management actions are required. Category I soils are suitable for commercial use and can be managed within the SMP project area. Soil excavated from a SMP project area will remain within the same SMP project area unless it is disposed of off-site; if UC proposes to use the excavated soils in other portions of the RES, UC will contact DTSC for approval. |

| <b>Instructions for Completing SMP Form B,<br/>Sampling, Data Evaluation, Soil Management</b> |  |
|---|--|
| <b>c. Soil Exceeding Category I is Defined Vertically and Laterally</b>                       | If sample results exceed Category I criteria, then soil management is required, and the boundaries of contaminants exceeding criteria must be defined. If the project requires excavation, additional sampling may be conducted during or following excavation activities.   |
| <b>d. Soil Less Than Category II Criteria</b>   | If sample results are less than Category II criteria, soil may be managed on site within the SMP project area according to SMP Section 4.3, and an on-site management plan is required. If sample results are above Criteria II criteria, off-site disposal is required unless DTSC provides approval for on-site management. Review and approval of the plans is included in the item below. EH&S will submit SMP Form B to DTSC following project completion reporting discussed in Section 6.0. |
| <b>3. Soil Management Action</b>  |  |
| <b>a. On-Site Management Plan Meets SMP Requirements</b>                                      | Consult SMP Section 4.3 regarding on-site management plan requirements. DTSC must be notified if deviations result in not adhering to the intent of the prescriptive portions of the SMP, for example, if sampling depths or frequencies are less than described in Section 4.1.   |
| <b>b. Excavation Plan Meets SMP Requirements</b>  | Consult SMP Section 4.3 regarding excavation plan requirements. DTSC must be notified of deviations which result in not adhering to the intent of the prescription portions of the SMP, for example if soils above Criteria II remain in place or the proposed cover does not meet the criteria presented in Section 4.2.1.  |
| <b>4. SMP Form B EH&amp;S Approval</b>  | Form B must be signed and dated by EH&S staff responsible for implementation of SMP. Signature indicates review and approval of Items 1, 2, and 3. Signature indicates that proper additional documentation necessary is included within EH&S files. Completed Form B must be provided to DTSC and EPA if appropriate.   |
| <b>5. References Used to Complete Form</b>  | Include names and dates of documents used to complete form.  |

EH&S will maintain within UC files additional internal documentation necessary in support of the information presented in SMP Form B. If SMP Form B has not been approved or no activities have occurred for 1 year, the information contained in the form must be reviewed and updated as necessary prior to work occurring in the project area. Supporting documentation will be available upon request from DTSC.

The following documents will be submitted as attachments to SMP Form B, as appropriate.

SMP Form B, Part 1 Sampling Design will document the planned sampling design. Prior to conducting sampling, a sampling strategy memorandum will be submitted as an attachment to DTSC with Part 1 of SMP Form B completed, which will include the following:

- Summary of the proposed soil disturbance work, including location and depths of soil disturbance
- Identification of the SMP Areas affected by the project area and corresponding sampling density and required analytes
- Description of the proposed sampling locations, sampling depths, sample identification scheme, and sample collection methodology

- Figures depicting project area, depths of proposed soil disturbance, and sampling locations, drawn to scale

SMP Form B, Part 2 Data Evaluation will document the sampling results. Following completion of sampling, if soil concentrations are less than the Category I criteria (no action required), EH&S will submit a data summary report with SMP Form B to DTSC and include:

- Summary of soil sampling conducted in accordance with the sampling design
- Summary of soil sampling location, depths, sample identification and analytical results compared to soil criteria
- Laboratory analytical reports
- Soil data evaluation results, including data completeness, and data quality

Documentation will be completed for these projects with the submittal of SMP Form B, Part 2.

For all other projects, where soil concentrations are greater than the Category I criteria, SMP Form B, Part 3 Soil Management Action will also be required, along with a soil excavation plan or on-site management plan with the components listed in Section 4.3; these documents will be submitted to DTSC and EPA if appropriate prior to conducting the soil management action.

## **5.0 IMPLEMENTATION OF SOIL MANAGEMENT ACTIONS**

This section describes management practices that will be employed whenever applicable during implementation of projects subject to the requirements of the SMP.

### **5.1 PRE-EXCAVATION ACTIVITIES**

Pre-construction activities for any SMP project may include (1) permitting and notification, (2) health and safety, (3) stormwater pollution prevention plan (SWPPP) development and implementation, (4) utility clearance, (5) clearing and grubbing, (6) groundwater water level measurement, (7) piezometer abandonment and replacement, (8) building demolition and abatement, and (9) implementation of grassland protection measures. Determination of the need for each activity will be determined by EH&S.

#### **5.1.1 Permitting and Notification**

The following permits and notifications will be required to perform any soil disturbance activity subject to the requirements of the SMP:

- EH&S will approve contractor personnel and subcontracts for access consistent with UC Berkeley policies.
- DTSC notification at least 14 days in advance of field work.
- RFS on-site worker and employee notifications.
- Amend the existing Notice of Intent (NOI) and SWPPP or create a new NOI and SWPPP in compliance with the Construction General Permit and upload to the California State Water Resources Control Board SMARTS database.
- Well abandonment and well installation permits for piezometers planned for abandonment and installation from Contra Costa County Environmental Health.
- Appropriate permits associated with RES adjacency to NOS or other shoreline conditions, including San Francisco Bay Conservation and Development Commission, U.S. Army Corps of Engineers, or RWQCB notifications.

#### **5.1.2 Health and Safety**

All personnel entering the project control area which encompasses the excavation area and support areas, will read and comply with the requirements set forth in a site-specific Health and Safety Plan (HSP) prepared by the contractor. All contractors will be responsible for operating in accordance with the most current requirements of Title 8, California Code of Regulations, Section 5192 (8 California Code of Regulations 5192) and Title 29, CFR Section 1910.120 (29 CFR 1910.120), Standards for Hazardous Waste Operations and Emergency Response. Onsite personnel will be responsible for operating in accordance with all applicable regulations of the Occupational Safety and Health Administration outlined in 8 California Code of Regulations General Industry and Construction Safety Orders and 29 CFR 1910 and 29 CFR 1926, Construction Industry Standards, as well as other applicable federal, state, and local laws and

regulations. All personnel working at the site shall have reviewed and signed the HSP, and a safety meeting shall be conducted at the beginning of each work day to review potential site hazards and safe working procedures.

In the case that an excavation is greater than 4 feet deep, the contractor will be required to submit to EH&S a detailed plan showing the design of shoring, bracing, sloping, or other provisions to be made for worker protection from the hazards of caving ground during the excavation, as appropriate. The proposed plan will comply with the State of California Construction Safety Orders and Title 24 of the California Code of Regulations. If the detailed plan varies from such shoring system standards, it shall be prepared by a registered civil or structural engineer.

### **5.1.3 Storm Water Pollution Prevention Plan Compliance**

The current SWPPP that was developed for stockpiling of clean soils in the RES will be modified to incorporate information about excavation activities in the RES (4LEAF, Inc. 2013), or a new SWPPP will be completed. The SWPPP will outline the Best Management Practices that shall be used to prevent erosion or runoff of soil, silts, gravel, non-stormwater discharges, hazardous chemicals, or other materials that are prohibited by the General Construction Permit from being discharged from the project boundaries. The SWPPP will include specific references to regulatory guidelines and applicable UC SOPs.

### **5.1.4 Utility Clearance**

Prior to mobilization for any soil disturbance activity impacting soils greater than 2 feet bgs, underground utilities must be cleared and marked with UC facility management and utility locator. UC facility management will be consulted to first check for the presence of known utility lines in the vicinity of the proposed excavation area, based on existing utility maps, available information, and a site walk. An underground utility survey will be conducted by a utility location contractor. It should be noted that existing utility location data at the facility may be incomplete: not all lines are identified on a map, and accuracy of identified utility line locations are limited. Plastic utility lines without metal tracer wire may be present. Underground pipes or utilities will be identified using hand-held detection devices, and utilities will be marked on the ground with indications (standard colors, letters, and numbers) of the assumed type of utility. This information will be provided to the EH&S for approval to excavate, prior to excavation activities. Regardless of utility clearance activities, all soil sampling to 5 feet will be conducted with hand auger equipment.

### **5.1.5 Ground Clearance and Grubbing**

Prior to excavation, large debris, fencing and large vegetation (trees/shrub) will be cleared from the area to be excavated, either manually or using heavy equipment. Small trees/shrubs may be left in place for removal by heavy equipment during excavation. Water shall be applied to the soil surface to mitigate potential dust generation during all intrusive activities.

### **5.1.6 Groundwater Level Measurement**

Groundwater in the RES varies from 3 to 16 feet bgs. For excavation activities disturbing soil to depths greater than 3 feet bgs, the depth to groundwater will be measured in the piezometers in

the vicinity; ideally, measurement will be collected from three piezometers surrounding the area, within a few hours. The potentiometric surface elevation of the shallow groundwater at the proposed excavation site calculated using this information, will assist the field team to determine at which depth groundwater is likely to occur while excavating or disturbing soils.

### **5.1.7 Piezometer Abandonment and Replacement**

If a piezometer is located within the project footprint and cannot be maintained following the project, the existing piezometer will be abandoned properly prior to the excavation of the area. The groundwater data to date will be reviewed and EH&S will determine whether a replacement piezometer should be installed. The abandonment of the existing piezometer, and a location of a replacement piezometer, if applicable, will be proposed to DTSC for review and approval prior to abandoning the impacted piezometer. The existing piezometer will be abandoned, and the replacement piezometer will be installed according to Contra Costa County Environmental Health regulations. The replacement piezometer location and elevation will be surveyed by a licensed surveyor. The replacement piezometer will be developed to accommodate use for future monitoring activities.

### **5.1.8 Hazardous Material Abatement**

As part of hazardous material abatement for building demolition projects, a number of programs will be followed regarding the survey, abatement, and mitigation of the potential presence of hazardous materials related to LBP, asbestos or asbestos-containing materials, PCB-containing caulking, or the application of pesticides at building foundations.

Soil containing hazardous material identified in the survey will be removed as directed by EH&S. The removal activity may be conducted in conjunction with the building demolition work, following relevant health and safety procedures for the work.

### **5.1.9 Implementation of Grassland Protection Measures**

Prior to construction activities near the grasslands, the core prairie area will be marked at a minimum with temporary fencing and signage, consistent with the recommendations in the Coastal Terrace Prairie Management Plan (UC 2014, Appendix G). Temporary construction fencing in the vicinity of the grassland portion of the NOS shall consist, at minimum, of steel t-posts and 4 feet tall red plastic netting.

### **5.1.10 Implementation of Archeological Resource Protection Measures**

To protect archaeological artifacts potentially present in subsurface soils, all subsurface activities, including the possible identification and recovery of archaeological artifacts, would be conducted in accordance with the applicable health and safety plans to ensure protection from known and potential hazards. In addition, consistent with DTSC protocols for addressing archaeological artifacts in contact with contaminated media, UC would work directly with DTSC and the appropriate trustee organization for each artifact on a case-by-case basis to ensure proper treatment of the artifacts.

## 5.2 EXCAVATION ACTIVITIES

The following subsections describe management practices that will be implemented as applicable when excavating contaminated soil. The excavation process may include: (1) excavation of contaminated soil, (2) pyrite cinder management, (3) erosion and dust control, (4) decontamination, (5) confirmation sampling, and (6) contaminated soil management. Applicable excavations include:

- Excavation to remove soil containing chemical concentrations greater than Category I criteria, but less than Category II criteria (for potential use below an acceptable cover within the SMP project area described in SMP Form A)
- Excavation to remove soil containing chemical concentrations greater than Category II criteria (for off-site disposal)

Implementation practices for excavation activities conducted (1) to geotechnically or structurally prepare a project footprint for construction; or (2) within project footprints that have been pre-characterized as containing soil with concentrations less than Category I criteria (and thus no soil management action is required) are not included in this SMP and will be described within the project-specific construction documents.

### 5.2.1 Excavation

Excavation activities will be conducted when characterization soil sampling results (based on the 95 UCL concentrations, or the maximum concentration if less than ten samples are collected) are greater than Category I or II criteria, per the soil management options described in Section 4.0. Characterization sampling will be conducted prior to excavation. During excavation, soils will be visually observed for unusual soils such as pyrite cinders, petroleum stains, or alum mud; if observed, excavation will be stopped until the identified soil is managed by EH&S staff.

Excavation will be conducted in a safe manner with proper sloping of sidewalls. Excavation will not extend below groundwater level. Workers will not be allowed to enter the excavation when it is deeper than 4 feet unless the excavation is properly shored or sloped. All identified utilities in the excavation footprint will be deenergized or disconnected prior to any excavation.

### 5.2.2 Confirmation Sampling

To determine the final depth and width of the excavation, confirmation soil samples will be collected from the bottoms and sidewalls of the excavations to evaluate if sufficient soil impacted with concentrations of chemicals exceeding Category I or II criteria has been removed. Confirmation samples will initially be analyzed for all analytes specified in the prescriptive sampling plan ([Table C-3](#)). All sampling and analysis activities will be conducted consistent with the protocols identified in the SAP ([Exhibit C2](#)).



Confirmation samples will be collected at the same grid spacing as indicated on [Figure C-11](#) (low, medium, or high density). Sampling required for each of the grid spacing categories consists of the following:

- Low – 125-foot grid spacing (one sample location per 15,625 square feet) – applicable in SMP Areas where no historical industrial activities occurred;
- Medium – 100-foot grid spacing (one sample location per 10,000 square feet) – applicable in SMP Areas where some historical industrial activities occurred, or an adjacent SMP Area has had a high level of historical industrial activities; and
- High – 75-foot grid spacing (one sample location per 5,625 square feet) – applicable in SMP Areas where a high level of historical industrial activities occurred.

At least one confirmation sample will be collected at the base of each excavation and one sidewall sample will be collected from each excavation sidewall. If PCBs are involved above Category I criteria, confirmation samples will be collected with incremental sampling methodology no less frequently than one per 100 square feet for excavations and one per 10 linear feet for sidewall samples. If chemicals are present in confirmation samples (based on the 95 UCL concentrations, or the maximum concentration if less than ten samples are collected) at a concentration exceeding the Category I or Category II criteria (depending on the remediation criteria), then the excavation will be expanded either laterally for sidewall samples or vertically for bottom samples. Confirmation sampling frequency may be increased based on the results of the initial or subsequent confirmation sampling results, or visual observations.

For sidewall samples that exceed the criteria, the excavation will be expanded approximately 5 feet laterally, and then resampled. For bottom confirmation samples that exceed the criteria, the excavation will be expanded approximately 1 foot vertically, with the provision that excavation will not extend to such depth as to extend into standing groundwater. The distance to expand an excavation laterally and vertically may be adjusted based on site-specific or project-specific conditions. The excavation and confirmation sampling process will repeat until sample results are below the appropriate criteria, or unless DTSC or EPA if appropriate has approved adequate excavation has been conducted. EH&S will contact DTSC or EPA if appropriate for concurrence if there are proposed deviations from this approach.

The horizontal location and depth of each confirmation sample will be accurately recorded on the as-built plans and all final confirmation sample results will be recorded for presentation in the Completion Report, which will accompany SMP Form C.

Continuous observation of soil will be required as it is excavated to observe the soil for indications of potential contamination such as pyrite cinders or unusual debris. If workers observe unusual debris, EH&S will be notified prior to proceeding with excavation in the area. If pyrite cinders are observed, the soil will be managed as described below.

### **5.2.3 Cinder Management**

Cinder management applies to the management of pyrite cinders and soils impacted by pyrite cinders during any soil disturbance activity, regardless of the size of the expected soil disturbance. Cinder management is based on and is consistent with the previous cinder

management strategy implemented at RFS, as documented in the *Pyrite Cinder-Containing Soil Management Procedures* (UC Berkeley 2007) and its attachments *Regulatory Status of Soils Excavated During Replacement of Old Sewer Lines* (DTSC 1993) and *In-Trench Reuse of Contaminated Trench Spoils during Utility Excavations* (RWQCB 1995).

EH&S or EH&S-trained personnel will conduct inspections during excavation where cinders are expected during the following activities:

- Building construction earthwork
- Drainage pipe or culvert installation
- Sewer or water main installation or removal
- Road work where excavation is required as part of drainage or road base installation
- Building renovation work that involves the types of underground utility work discussed above

EH&S does not expect that direct oversight and inspections will be necessary during smaller projects, including:

- Tree planting and removal
- Minor landscaping projects not intended to impact subsurface soils such as routine maintenance, weed control, and plantings
- Small irrigation line work and repairs
- Emergency utility work

During soil disturbance activities that are not conducted to remove contaminated soil, excavated soils, including those mixed with cinders, may be deposited back into the original excavation, assuming that there is no complete exposure pathway identified. Exposure pathways are eliminated if cinders are placed beneath 2 feet of native or clean fill, or a hardscaped feature such as a roadway, parking lot, or building foundation. Cinders will not be placed back into the original excavation if the highest measured groundwater is within 5 feet of the bottom of the excavation and placed no closer than 2 feet to the surface, unless approved by DTSC. If cinders are excavated from an excavation less than 2 feet deep, cinders cannot be replaced in that excavation unless covered with hardscape, or with DTSC approval. For projects which qualify as *de minimis*, EH&S will evaluate if placement of cinders within shallow excavations is protective of possible future exposure. To the extent that no removal of cinders from the project area is involved and that all material can be placed back into the excavation, EH&S will likely not perform cinder sampling.

During soil disturbance activities that are conducted to remove contaminated soil, cinders will be removed from the excavation if they are within the original excavation footprint.

Displaced soil suspected of, or known to contain cinders, which cannot be placed back into the excavation will be assessed to determine if it exhibits a characteristic specified in Identification

and Listing of Hazardous Waste, Chapter 11, Title 22, California Code of Regulations. EH&S will sample the material and determine the proper method of disposal. While sample results are pending, the material will be stored in covered stockpiles, covered bins, or drums. If the displaced soil is determined to be a hazardous waste, it will be managed in accordance with all California and Federal hazardous waste laws and regulations. If the presence of cinders has not been confirmed, then soil characterized as having concentrations below Category I criteria may be reused within the SMP project area. Soil characterized as having concentrations below Category II criteria can be managed in place within the SMP project area described in SMP Form A. Soil management in place generally consists of placement of soil beneath 2 feet of clean fill, under a roadway or parking lot, or building foundation, as defined in Section 4.3.1.

EH&S will track areas where cinders are encapsulated in a GIS-based map to ensure that the cinder material remains isolated. Any cinders-contaminated soil discovered during small excavations that is not managed in place will be sampled for management and disposal and results will be reported in writing to DTSC.

#### **5.2.4 Erosion, Dust Control, and Air Monitoring**

All excavated soils will be managed to prevent dust, spills to the ground or water, disposal into drains, and exposure risk to people or the environment. Excavation, transportation, and handling of all soil must result in no visible dust at the fence line of the excavation. Any soil material proposed to be placed as fill, whether from an offsite source or onsite source, will be kept covered or moist to facilitate eventual compaction and to control dust during earthwork operations. A water truck, water tank, or hydrant will be available to supply water in sufficient quantity on the job site while earthwork operations are underway. Sufficient water will be applied to suppress dust while exercising care to avoid generating runoff to any area outside the project boundary. Dust control measures will be implemented, as appropriate and necessary, beginning with site mobilization and continuing during all phases of the construction activities. Water will not be applied if there is a possibility of spreading contaminated soil or leaching contaminants from the soil, or if it results in hazardous working conditions.

#### **Erosion and Dust Control**

Contractors will not be allowed to stockpile material containing or suspected to contain hazardous waste or contamination unless covered and protected from rain or wind erosion for the duration of the construction project. Stockpiles of material containing hazardous waste or contamination will be placed on plastic sheeting of adequate thickness to contain the soils, and will not be placed in areas potentially affected by surface run-on or run-off. Contaminated and clean soils material will not be allowed to enter storm drains, inlets, or waters of the State. The plastic sheeting used to cover the soil must be anchored to the ground and weighted as necessary to securely and completely cover the stockpiled soil to prevent wind-blown dust from being generated. All stockpiled soil must be managed in accordance with the requirements outlined in the SWPPP and Section 5.1.4 of the RAW. EH&S will review and approve the project-specific SWPPP prior to submittal to the State Water Board. EH&S or EH&S-trained personnel will conduct inspections during work where soil is disturbed, including:

- Building construction earthwork

- Excavation of contaminated soil
- Loading and transportation of soil
- Drainage pipe or culvert installation
- Sewer or water main installation or removal
- Road work where excavation is required as part of drainage or road base installation

The construction general permit, if applicable to the project, requires that all SWPPP-related inspections must be performed by a Qualified SWPPP Practitioner (QSP) or Developer (QSD). The QSP or QSD can delegate other trained staff to perform some of the inspections on their behalf but the QSD or QSP must do some of the inspections since they have to certify the inspections.

EH&S does not typically require direct oversight and inspections for smaller projects, including:

- Tree planting and removal
- Landscaping projects impacting less than 10 CY
- Small irrigation line work and repairs
- Soil sampling and piezometer installation
- Emergency utility work

If the excavation is to be conducted when rain is possible, the site work must be carefully executed to contain potentially contaminated surface water, groundwater in excavations, muddy soils within the project area, and prevent off-site tracking of sediment and soils to adjoining roads.

### **Air Monitoring**

Exposure monitoring and air sampling will be evaluated for each SMP project to monitor possible airborne levels of contaminants down-wind from any excavation and stockpile areas and ensure that all on- and off-site workers are protected. The monitoring will help assure that excavation activities do not pose unacceptable concentrations to project personnel or any down-wind human receptors.

Prior to beginning construction for a project, a description of the conditions under which air monitoring would take place, the general approach that would be used by EH&S to develop action levels, a general description of the air monitoring equipment expected to be employed, and a citation to any appropriate health and safety plans.

Pertinent project information to decide if a project requires air monitoring include:

- Project size and location
- Nature of project and potential to generate airborne particulates or dust

- Contaminant concentrations
- Proximity to potential on-site and off-site receptors

Should air monitoring be required for a project, action levels will be developed using available soil sampling data to determine the chemicals of potential concern for the project, the potential concentration of the chemicals in dust, and acceptable concentrations in dust (including RBC). The potential concentrations of chemicals in dust will then be compared to the acceptable concentrations and action levels will be established. It is anticipated that only large projects or projects in areas with elevated soil concentrations would require perimeter dust monitoring using real-time aerosol monitors (such as the MIE Personal Data RAMs) equipped with data loggers to provide immediate information for the total dust levels present. Should analyte-specific monitoring be required (such as for mercury vapors), equipment and additional action level criteria will be included in the project construction plans or a separate air monitoring plan.

### **5.2.5 Decontamination**

An exclusion zone will be established around the project's excavation area. Access to and from the exclusion zone by personnel and equipment will be controlled to mitigate site risks and prevent the spread of contamination. Decontamination procedures for workers will be established in the HSP.

A lined decontamination pad appropriately sized for storage and treatment of all anticipated rinse water will be placed just outside the exclusion zone and near the excavation area. The pad should be sized to collect decontamination water and overspray. Collection and removal of the decontamination water and precipitation captured in the decontamination pad will be conducted utilizing sumps, dikes, ditches, and holding tanks as required. The pad design will depend on the size and duration of the project. For smaller projects, a lined bermed area with water collection to drums via a sump pump at the low end is sufficient. The decontamination pad design will be approved by EH&S prior to construction.

All wastes including liquid wastes and non-hazardous or hazardous contaminated soils will be managed to prevent uncontrolled releases outside of the project area. Contaminated material handling and storage is discussed in Section 5.2.6.

All vehicles exiting the site will be inspected to be free of mud on tires, wheel wells, undercarriage, and other exposed surfaces outside the covered truck bed or roll-off bin. Vehicles will be cleaned as necessary prior to leaving the decontamination area.

### **5.2.6 Waste Handling and Storage**

Wastes generated during excavation and investigation will include hazardous and nonhazardous soil, decontamination water, and other investigation-derived waste (IDW). Wastes will be handled and stored according to the protocols below and all state and federal laws. Storage containers will be in good condition and constructed of materials that are compatible with the material to be stored. Storage of IDW and soil stockpiles will not be allowed on coastal terrace prairie grasslands, or anywhere in the NOS. Each container will be clearly labeled with an identification number and a written log will be kept to track the source of contaminated material

in each temporary storage container. Samples of soils and liquids will be collected and analyzed for contaminated material in conformance with state and federal criteria as well as to the requirements of the treatment or landfill facility, as further described in Section 5.3.1 below.

### **Hazardous Soils**

Soil with chemical concentrations known to be TSCA waste, Resource Conservation and Recovery Act hazardous waste, or California hazardous waste, based on results from prior sampling or EH&S knowledge, will be stockpiled separately from soils with unknown chemical concentrations, or concentrations less than hazardous waste criteria.

For temporary storage of contaminated soil or hazardous soil remediation waste storage, securely covered stockpiles, drums, or metal containers will be utilized. Drums and other metal containers must be appropriately labeled per all applicable legal requirements.

Stockpiles will be constructed to isolate stored contaminated material from the environment. Stockpiles will be placed on and covered with a chemically resistant geomembrane liner free of holes and other damage. Stockpiles will be managed in compliance with Section 5.1.4 of the RAW and the applicable SWPPP as modified for the soil management action, to prevent pollutants from being discharged from the project boundaries.

Roll-off bins used to temporarily store contaminated material will be water-tight. A cover will be placed over the bins to prevent precipitation from contacting the stored material. Excavated soil containing pyrite cinder must be segregated and stored in covered bins, drums, or other suitable container.

### **Nonhazardous Soils Waste**

Excavations and investigations may generate nonhazardous soil waste. Soils that are considered potentially contaminated will be segregated from nonhazardous waste and clean soils until characterized. Soils with chemical analysis results that do not exceed state or federal hazardous waste criteria concentrations are considered nonhazardous soils only if approved by EH&S.

Nonhazardous soils may be used on-site consistent with the provisions of the SMP, or may be removed from the property only if directed and approved by EH&S.

### **Waste Water**

Liquid collected from personnel and equipment decontamination operations will be temporarily stored in drums or other suitable containers. Water from heavy equipment decontamination, excavations, and stockpile areas will be temporarily stored in tanks, drums, or other suitable containers. Stored wastewater containers will be appropriately labeled per all applicable legal requirements.

Aqueous waste will be analyzed per the requirements of the SWPPP and project COCs. If analytical test results show that the water is not contaminated and within limits for onsite discharge then it will be disposed of on-site per the SWPPP. Waste water not suitable for on-site disposal will be managed consistent with Section 5.3.1.

### 5.3 POST-EXCAVATION ACTIVITIES

Post-excavation activities include waste classification and transportation, and site restoration.

#### 5.3.1 Waste Classification, Transportation, and Disposal

Wastes and their expected waste classifications anticipated to be generated during excavation will include the following:

| Type of Waste  | Expected Waste Classification   |
|--|---|
| Soil containing chemical concentrations less than hazardous waste criteria       | Nonhazardous solid waste  |
| Soil containing chemical concentrations greater than hazardous waste criteria    | Hazardous solid waste   |
| Soil containing PCB concentrations greater than 1 mg/kg                          | TSCA solid waste  |
| Aqueous wastes from decontamination water and any surface water contained onsite | Nonhazardous or hazardous liquid waste (pending waste characterization results)                         |
| IDW (PPE and disposable sampling equipment)                                      | Nonhazardous solid waste or hazardous solid waste, consistent with soil or aqueous waste determinations |

#### Waste Classification

Waste codes applicable to each hazardous waste stream will be identified based on the requirements in 40 CFR 261 and California Title 22 California Code of Regulation 66261, and any other applicable state law or regulation. All applicable treatment standards in 40 CFR 268 and state land disposal restrictions will be identified and a determination will be made as to whether or not the waste meets or exceeds the standards. Wastes with total PCB concentrations greater than 1 mg/kg will be disposed of off-site at an appropriate facility for TSCA waste. Waste profiles, analyses, classification, and treatment standards will be according to the requirements of receiving facility and will be reviewed and approved by EH&S prior to any waste disposal activities.

Existing data for the excavated soil may be sufficient to meet disposal facility profiling requirements. If, however, the selected disposal facilities require additional profiling, or if EH&S elects to conduct additional waste profiling, samples will be collected from the excavated soil and analyzed for the constituents specified by the selected disposal facilities.

To characterize soil for disposal, waste characterization samples will be collected to adequately meet the representativeness and variability goals identified in SW-846 Chapter 9. Waste characterization sampling will be proposed on a case-by-case basis, to allow for incorporation of site conditions, SMP sampling results, and waste stream volumes.

Analytical criteria are dependent on the requirements of the receiving facility; therefore, the receiving facility will be consulted prior to analysis of the samples. Additional tests may be needed based on the results of the initial tests. Once characterized, the waste will be classified and disposed according to federal and state regulations.

A waste acceptance letter will be obtained from each selected disposal facility. Waste profile sample results and documentation will be included in the Completion Report, which will accompany SMP Form C.

## **Waste Transportation**

Manifests will be used for transporting hazardous wastes as required by 40 CFR 263 and applicable state law or regulation. Transportation will comply with all requirements in the Department of Transportation referenced regulations in the 49 CFR series. Manifests and waste profiles will be reviewed and approved by EH&S prior to any waste transportation activities. Land disposal restriction notifications will be prepared as required by 40 CFR 268 and any applicable state law or regulation for each shipment of hazardous waste and will be reviewed and approved by EH&S. Hazardous waste manifests will be prepared for each shipment of waste shipped offsite using instructions in 40 CFR 761, Sections 207 and 208 and all other applicable requirements. Soil waste will be removed from the site in compliance with all U.S. Department of Transportation regulations and will be covered to prevent soil loss during transport.

## **Waste Disposal**

No soils will be removed from the site for offsite disposal without EH&S permission. Soils designated for off-site soil disposal will first be sampled according to the requirements of the potential receiving facility and in compliance with all state and federal waste classification requirements. All contaminated nonhazardous or hazardous soil waste will be disposed at an appropriately permitted landfill or treatment facility. Personal protective equipment (PPE) and disposable sampling equipment will be disposed of offsite as hazardous or nonhazardous waste.

### **5.3.2 Site Restoration**

Excavations will be backfilled as soon possible after all contaminated materials have been removed and confirmation test results have been evaluated by EH&S. As discussed in Section 4.3.1, before placing backfill, a demarcation layer will be placed along the bottom and sides of the excavation, if soil exceeding Category I criteria is to be left-in-place, to indicate the extent to which soil was excavated and backfilled. If UC construction specifications apply, soil will be spread, moisture conditioned, and compacted in 8- to 12-inch thick loose lifts to 95 percent relative compaction or greater relative to the modified proctor standard (American Society for Testing and Materials D1557).

#### Backfill Material

All fill material, imported or otherwise, will be entirely free of refuse and any other deleterious material. If UC construction specifications apply, a testing laboratory or the project geotechnical engineer will be retained to certify that all fill has been spread, compacted, and tested to meet the compaction standards established for the project.

As discussed in Section 5.2.6, soil with concentrations of COCs below Category I criteria may be used as backfill in the same excavation, or at another location within the RES with DTSC approval.



Other sources of imported clean fill are also permitted at RFS. To minimize the potential of introducing contaminated fill material, documentation will be verified that the fill source is appropriate, as outlined in the Imported Soils Sampling and Analysis Requirements to Assess Contaminant Concentrations included as [Attachment C3](#). Potential sources of imported fill will be sampled as recommended in the Cal/EPA DTSC Information Advisory, Clean Imported Fill Material (DTSC 2001). Fill documentation will include detailed information on the previous use of the land from where the fill is taken, whether an environmental site assessment was performed and its findings, and the results of analytical testing performed. If such documentation is not available or is inadequate, samples of the fill material will be chemically analyzed. Analytical methods required for the fill material will be based on the source of the fill and knowledge of the prior land use. The number of samples per volume of imported fill will be determined according to the table in the “Waste Characterization” section above.

Analytical results of potential imported fill will be compared to the following criteria to determine if the fill can be imported and used:

- Category I criteria ([Table C-1](#))
- Total threshold limit concentrations (Title 22 of the *California Code of Regulations*)

EH&S personnel will review fill documentation before approving acceptance of fill soil, and will notify DTSC before any soil is imported for use. EH&S will provide written notification, all analytical results, and location and history of source area to DTSC, as part of the documentation included in SMP Form C.

## 6.0 COMPLETION REPORTING

Completion reporting is conducted for all projects requiring soil excavation or on-site management. Completion reporting will document all portions of the SMP relevant to proper sampling and management of soils.

Projects with soils exceeding Category I criteria will require an on-site management or excavation plan per Section 4.3 and will also require documentation of all activities following completion of the soil disturbance project. Documentation of project completion will be addressed through SMP Form C, Completion Report ([Exhibit C1](#)) and within a final project completion report. Instructions for completing SMP Form C are presented below. Geologic or engineering plans, specifications, drawings, and reports contained in the Completion Report will be prepared by, or under the direct supervision of, a California professional geologist or civil engineer, as appropriate, who will review and sign all such documents indicating responsibility for their content. If UC elects to select alternative methods for soil sampling and management for a project, EH&S will prepare a detailed completion summary report for submittal to DTSC for concurrence in lieu of SMP Forms and attachments. If SMP Form C has not been approved or no activities have occurred for 1 year, the information contained in the form will be reviewed and updated as necessary prior to submittal of the completion report.

| <b>Instructions for SMP Form C,<br/>Completion Report</b>  |  |
|--|--|
| <b>1. Summary of Completed Construction Project</b>        | Provide description of the completed construction project, with specific attention to final surface grade, including asphalt, concrete, landscaped areas, or building footings. The intent is to describe any possible exposure pathways to Category II soils, if applicable.  |
| <b>2. Dates of On-Site Project Work</b>                    | Provide the dates of each step of the project conducted on-site (sampling, soil management actions, soil disposal).  |
| <b>3. Summary of Completed Soil Management Actions</b>     | Provide description of any on-site or excavation soil management activities completed.   |
| <b>4. On-Site Management Plan Implemented</b>              | Confirm that the on-site management plan was implemented according to SMP Form B, Item 3a, if applicable. Include any deviations from the plan, if appropriate.  |
| <b>5. Soil Excavation Plan Implemented</b>                 | Confirm that the excavation plan was implemented according to SMP Form B, Item 3b, if applicable. Include any deviations from the plan, if appropriate.  |
| <b>6. Project Completion Report Meets SMP Requirements</b> | Final confirmation that all soil sampling and management activities were completed according to the SMP requirements. Attach completion report which discusses soil sampling design, sampling results, data evaluation, soil management practices, and final construction project completion, and includes a reference list. |
| <b>7. SMP Form C EH&amp;S Approval</b>                     | Form C must be signed and dated by EH&S staff responsible for implementation of SMP. Signature indicates review and approval of Items 1 through 4. Signature indicates that proper additional documentation necessary is included within EH&S files. EH&S will provide SMP Form C to DTSC and EPA if appropriate.            |

In addition to SMP Form C, EH&S will prepare a completion report to provide to DTSC. As discussed in Section 1.4, UC will post completion reports on the RFS Environmental website, and DTSC will post completion reports to DTSC's EnviroStor website for the former RFS. The completion report will include the following information documenting the soil management action completion:

- Summary of previous soil sampling, analytical results, and data evaluation
- Summary of soil management strategies and actions conducted
- Summary of the soil excavation work, including location and depths of excavation activities
- Discussion of any deviations from the soil excavation or on-site management plan
- Text describing the final cover or the materials to eliminate direct contact exposure pathway to commercial workers and visitors
- Figures indicating all sampling locations, Criteria I or II exceedances, final excavation areas, and cover area, material, and thickness, if appropriate
- Summary of disposition of excavated soil (off-site disposal or on-site management)
- Summary of all confirmation sample results
- Summary of backfill, final grade, and final project description
- Copies of signed hazardous waste manifest and bill of lading

## 7.0 REFERENCES

- 4LEAF, Inc. 2013. “Storm Water Pollution Prevention Plan for the Stockpiling of CRT Soil at the Richmond Field Station, Richmond, California.” Revised January 23.
- California Department of Toxic Substances Control (DTSC). 1993. “Regulatory Status of Soils Excavated During Replacement of Old Sewer Lines.” Prepared by Watson Gin, Chief, Permit Streamlining Branch, Hazardous Waste Management Branch, Department of Toxic Substances Control. December 2.
- DTSC. 2001. “Department of Toxic Substances Control, Information Advisory, Clean Imported Fill Material.” October. [www.dtsc.ca.gov/Schools/upload/SMP\\_FS\\_Cleanfill-Schools.pdf](http://www.dtsc.ca.gov/Schools/upload/SMP_FS_Cleanfill-Schools.pdf)
- DTSC. 2006. “Interim Guidance, Evaluation of School Sites with Potential Soil Contamination as a Result of Lead from Lead-Based Paint, Organochlorine pesticides from Termiticides, and Polychlorinated Biphenyls from Electrical Transformers.” Revised June 9. [http://www.dtsc.ca.gov/Schools/upload/Guidance\\_Lead\\_Contamination\\_060912.pdf](http://www.dtsc.ca.gov/Schools/upload/Guidance_Lead_Contamination_060912.pdf)
- DTSC. 2007. Letter Concurring on the Recommendation of 16 mg/kg Arsenic as a Good Estimator of the Upper Range of the Ambient Distribution of Arsenic at the Campus Bay Site. From Barbara Cook. To Doug Mosteller, Cherokee Simeon Venture I, LLC. October 1.
- DTSC. 2009. “Use of the Northern and Southern California Polynuclear Aromatic Hydrocarbon (PAH) Studies in the Manufactured Gas Plant Site Cleanup Process.” July 1.
- DTSC. 2018. “Final Statement of Reasons. Toxicity Criteria for Human Health Risk Assessments, Screening Levels, and Remediation Goals.” September 4.
- DTSC. 2019a. “HERO Note Number 1: Recommended DTSC Default Exposure Factors for Use in Risk Assessment at California Hazardous Waste Sites and Permitted Facilities.” Office of Human and Ecological Risk.
- DTSC. 2019b. “Human Health Risk Assessment Note 3 – DTSC-Modified Screening Levels (DTSC-SLs).” <https://dtsc.ca.gov/human-health-risk-hero>.
- DTSC. 2022. “Update to the LeadSpread Model and Revised Lead Preliminary Remediation Goals (PRGs)/Screening Levels for Soil at Residences and Commercial/Industrial Facilities.” DTSC Site Mitigation Memo EO-2022-01. February 22.
- Enso Environmental Services, Inc. 1989. “Environmental Assessment of University of California Richmond Field Station, Richmond, California.” August.
- Environ Corporation, Entrix, IRIS Environmental, and Env America. 2002. “Background Levels of Polycyclic Aromatic Hydrocarbons in Northern California Surface Soil.” Prepared for: Pacific Gas and Electric Company and U.S. Navy. June 7.

- Erler & Kalinowski, Inc. 2007. "Technical Memorandum: Background Concentrations of Arsenic in Soil at Campus Bay, Campus Bay Site, Richmond, California." July 23.
- Lloyd, R.J.W, R.M. Moore, B.S. Woolf, and H.P. Stein. 1975. "Polychlorinated Biphenyls (PCBs), NIOSH Current Intelligence Bulletin 7."  
[http://www.cdc.gov/Niosh/78127\\_7.html](http://www.cdc.gov/Niosh/78127_7.html)
- New World Environmental Inc. 2012. "Final Status Survey Report for UC Berkeley Capital Projects, Richmond Field Station, Buildings B102 and B110." November 18.
- New World Environmental, Inc. 2013. "Final Status Survey Report for Richmond Field Station Buildings 112, 113, 117 and 150." August 3.
- San Francisco Bay Regional Water Quality Control Board (RWQCB). 1995. "Memorandum: In-Trench Reuse of Contaminated Trench Spoils during Utility Excavations." August 31.
- RWQCB. 2013. "May 2013 Update to Environmental Screening Levels." May.  
[http://www.waterboards.ca.gov/rwqcb2/water\\_issues/programs/esl.shtml](http://www.waterboards.ca.gov/rwqcb2/water_issues/programs/esl.shtml)
- RWQCB. 2016. "Environmental Screening Levels, San Francisco Bay Regional Water Quality Control Board." February.  
[http://www.waterboards.ca.gov/sanfranciscobay/water\\_issues/programs/ESL/ESL%20Workbook\\_ESLs\\_Interim%20Final\\_22Feb16\\_Rev3\\_PDF.pdf](http://www.waterboards.ca.gov/sanfranciscobay/water_issues/programs/ESL/ESL%20Workbook_ESLs_Interim%20Final_22Feb16_Rev3_PDF.pdf)
- Tetra Tech (Tetra Tech, Inc.). 2008a. "Current Conditions Report, University of California, Berkeley, Richmond Field Station, Richmond California." November 21.
- Tetra Tech. 2008b. "Implementation Summary Report for a Time-Critical Removal Action at the Forest Products Laboratory Wood Treatment Laboratory." March 14.
- Tetra Tech. 2009. "Final Implementation Summary Report for a Time-Critical Removal Action at Two Subareas in the Western Transition Area, University of California Berkeley, Richmond Field Station, Richmond, California." May 26.
- Tetra Tech. 2011. "Final Phase I Groundwater Sampling Results Technical Memorandum, University of California, Berkeley, Richmond Field Station, Richmond, California." May 11.
- Tetra Tech. 2013. "Final Site Characterization Report, Proposed Richmond Bay Campus, University of California, Berkeley, Richmond Field Station." May 28.
- Tetra Tech. 2014. "Final Removal Action Workplan, Richmond Bay Campus, Richmond, California, Research, Education, and Support Area and Groundwater within the Former Richmond Field Station Site" July 18.
- Tetra Tech. 2015. "Final Ambient Metals Evaluation, Aluminum, Cobalt, Manganese, and Nickel, Technical Memorandum. Richmond Field Station Site, Berkeley Global Campus at Richmond Bay, University of California, Berkeley." December 11.


- Tetra Tech. 2016. “Final Phase IV Sampling Results Technical Memorandum, Richmond Field Station Site, Berkeley Global Campus at Richmond Bay, University of California, Berkeley.” May 15.
- Tetra Tech. 2017. “Final Soil Management Plan, Revision 1, Removal Workplan, Attachment C, Berkeley Global Campus at Richmond Bay, Richmond, California.” April 12.
- Tetra Tech. 2021. “Final Mercury Fulminate Area Removal Action, Implementation Summary Report, Richmond Field Station Site, University of California, Berkeley.” May 28.
- Tetra Tech. 2022. “Final Five-Year Review, Removal Action Workplan, Research, Education, and Support Area and Groundwater, Richmond Field Station Site, University of California, Berkeley.” June 6.
- Tetra Tech. 2023. “Final B112 Transformer Area, PCB Cleanup and Removal Action, Implementation Summary Report, Richmond Field Station Site, University of California, Berkeley.” February 16.
- University of California (UC). 2014. “Richmond Bay Campus Long Range Development Plan.” May 15.
- University of California, Berkeley (UC Berkeley). 2007. “Pyrite Cinder-Containing Soil Management Procedures.” Prepared by Greg Haet, Associate Director, University of California, Office of Environment, Health and Safety. May 16.
- UC Berkeley. 2014a. Letter Report Regarding the Richmond Field Station Bulb Investigation. To Karl Hans, UC Berkeley. From Dan Hibbing, Radiation Safety, UC Berkeley Environmental Health and Safety. August 5.
- UC Berkeley. 2014b. Letter Report Regarding Pacific Earthquake and Engineering Research Excavation Results at the Richmond Field Station Site, Berkeley Global Campus. To Lynn Nakashima, DTSC. From Greg Haet. October 31.
- URS Corporation (URS). 1999. “Final Field Sampling and Analysis Plan and Tiered Risk Evaluation, University of California, Berkeley, Richmond Field Station.” December 10.
- U.S. Environmental Protection Agency (EPA). 1989. “Risk Assessment Guidance for Superfund. Volume I: Human Health Evaluation Manual, Part A.” Interim Final. Office of Emergency and Remedial Response. EPA/540.1-89/002. December.
- EPA. 1991. “Human Health Evaluation Manual, Supplemental Guidance: Standard Default Exposure Factors.” Office of Solid Waste and Emergency Response Directive 9285.6-03. March.
- EPA. 1992. “Supplemental Guidance to RAGS: Calculating the Concentration Term.” Intermittent Bulletin, Volume 1, No. 1. Publication 9285.7-081.
- EPA. 1994. “National Oil and Hazardous Substances Pollution Contingency Plan.” *Code of Federal Regulations*, Title 40, Part 300. September 15.

- EPA. 2000. "Guidance for Data Quality Assessment: Practical Methods for Data Analysis: USEPA QA/G-9, QA97 Version." USEPA/600/R-96/084. Office of Research and Development. July.
- EPA. 2002. "Calculating Exposure Point Concentrations at Hazardous Waste Sites." Office of Solid Waste and Emergency Response 9285.6-10. Office of Emergency and Remedial Response. December.
- EPA. 2005. "Polychlorinated Biphenyl (PCB) Site Revitalization Guidance Under the Toxic Substances Control Act." November. <http://www.epa.gov/osw/hazard/tsd/pcbs/pubs/pcb-guid3-06.pdf>
- EPA. 2014. "Human Health Evaluation Manual, Supplemental Guidance: Update of Standard Default Exposure Factors." Office of Solid Waste and Emergency Response 9200.1-120. February 6.
- EPA. 2015a. "ProUCL Version 5.1 User Guide." EPA/600/R-07/041. October.
- EPA. 2015b. "ProUCL Version 5.1 Technical Guide." EPA/600/R-07/041. October.
- EPA. 2016. "5.1.002 Statistical Software for Environmental Applications for Data Sets with and without Nondetect Observations." May.
- EPA. 2019. "Regional Screening Levels for Chemical Contaminants at Superfund Sites." <https://www.epa.gov/risk/regional-screening-levels-rsls>. December.
- EPA. 2022a. "Preliminary Remediation Goals for Radionuclides (PRG), PRG User's Guide." [https://epa-prgs.ornl.gov/radionuclides/PRG\\_UsersGuide.pdf](https://epa-prgs.ornl.gov/radionuclides/PRG_UsersGuide.pdf).
- EPA. 2022b. "Regional Screening Levels for Chemical Contaminants at Superfund Sites." <https://www.epa.gov/risk/regional-screening-levels-rsls>. November.

## **FIGURES**

---







**Richmond Field Station Site  
University of California, Berkeley**

**FIGURE C-1  
SITE LOCATION MAP**

Soil Management Plan



Notes:  
DTSC Department of Toxic Substances Control.



- Richmond Field Station Property
- Portion of RFS Property Subject to DTSC order, Defined as "Site"
- Regatta Property
- Berkeley Global Campus at Richmond Bay


Notes:  
 DTSC Department of Toxic Substances Control  
 RFS Richmond Field Station



**Richmond Field Station Site**  
**University of California, Berkeley**

**FIGURE C-2**  
**UNIVERSITY OF CALIFORNIA**  
**PROPERTIES**

Soil Management Plan



- Research, Education & Support Area
- Natural Open Space
- The portion of South 46th Street owned by UC and Zeneca under a 1/3 and 2/3 shared interest is subject to the RAW
- Habitat within RES Area
- Existing Building
- Portion of RFS Property Subject to DTSC order, Defined as "Site"
- Roads and Other Landscape Features
- Marsh Boundary


Note:  
 DTSC Department of Toxic Substances Control  
 RAW Removal Action Workplan  
 RES Research, Education, & Support  
 RFS Richmond Field Station  
 UC University of California



**Richmond Field Station Site  
 University of California, Berkeley**

**FIGURE C-3  
 RESEARCH, EDUCATION AND  
 SUPPORT AREA AND  
 NATURAL OPEN SPACE WITHIN  
 SITE BOUNDARY**

Soil Management Plan



Note:  
 BAPB Biologically Active Permeable Barrier  
 DTSC Department of Toxic Substances Control  
 EBRPD East Bay Regional Parks District  
 EPA Environmental Protection Agency  
 PCB Polychlorinated biphenyls  
 RFS Richmond Field Station

- Existing Building (Building Numbers Shown in Blue)
- Marsh Boundary
- Surface Water
- Asphalt/Concrete Pads
- Well Field Boundary
- Portion of RFS Property Subject to DTSC order, Defined as "Site"
- Fenceline
- Biologically Active Permeable Barrier Wall
- Former Seawall
- Slurry Wall
- Aboveground Storage Tank (AST)
- Former Underground Storage Tank (UST)

- Open Well (Not in Use)
  - Closed Well (Pressure Grouted)
  - Open Piezometer
  - Open Geosciences Well
  - BAPB Wells on RFS Property
  - Zeneca Wells on RFS Property
- Transformer Locations:**
- Pad-Supported, Non PCB-Containing
  - Pad-Supported, Former PCB-Containing (Removed)
  - Pole-Mounted, Non PCB-Containing
  - Pole-Mounted, Former PCB-Containing (Removed)


- City Sanitary Sewer Lines:**
- Existing City of Richmond Sewer
  - Abandoned City of Richmond Sewer
  - Existing RFS Sewer
  - Abandoned RFS Sewer
- Storm Drain Lines:**
- Open Swale
  - Underground Culvert
  - Gutters
  - Underground Culvert, Abandoned (Grouted at Manholes)
  - Storm Drain Outfalls




Richmond Field Station Site  
 University of California, Berkeley

**FIGURE C-4  
 PHYSICAL FEATURES**

Soil Management Plan




Former Zeneca/  
Stauffer Chemical  
Site



Richmond Field Station Site  
University of California, Berkeley

**FIGURE C-5  
SOIL MANAGEMENT PLAN AREAS**

Soil Management Plan




- Existing Building
  - Removed or Relocated Building (RFS)
  - Former California Cap Company Facilities/Buildings
  - Former California Cap Company Tramway
  - Former California Cap Company Natural Gas Line
  - Portion of RFS Property Subject to DTSC order, Defined as "Site"
  - Richmond Bay Campus
  - Roads and Other Landscape Features
- Sanitary Sewer Lines:
- Existing Sewer Line
  - Removed Sewer Line
  - Abandoned Sewer Line

Notes:


1. Some locations are approximate.
2. Former California Cap Company facility information is based on Sanborn maps from 1930 and 1941 and an earlier undated map signed by "J. Geo. Smith, C.E., Emeryville."

DTSC Department of Toxic Substances Control  
 FPL Forest Products Laboratory  
 RFS Richmond Field Station  
 WTL Wood Treatment Lab



Richmond Field Station Site  
 University of California, Berkeley

**FIGURE C-6**  
**LOCATION OF FORMER AND**  
**CURRENT FACILITIES IN THE**  
**NORTHERN PORTION OF SITE**  
 Soil Management Plan



- Existing Building
- Roads and Other Landscape Features
- Removed or Relocated Building (RFS)
- Former California Cap Company Facilities/Buildings
- Former Pacific Cartridge Company Buildings
- Former U.S. Briquette Company Building
- Former California Cap Company Tramway
- Former SERL Pond
- Portion of RFS Property Subject to DTSC order, Defined as "Site"


- Richmond Bay Campus
- Marsh Boundary
- Former Seawall (Approximate)
- Slurry Wall
- Biologically Active Permeable Barrier Wall
- Asphalt/Concrete Pads
- Surface Water
- Sanitary Sewer Lines:**
- Existing Sewer Line
- Removed Sewer Line
- Abandoned Sewer Line

- Former California Cap Company Utilities:**
- Natural Gas Line
  - Fuel Line
  - Hydraulic Line
- Notes:**
1. Some locations are approximate.
  2. Former California Cap Company facility information is based on Sanborn maps from 1930 and 1941 and an earlier undated map signed by "J. Geo. Smith, C.E., Emeryville."
- DTSC** Department of Toxic Substances Control  
**RFS** Richmond Field Station  
**SERL** Sanitary Engineering Research Laboratory



**Richmond Field Station Site  
University of California, Berkeley**

**FIGURE C-7  
LOCATION OF FORMER AND  
CURRENT FACILITIES IN THE  
CENTRAL PORTION OF SITE**  
Soil Management Plan



**Legend:**


- Historic Area of Radiological Materials Use
- Suspected Use or Disposal - Exterior Locations
- Decontamination and Decommissioning Complete
- Exploratory Excavation Trenches
- Area of Radiological Survey or Sampling
- Discrete Radiological Sampling Location
- Closed Well Where Radiological Sampling Occured
- Indicates reference to investigation; see back of this figure for full list of report references
- Existing Piezometer
- Existing Building
- Removed or Relocated Building (RFS)
- Marsh Boundary
- Surface Water
- Richmond Field Station Site Boundary
- Road or Other Landscape Feature
- Biologically Active Permeable Barrier Wall
- Fenceline
- Former Seawall
- Slurry Wall
- Sanitary Sewer Lines:
  - Existing City of Richmond Sewer
  - Abandoned City of Richmond Sewer
  - Existing RFS Sewer
  - Abandoned RFS Sewer
- Storm Drain Lines:
  - Open Swale
  - Underground Culvert
  - Gutters
  - Underground Culvert, Abandoned (Grouted at Manholes)
  - Storm Drain Outfalls

**Notes:**

- All radiological reference documents are included in Section 7.0 References.
- Table C-4 provides additional radiological survey and sampling information.

**TETRA TECH**






- |  |  |
|--|--|
| California oatgrass ( <i>Danthonia californica</i> )       | foothill sedge ( <i>Carex tumulicola</i> )                   |
| Hansen's wildrye ( <i>Elymus hansenii</i> )                | hairy gumplant ( <i>Grindelia hirsutula</i> )                |
| Oregon timwort ( <i>Cicendia quarangularis</i> )           | hayfield tarweed ( <i>Hemizonia congesta</i> )               |
| ajuga hedge nettle ( <i>Stachys ajugoides</i> )            | ladies-tresses ( <i>Spiranthes romanzoffiana</i> )           |
| big squirreltail ( <i>Elymus multisetus</i> )              | purple needlegrass ( <i>Nassella pulchra</i> )               |
| brown-headed rush ( <i>Juncus phaeocephalus</i> )          | slender wheatgrass ( <i>Elymus trachycaulus</i> )            |
| clustered toadrush ( <i>Juncus bufonius</i> )              | small-bract sedge ( <i>Carex subbracteata</i> )              |
| coast spikeweed ( <i>Deinandra corymbosa</i> )             | suncups ( <i>Camissonia ovata</i> )                          |
| coastal eryngo, coyote thistle ( <i>Eryngium armatum</i> ) | wild hyacinth, white brodiaea ( <i>Triteleia hyacinthi</i> ) |
| dense sedge ( <i>Carex densa</i> )                         | willow-leaved dock ( <i>Rumex salicifolius</i> )             |
| false pimpernel ( <i>Centunculus minimus</i> )             |  |

- Existing Building
- Portion of RFS Property Subject to DTSC order, Defined as "Site"
- Roads and Other Landscape Features
- Marsh Boundary

Note:  
 DTSC Department of Toxic Substances Control  
 RFS Richmond Field Station



**Richmond Field Station Site**  
**University of California, Berkeley**

**FIGURE C-9**  
**SENSITIVE PLANT SPECIES**

Soil Management Plan



- |  |  |
|--|--|
| Drainage Swale                         | Cordgrass ( <i>Spartina foliosa</i> )      |
| Roads and Other Landscape Features     | Salty Susan ( <i>Jaumea carnosa</i> )      |
| Restoration Plot                       | Bulrush ( <i>Scirpus americanus</i> )      |
| Monarch Roosting Area                  | Saltgrass ( <i>Distichlis spicata</i> )    |
| Disturbed Coastal Terrace Prairie      | Pickleweed ( <i>Salicornia virginica</i> ) |
| Non Native Dominated Grassland on Fill | Ecotone                                    |
| Ornamental Trees                       | Restored Native Upland                     |
| Eucalyptus                             | Non-Native Transitional Upland             |
| Property Boundary                      | Mud  |
| Approximate Property Boundary          | Building                                   |
| Surface Water                          | Coastal Terrace Prairie                    |
| Wet Meadows (possible wetlands)        |  |
| Surveyed                               |  |
| Not Surveyed                           |  |


250 0 250  
Feet



Richmond Field Station  
University of California, Berkeley

**FIGURE C-10  
HABITAT AND WETLANDS MAP**

Soil Management Plan



- Existing Building
  - Removed or Relocated Building
  - Asphalt/Concrete Pad
  - Former Seawall (Approximate)
  - Approximate Site Boundary
  - Roads or Other Landscape Feature
  - Former California Cap Company Facilities/Building
- SMP Area Boundaries and Identifiers with Density Protocol**
- Low Density Sampling Area: 125 foot grid spacing; one sample per 15,625 square feet.
  - Medium Density Sampling Area: 100 foot grid spacing; one sample per 10,000 square feet.
  - High Density Sampling Area: 75 foot grid spacing; one sample per 5,625 square feet.

- Notes:**
- As Arsenic
  - Hg Mercury
  - PAH Polycyclic aromatic hydrocarbons
  - Pb Lead
  - PCB Polychlorinated biphenyl
  - SMP Soil Management Plan
  - TPH Total petroleum hydrocarbons
  - VOC Volatile organic compound



**Richmond Field Station Site**  
**University of California, Berkeley**  
**FIGURE C-11**  
**SOIL MANAGEMENT PLAN AREAS**  
**SAMPLING DENSITIES AND**  
**RECOMMENDED ANALYTES**  
 Soil Management Plan

## **TABLES**

---

**Table C-1: Category I and II Criteria**  
Richmond Field Station

| Chemical <sup>3</sup>  | Risk-Based Concentrations <sup>1,2</sup> |                        |                       |                                      |                   | Category I<br>Criteria <sup>4</sup> | Category II On-<br>Site<br>Management<br>Criteria <sup>5</sup> |
|------------------------|--|------------------------|-----------------------|--------------------------------------|-------------------|-------------------------------------|--|
|                        | Commercial<br>Worker                     | Construction<br>Worker | Maintenance<br>Worker | Off-Site<br>Receptor<br>(Inhalation) | Other<br>Criteria |                                     |  |
| <b>Metals</b>          |  |                        |                       |                                      |                   |                                     |  |
| Aluminum <sup>6</sup>  | 1,120,000.000                            | <b>20,600</b>          | 516,000               | 7,090,000                            | Eliminated        | 20,600                              | 100,000  |
| Antimony               | 467                                      | 142                    | 3,540                 | --                                   | --                | 142                                 | 1,420  |
| Arsenic <sup>7,8</sup> | <b>0.253</b>                             | 0.85                   | 1.77                  | 888                                  | 16                | 16                                  | 16   |
| Barium                 | 217,000                                  | <b>2,120</b>           | 53,100                | 709,000                              | --                | 2,120                               | 21,200   |
| Beryllium              | 232                                      | <b>21.4</b>            | 128                   | 1,590                                | --                | 21.4                                | 214  |
| Boron                  | 233,000                                  | <b>39,200</b>          | 979,000               | 28,400,000                           | --                | 39,200                              | 100,000  |
| Cadmium                | 778                                      | <b>36.6</b>            | 73.0                  | 909                                  | --                | 36.6                                | 366  |
| Chromium               | <b>1,750,000</b>                         | 531,000                | 13,300,000            | --                                   | --                | 100,000                             | 100,000  |
| Cobalt                 | 347                                      | <b>21.1</b>            | 34.1                  | 424                                  | 73                | 73.0                                | 210  |
| Copper                 | 46,700                                   | <b>14,200</b>          | 354,000               | --                                   | --                | 14,200                              | 100,000  |
| Iron                   | <b>818,000</b>                           | 248,000                | 6,190,000             | --                                   | --                | 100,000                             | 100,000  |
| Lead <sup>8,9</sup>    | <b>320</b>                               | 320                    | 320                   | --                                   | --                | 320                                 | 800  |
| Manganese <sup>6</sup> | 25,600                                   | <b>213</b>             | 5,340                 | 70,900                               | 5,900             | 5,900                               | 5,900  |
| Mercury <sup>10</sup>  | 187                                      | <b>39.6</b>            | 989                   | 42,500                               | --                | 39.6                                | 396  |
| Molybdenum             | 5,840                                    | <b>1,770</b>           | 44,200                | --                                   | --                | 1,770                               | 17,700   |
| Nickel                 | 11,100                                   | <b>60.4</b>            | 1,180                 | 14,700                               | 280               | 280.0                               | 604  |
| Selenium               | 5,840                                    | <b>1,730</b>           | 43,400                | 28,400,000                           | --                | 1,730                               | 17,300   |
| Silver                 | 5,840                                    | <b>1,770</b>           | 44,200                | --                                   | --                | 1,770                               | 17,700   |
| Thallium               | 11.70                                    | <b>3.54</b>            | 88.5                  | --                                   | --                | 3.54                                | 35.4   |
| Vanadium               | 5,780                                    | <b>351</b>             | 8,780                 | 142,000                              | --                | 351                                 | 3,510  |
| Zinc                   | 350,000                                  | <b>106,000</b>         | 2,650,000             | --                                   | --                | 100,000                             | 100,000  |
| <b>VOCs</b>            |  |                        |                       |                                      |                   |                                     |  |
| 1,2-Dichloropropane    | 11.00                                    | 65.8                   | 213.0                 | <b>2.880</b>                         | --                | 2.880                               | 28.80  |
| Acetone                | <b>671,000</b>                           | 271,000                | 6,780,000             | 441,000                              | --                | 100,000                             | 100,000  |
| Benzene                | 1.43                                     | 32.4                   | 32.4                  | <b>0.343</b>                         | --                | 0.343                               | 3.43   |
| Ethylbenzene           | 25                                       | 529                    | 529                   | <b>6.37</b>                          | --                | 6.37                                | 63.70  |
| m,p-Xylene             | 2,370                                    | 2,310                  | 57,600                | <b>570</b>                           | --                | 570                                 | 5,700  |
| o-Xylene               | 2,800                                    | 2,700                  | 67,600                | <b>674</b>                           | --                | 674                                 | 6,740  |
| Toluene                | 5,320                                    | 4,680                  | 117,000               | <b>1,340</b>                         | --                | 1,340                               | 13,400   |
| Trichloroethylene      | 6.05                                     | 17.4                   | 126.0                 | <b>1.06</b>                          | --                | 1.06                                | 10.6   |

**Table C-1: Category I and II Criteria**  
Richmond Field Station

| Chemical <sup>3</sup>      | Risk-Based Concentrations <sup>1,2</sup> |                        |                       |                                      |                   | Category I<br>Criteria <sup>4</sup> | Category II On-<br>Site<br>Management<br>Criteria <sup>5</sup> |
|----------------------------|--|------------------------|-----------------------|--------------------------------------|-------------------|-------------------------------------|--|
|                            | Commercial<br>Worker                     | Construction<br>Worker | Maintenance<br>Worker | Off-Site<br>Receptor<br>(Inhalation) | Other<br>Criteria |                                     |  |
| <b>SVOCs</b>               |  |                        |                       |                                      |                   |                                     |  |
| BAP (EQ) <sup>11, 12</sup> | 1.27                                     | 7.07                   | 8.29                  | 1,250                                | 0.400             | 0.400                               | 4.00   |
| 1-Methylnaphthalene        | 43.9                                     | 294                    | 294                   | 17,100                               | --                | 43.9                                | 439  |
| 2-Methylnaphthalene        | 1,260                                    | 433                    | 10,800                | 968                                  | --                | 433                                 | 4,330  |
| 4-Methylphenol             | 52,900                                   | 14,300                 | 357,000               | 851,000,000                          | --                | 14,300                              | 100,000  |
| Acenaphthene               | 23,000                                   | 6,930                  | 173,000               | 35,300                               | --                | 6,930                               | 69,300   |
| Acenaphthylene             | 23,000                                   | 6,930                  | 173,000               | 35,300                               | --                | 6,930                               | 69,300   |
| Anthracene                 | 130,000                                  | 35,900                 | 897,000               | 654,000                              | --                | 35,900                              | 100,000  |
| Benzo(a)anthracene         | 12.400                                   | 82.30                  | 82.30                 | 41                                   | --                | 12.4                                | 124  |
| Benzo(a)pyrene             | 1.270                                    | 7.070                  | 8.290                 | 1,250                                | --                | 1.3                                 | 12.7   |
| Benzo(b)fluoranthene       | 12.70                                    | 82.90                  | 82.90                 | 12,500                               | --                | 12.7                                | 127  |
| Benzo(g,h,i)perylene       | 13,500                                   | 3,620                  | 90,600                | 297,000                              | --                | 3,620                               | 36,200   |
| Benzo(k)fluoranthene       | 127                                      | 654.00                 | 654.00                | 12,500                               | --                | 127                                 | 1,270  |
| bis(2-Ethylhexyl)phthalate | 106                                      | 715                    | 715                   | 1,590,000                            | --                | 106                                 | 1,060  |
| Chrysene                   | 1,270                                    | 6540.0                 | 6540.0                | 125,000                              | --                | 1,270                               | 12,700   |
| Dibenz(a,h)anthracene      | 0.311                                    | 2.070                  | 2.070                 | 1,150                                | --                | 0.311                               | 3.11   |
| di-n-Butylphthalate        | 52,900                                   | 14,400                 | 359,000               | --                                   | --                | 14,400                              | 100,000  |
| Fluoranthene               | 18,200                                   | 4,880                  | 122,000               | --                                   | --                | 4,880                               | 48,800   |
| Fluorene                   | 16,700                                   | 4,730                  | 118,000               | 46,900                               | --                | 4,730                               | 47,300   |
| Indeno(1,2,3-cd)pyrene     | 12.700                                   | 82.90                  | 82.90                 | 12,500                               | --                | 12.700                              | 127  |
| Naphthalene                | 16.7                                     | 399                    | 399                   | 3.82                                 | --                | 3.82                                | 38.2   |
| Phenanthrene               | 18,200                                   | 4,880                  | 122,000               | --                                   | --                | 4,880                               | 48,800   |
| Pyrene                     | 13,500                                   | 3,620                  | 90,600                | 297,000                              | --                | 3,620                               | 36,200   |
| <b>PCBs</b>                |  |                        |                       |                                      |                   |                                     |  |
| Aroclor-1242 <sup>13</sup> | 0.580                                    | 3.98                   | 3.98                  | 2.90                                 | 1                 | 1                                   | 1  |
| Aroclor-1248 <sup>13</sup> | 0.582                                    | 3.99                   | 3.99                  | 3.07                                 | 1                 | 1                                   | 1  |
| Aroclor-1254 <sup>13</sup> | 0.588                                    | 2.29                   | 4.00                  | 4.15                                 | 1                 | 1                                   | 1  |
| Aroclor-1260 <sup>13</sup> | 0.595                                    | 4.01                   | 4.01                  | 6.44                                 | 1                 | 1                                   | 1  |
| Total PCBs <sup>14</sup>   | 0.577                                    | 3.98                   | 3.98                  | 2.61                                 | 1                 | 1                                   | 1  |

**Table C-1: Category I and II Criteria**  
Richmond Field Station

| Chemical <sup>3</sup>                  | Risk-Based Concentrations <sup>1,2</sup> |                        |                       |                                      |                   | Category I<br>Criteria <sup>4</sup> | Category II On-<br>Site<br>Management<br>Criteria <sup>5</sup> |
|--|--|------------------------|-----------------------|--------------------------------------|-------------------|-------------------------------------|--|
|  | Commercial<br>Worker                     | Construction<br>Worker | Maintenance<br>Worker | Off-Site<br>Receptor<br>(Inhalation) | Other<br>Criteria |                                     |  |
| <b>Pesticides</b>                      |  |                        |                       |                                      |                   |                                     |  |
| 4,4'-DDD                               | 6.18                                     | 4.3                    | 41.5                  | 55,300                               | --                | 4.31                                | 43.1   |
| 4,4'-DDE                               | 9.28                                     | 70.5                   | 70.5                  | 60.7                                 | --                | 9.28                                | 92.8   |
| 4,4'-DDT                               | 7.06                                     | 49.9                   | 49.9                  | 39,400                               | --                | 7.06                                | 70.6   |
| Aldrin                                 | 0.184                                    | 1.41                   | 1.41                  | 0.984                                | --                | 0.184                               | 1.84   |
| alpha-BHC                              | 0.235                                    | 1.58                   | 1.58                  | 2,120                                | --                | 0.235                               | 2.35   |
| alpha-Chlordane                        | 6.10                                     | 43.60                  | 43.60                 | 42.9                                 | --                | 6.10                                | 61.0   |
| beta-BHC                               | 0.82                                     | 5.54                   | 5.54                  | 7,200                                | --                | 0.823                               | 8.23   |
| Carbazole                              | 1270                                     | 6540                   | 6540                  | 125,000                              | --                | 1270                                | 12,700   |
| Chlordane                              | 6.10                                     | 43.6                   | 43.6                  | 42.9                                 | --                | 6.10                                | 61.0   |
| delta-BHC                              | 0.823                                    | 5.54                   | 5.54                  | 7,200                                | --                | 0.823                               | 8.23   |
| Dieldrin                               | 0.093                                    | 0.623                  | 0.623                 | 830                                  | --                | 0.0926                              | 0.926  |
| Endosulfan I                           | 6,030                                    | 1,990                  | 49,600                | 10,300                               | --                | 1,990                               | 19,900   |
| Endosulfan II                          | 6,030                                    | 1,990                  | 49,600                | 10,300                               | --                | 1,990                               | 19,900   |
| Endosulfan sulfate                     | 3,180                                    | 855                    | 21,400                | 34,000,000                           | --                | 855                                 | 8,550  |
| Endrin                                 | 159                                      | 43.1                   | 1,080                 | --                                   | --                | 43.1                                | 431  |
| Endrin aldehyde                        | 159                                      | 43.1                   | 1,080                 | --                                   | --                | 43.1                                | 431  |
| gamma-BHC (Lindane)                    | 2.01                                     | 14.0                   | 14.0                  | 12,300                               | --                | 2.01                                | 20.1   |
| gamma-Chlordane                        | 6.10                                     | 43.6                   | 43.6                  | 42.9                                 | --                | 6.10                                | 61.0   |
| Heptachlor                             | 0.626                                    | 5.14                   | 5.14                  | 1.03                                 | --                | 0.626                               | 6.26   |
| Heptachlor epoxide                     | 0.330                                    | 2.59                   | 2.59                  | 0.910                                | --                | 0.330                               | 3.30   |
| Mirex                                  | 0.167                                    | 1.31                   | 1.31                  | 0.472                                | --                | 0.167                               | 1.67   |
| Pentachlorophenol                      | 2.04                                     | 13.3                   | 13.3                  | 749,000                              | --                | 2.04                                | 20.4   |
| <b>Dioxin</b>                          |  |                        |                       |                                      |                   |                                     |  |
| Dioxin TEQ <sup>15</sup>               | 0.000179                                 | 0.000129               | 0.000129              | 0.000145                             | --                | 0.000179                            | 0.000179   |
| <b>Explosives</b>                      |  |                        |                       |                                      |                   |                                     |  |
| HMX                                    | 54,500                                   | 16,300                 | 407,000               | --                                   | --                | 16,300                              | 100,000  |
| <b>TPH</b>                             |  |                        |                       |                                      |                   |                                     |  |
| Diesel range organics <sup>16</sup>    | --                                       | --                     | --                    | --                                   | 880               | 880                                 | 880  |
| Gasoline range organics <sup>16</sup>  | --                                       | --                     | --                    | --                                   | 2,800             | 2,800                               | 2,800  |
| Motor oil range organics <sup>16</sup> | --                                       | --                     | --                    | --                                   | 32,000            | 32,000                              | 32,000   |

**Table C-1: Category I and II Criteria**  
 Richmond Field Station

Notes:

All values are in mg/kg.

- 1 Risk-based concentrations are calculated using the default DTSC exposure parameters (DTSC 2019a) and DTSC toxicity values (DTSC 2019b). If a DTSC default exposure value is not available, then an USEPA default exposure value (USEPA 2014) was selected or professional judgment was used to select a value. If a chemical is not included in DTSC's screening levels, then USEPA toxicity values were selected (USEPA 2019). Risk-based concentrations are shown with 3 significant figures, except where the default value of 100,000 mg/kg applies (where calculated value exceeds 100,000 mg/kg).
  - 2 **Bold** values indicate the lowest of the risk-based concentrations for all potential future receptors.
  - 3 All chemicals detected at the site are included in this table. If a chemical is detected in the future that is not included in the table, risk-based concentrations will be calculated for it, and DTSC will be consulted.
  - 4 Category I criteria are based on the lowest of the calculated risk-based concentrations, unless background, ambient, or TSCA criterion are available, in which case the alternate values are selected and noted within this table. Category I criteria for TPH constituents are based on the RWQCB ESL (SFBRWQCB 2019).
  - 5 Category II criteria are based on 10 times the Category I criteria, unless otherwise noted. In cases where 10 times the Category I criteria is greater than 100,000 mg/kg, the default value of 100,000 mg/kg is used.
  - 6 Screening levels for cobalt, manganese, and nickel were updated, and aluminum was eliminated as a chemical of concern, based on the Final Ambient Metals Evaluation, Aluminum, Cobalt, Manganese, and Nickel (Tetra Tech 2015).
  - 7 The background level for arsenic (16 mg/kg) was established for the RFS Site as approved within the Final Removal Action Workplan (Tetra Tech 2014). The arsenic criteria is a not to exceed value, except in cases where arsenic is associated with cinders in soil (see note 8).
  - 8 If lead or arsenic is associated with cinders, manage on site per Section 5.2.3 of the Soil Management Plan. If not associated with cinders, investigate further, determine if source is present, and dispose of off-site.
  - 9 A risk-based concentration was not calculated for lead. Rather, the industrial screening level of 320 mg/kg (DTSC 2019b) was used for the commercial, construction, and maintenance worker scenarios. The Category II lead value is based on industrial RSL from EPA (2019).
  - 10 The toxicity criteria and chemical properties for mercuric chloride was used as a surrogate for mercury to calculate the risk-based concentration.
  - 11 The toxicity criteria for benzo(a)pyrene was used as a surrogate for BAP (EQ) to calculate the risk-based concentration.
  - 12 The ambient level for BAP (EQ) (0.4 mg/kg) is based on the 95 UCL concentration of the ambient dataset for BaP (EQ) in surface soils in Northern California (DTSC 2009; Environ Corporation and others 2002).
  - 13 The other criterion is based on the TSCA High Occupancy, no further conditions threshold criterion for total PCBs from EPA (2005). The TSCA criterion is a not-to-exceed value.
  - 14 PCB COCs include Aroclor-1248, Aroclor-1254, and Aroclor-1260. The receptor-specific risk-based concentration for total PCBs is based on the toxicity values for "Polychlorinated Biphenyls (high risk)." The TSCA criteria for Aroclors of 1 mg/kg is applicable for total PCBs (the sum of all detected
  - 15 The toxicity criteria for 2,3,7,8-TCDD was used as a surrogate for Dioxin TEQ to calculate the risk-based concentration.
  - 16 Criteria for TPH constituents are based on the Environmental Screening Levels Direct Exposure Human Health Risk Levels (SFRWCQB 2019).
- |          |                           |       |  |
|----------|---------------------------|-------|--|
| --       | Not applicable            | HMX   | Octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine |
| BAP (EQ) | Benzo(a)pyrene equivalent | mg/kg | Milligrams per kilogram                          |



**Table C-1: Category I and II Criteria**  
**Richmond Field Station**

|         |   |       |  |
|---------|---|-------|--|
| BHC     | Hexachlorocyclohexane                             | OEHHA | Office of Environmental Health Hazard Assessment |
| Cal/EPA | California Environmental Protection Agency        | PCB   | Polychlorinated biphenyl                         |
| DDD     | Dichlorodiphenyldichloroethane                    | TCDD  | Tetrachlorodibenzo-p-dioxin                      |
| DDE     | Dichlorodiphenyldichloroethylene                  | TPH   | Total Petroleum Hydrocarbons                     |
| DDT     | Dichlorodiphenyltrichloroethane                   | TSCA  | Toxic Substances Control Act                     |
| DTSC    | California Department of Toxic Substances Control | VOC   | Volatile organic compound                        |

References:

California Department of Toxic Substances Control (DTSC). 2009. Use of the Northern and Southern California Polynuclear Aromatic Hydrocarbon (PAH) Studies in the Manufactured Gas Plant Site Cleanup Process. July.

DTSC. 2019a. *HERO Note Number 1: Recommended DTSC Default Exposure Factors for Use in Risk Assessment at California Hazardous Waste Sites and Permitted Facilities*. Office of Human and Ecological Risk. May 9.

DTSC. 2019b. *Human Health Risk Assessment Note 3 – DTSC-Modified Screening Levels (DTSC-SLs)*. April 20.

Environ Corporation, Entrix, IRIS Environmental, and Env America. 2002. Background Levels of Polycyclic Aromatic Hydrocarbons in Northern California Surface Soil. Prepared for: Pacific Gas and Electric Company and U.S. Navy. June 7.

United States Environmental Protection Agency (USEPA). 2005. PCB Site Revitalization Guidance Under the Toxic Substances Control Act. November.

USEPA. 2014. Human Health Evaluation Manual, Supplemental Guidance: Update of Standard Default Exposure Factors, OSWER 9200.1-120.

USEPA. 2019. Regional Screening Levels (RSLs) for Chemical Contaminants. November.

San Francisco Bay Regional Water Quality Control Board (SFBRWQCB). 2019. "2019 Update to Environmental Screening Levels." Revision 2. July 25.

Tetra Tech. 2014. Final Removal Action Workplan, Research, Education, and Support Area and Groundwater within the Richmond Field Station Site. July 18.

Tetra Tech. 2015. Final Ambient Metals Evaluation, Aluminum, Cobalt, Manganese, and Nickel, Technical Memorandum. December 11.

**Table C-2: Summary of SMP Areas and Historical Activities**

| SMP Area | Historical Activities                            | UC Berkeley Activities <sup>1</sup>  | Previous Cleanups <sup>2</sup>   | Depth of Completed Cleanup (ft bgs) | COC of Completed Cleanup                             | Report Reference for Cleanup    | Known Pyrite Cinders? | Commercial Vapor Intrusion RBC Exceedance in GW |
|----------|--|--|--|-------------------------------------|--|---------------------------------|-----------------------|---|
| 1        | --   | --   | --   | --                                  | --   | --                              | Y                     | N   |
| 2        | CCC, Shell Manufacturing, Pyrite Cinder Disposal | B128   | Area 4 - Phase 2<br>RA 6 (AOC U6) - Phase 3                            | 1 - 1.5 <sup>3</sup><br>2 - 5       | Pyrite Cinders, Hg<br>Hg, PCBs                       | URS 2004<br>URS 2005            | Y                     | N   |
| 3        | CCC, MFA, Pyrite Cinder Disposal                 | B102, B112   | Area 4 - Phase 2<br>RA 4 (AOC U4) - Phase 3<br>RA 6 (AOC U6) - Phase 3 | 1 - 5 <sup>3</sup><br>1<br>2 - 5    | Pyrite Cinders, Hg<br>As, Cr, Cu, Pb, Hg<br>Hg, PCBs | URS 2004<br>URS 2005            | Y                     | N   |
| 4        | CCC, Briquette, Pyrite Cinder Disposal           | B163   | Area 1 - Phase 1   | 11                                  | Pyrite Cinders, Hg                                   | URS 2003b                       | N                     | N   |
| 5        | CCC  | --   | --   | --                                  | --   | --                              | Y                     | Y <sup>4</sup>                                  |
| 6        | CCC  | B120 chemical and petroleum product storage, maintenance equipment storage, incinerator, UST (removed) | --   | --                                  | --   | --                              | Y                     | Y <sup>5</sup>                                  |
| 7        | CCC, Pacific Cartridge Company                   | B118, B125, B275, UST (removed)  | RA 4 (AOC U4) - Phase 3  | 1                                   | As, Cr, Cu, Pb, Hg                                   | URS 2005                        | Y                     | N   |
| 8        | --   | B276, B277   | RA 5 (AOC U8) - Phase 3  | 2                                   | PCBs   | URS 2005                        | N                     | N   |
| 9        | CCC  | B151, B158, B165, B277, UST (Removed)  | --   | --                                  | --   | --                              | N                     | N   |
| 10       | CCC  | AST  | --   | --                                  | --   | --                              | Y                     | N   |
| 11       | CCC  | --   | --   | --                                  | --   | --                              | N                     | N   |
| 12       | CCC, Explosives Storage Area                     | B167   | RA 1 (AOC U1) - Phase 3<br>RA 2 (AOC U2) - Phase 3                     | 1<br>1 - 3 <sup>6</sup>             | As, Cu, Pb<br>As, Cu                                 | URS 2005                        | Y                     | N   |
| 13       | --   | B300   | --   | --                                  | --   | --                              | N                     | N   |
| 14       | --   | --   | --   | --                                  | --   | --                              | N                     | N   |
| 15       | --   | B280A, B280B, AST  | --   | --                                  | --   | --                              | N                     | Y <sup>5</sup>                                  |
| 16       | --   | --   | --   | --                                  | --   | --                              | N                     | N   |
| 17       | --   | --   | --   | --                                  | --   | --                              | Y                     | N   |
| 18       | --   | B460   | --   | --                                  | --   | --                              | N                     | N   |
| 19       | CCC, Explosives Test Pit                         | --   | RA 2 (AOC U2) - Phase 3  | 1 - 3 <sup>6</sup>                  | As, Cu   | URS 2005                        | Y                     | N   |
| 20       | --   | B420, B421, B484, AST, B421 hydraulic oil spill  | --   | --                                  | --   | --                              | N                     | N   |
| 21       | --   | FPL WTL (B470-B473)  | RA 3 (AOC U3) - Phase 3<br>FPL WTL TCRA                                | 1<br>2 - 3.5                        | As, Cu<br>As   | URS 2005<br>Tetra Tech<br>2008c | N                     | Y <sup>4</sup>                                  |
| 22       | --   | FPL (B474, B478, B480)   | --   | --                                  | --   | --                              | N                     | N   |
| 23       | --   | B450, AST  | --   | --                                  | --   | --                              | N                     | N   |
| 24       | --   | --   | --   | --                                  | --   | --                              | N                     | N   |
| 25       | --   | --   | --   | --                                  | --   | --                              | N                     | N   |

**Table C-2: Summary of SMP Areas and Historical Activities**

Notes:

- 1 See Section 1.1.4.1 of the CCR (Tetra Tech 2008d) for a description of research activities associated with each building. Transformers are present in SMP Areas 2, 3, 7, 8, 20, 21, and 24. All transformers have been investigated. Remediation activities are planned to remove PCB contamination near the B112 and B150 transformers in SMP Areas 3 and 7. PCB levels at all other transformers do not require remediation.
- 2 Cleanups planned for mercury in SMP Area 3, and for PCBs in SMP Areas 3 and 7.
- 3 Depth indicated is the range of depths of the remediated area within the SMP Area.
- 4 TCE groundwater concentration exceeds site-specific goal of 270 µg/L established by DTSC for the Campus Bay site (EKI 2008; Terraphase 2012).
- 5 Carbon tetrachloride groundwater concentration exceeds commercial RBC of 2.63 µg/L (Tetra Tech 2013).
- 6 A wooden vault approximately six foot by six foot by six feet deep containing cinders was discovered during the remedial action. The structure and cinders were removed.

Acronyms:

|         |   |            |  |
|---------|---|------------|--|
| --      | None/not applicable   | N          | No   |
| µg/L    | Micrograms per liter  | MFA        | Mercury Fulminate Area                         |
| AOC     | Area of concern   | Pb         | Lead   |
| As      | Arsenic   | PCB        | Polychlorinated biphenyl                       |
| AST     | Aboveground storage tank                                      | RA         | Remedial area                                  |
| CCC     | California Cap Company  | RBC        | Risk-based concentration                       |
| Cr      | Chromium  | SMP        | Soil management plan                           |
| COC     | Chemical of concern   | TCE        | Trichloroethene                                |
| Cu      | Copper  | TCRA       | Time-critical removal action                   |
| DTSC    | Department of Toxic Substances Control                        | Terraphase | Terraphase Engineering, Inc.                   |
| EKI     | Erler & Kalinowski, Inc.                                      | Tetra Tech | Tetra Tech, Inc. (formerly Tetra Tech EM Inc.) |
| FPL WTP | Forest Products Products Laboratory Wood Treatment Laboratory | UC         | University of California                       |
| ft bgs  | Feet below ground surface                                     | URS        | URS Corporation                                |
| GW      | Groundwater   | UST        | Underground storage tank                       |
| Hg      | Mercury   | Y          | Yes  |

References:

EKI. 2008. "Revised Human Health Risk Assessment and Calculation of Site-Specific Goals for Lots 1, 2, and 3. Campus Bay Site, Richmond, California." April 30.

Terraphase. 2012. "Response to Department of Toxic Substances Control Comments Regarding the 'Revised TCE Risk Evaluation.' Campus Bay Site, Richmond, California." July 19.

Tetra Tech. 2008c. "Implementation Summary Report for a Time-Critical Removal Action at the Forest Products Laboratory Wood Treatment Laboratory." March 14.

Tetra Tech. 2008d. "Current Conditions Report, University of California, Berkeley, Richmond Field Station, Richmond California." November 21.

Tetra Tech. 2013. "Final Site Characterization Report, Proposed Richmond Bay Campus, University of California, Berkeley, Richmond Field Station, Richmond, California." May 28.

URS. 2003b. "Implementation Report, Phase 1 Subunit 2A, Meade Street Operable Unit, University of California, Berkeley, Richmond Field Station." September 4.

URS. 2004. "Implementation Report, Phase 2 Subunit 2A and 2B, Meade Street Operable Unit, University of California, Berkeley, Richmond Field Station." December 3.

URS. 2005. "Implementation Report, Phase 3 Upland Portion of Subunit 2B, Meade Street Operable Unit, University of California, Berkeley, Richmond Field Station." June 16.

**Table C-3: Recommended Soil Sampling Density and Analysis for Sampling Design**

| SMP Area <sup>1</sup> | Sampling Density <sup>2</sup> | Recommended Analytes <sup>3</sup> |     |         |            |      |
|-----------------------|-------------------------------|-----------------------------------|-----|---------|------------|------|
|                       |                               | As, Hg, Pb, PCBs, PAHs            | TPH | Dioxins | Explosives | VOCs |
| 1                     | Low                           | X                                 | --  | --      | --         | --   |
| 2                     | High                          | X                                 | --  | --      | --         | --   |
| 3                     | High                          | X                                 | --  | --      | --         | --   |
| 4                     | High                          | X                                 | --  | --      | --         | X    |
| 5                     | High                          | X                                 | --  | --      | --         | X    |
| 6                     | High                          | X                                 | --  | X       | --         | X    |
| 7                     | High                          | X                                 | --  | --      | --         | --   |
| 8                     | Medium                        | X                                 | --  | --      | --         | --   |
| 9                     | High                          | X                                 | --  | --      | --         | --   |
| 10                    | High                          | X                                 | --  | --      | --         | X    |
| 11                    | High                          | X                                 | --  | --      | --         | --   |
| 12                    | High                          | X                                 | --  | --      | X          | --   |
| 13                    | Low                           | X                                 | --  | --      | --         | --   |
| 14                    | Low                           | X                                 | --  | --      | --         | --   |
| 15                    | High                          | X                                 | --  | --      | --         | X    |
| 16                    | Low                           | X                                 | --  | --      | --         | --   |
| 17                    | Low                           | X                                 | --  | --      | --         | --   |
| 18                    | Low                           | X                                 | --  | --      | --         | --   |
| 19                    | High                          | X                                 | --  | --      | X          | --   |
| 20                    | Medium                        | X                                 | X   | --      | --         | --   |
| 21                    | Medium                        | X <sup>4</sup>                    | --  | --      | --         | X    |
| 22                    | Low                           | X <sup>4</sup>                    | --  | --      | --         | --   |
| 23                    | Low                           | X                                 | --  | --      | --         | --   |
| 24                    | Low                           | X                                 | --  | --      | --         | --   |
| 25                    | Low                           | X                                 | --  | --      | --         | --   |

Notes:

- 1 See [Figure C-5](#) for location of SMP Areas.
- 2 Low, medium, and high sampling densities correspond to those defined in Section 4.1 of the SMP.  
 Low = 1 sample location per 15,625 square feet of project area (125 foot grid spacing)  
 Medium = 1 sample location per 10,000 square feet of project area (100 foot grid spacing)  
 High = 1 sample location per 5,625 square feet of project area (75 foot grid spacing)
- 3 Existing sample results will be evaluated when selecting analytes at each sampling location.
- 4 Soil containing concentrations of arsenic in this SMP Area exceeding commercial RBCs may be associated with the FPL WTL and should be considered for off-site disposal.

Acronyms:

|         |   |     |                              |
|---------|---|-----|------------------------------|
| --      | None/not applicable   | PCB | Polychlorinated biphenyl     |
| As      | Arsenic   | RBC | Risk-based concentration     |
| FPL WTP | Forest Products Products Laboratory Wood Treatment Laboratory | SMP | Soil management plan         |
| Hg      | Mercury   | TPH | Total petroleum hydrocarbons |
| PAH     | Polycyclic aromatic hydrocarbons                              | VOC | Volatile organic compounds   |
| Pb      | Lead  |     |                              |

**Table C-4 Historic Radiological Use and Sampling Locations, Reference List**

| Letter | Area/<br>Building   | Investigation  | Date                    | Reference   |
|--------|---|--|-------------------------|---|
| A      | Transition Area   | Sewage Treatment Experimental Ponds areas and B106 perimeter soils prior to demolition   | 4/22/2002               | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G copy of May 3, 2002 LBNL memo from Dave to Rod with 5/3/2002 analyses of twelve samples of miscellaneous structural material from the two historic research ponds including asphalt, sewage, gunite, soil, cinders and sediment.   |
| B      | B106  | Building 106 decommissioning, meter survey and swipes, prior to demolition   | 6/1/2002                | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32. Note, the concrete from demolition crushed and used as aggregate base under north end of Egret Way in 2003 repaving project.   |
| C      | Research Well Fields  | Seventeen soil samples and two groundwater well water samples  | 10/1/2002               | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G copies of reports: Eberline Services. 2002. Water Sample Results from RFS-Well Field – Tritium. November 23. Eberline Services. 2002. Soil Sample Results from RFS-Well Field – Cesium-137. November 7. And UCB_ORR R210062 report. See also December 8, 2005 “Revised Technical Specifications for Well Destructions” Stellar Environmental, pages 15 and 16, and Attachment B (for documents listed above) . |
| D      | Eastern Transition Area and adjacent Upland Area behind Seawall | Gamma spectroscopy of Phase 2 excavation areas including cinders, M3 marsh sediment, and upland side of the sea wall           | 11/20/2003              | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G excerpt from the December 3, 2004 URS Corporation “Implementation Report, Phase 2 Subunit 2A and 2B, Meade Street Operable Unit, University of California, Berkeley, Richmond Field Station” remedial activities summary and January 7, 2004 Eberline analytical report. (Sample locations are approximate on figure.)   |
| E      | Research Well Fields  | Tritium and gross beta analysis of water in three wells during well destruction  | 4/11/2005               | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G copies of report: Eberline Services. May 17, 2005 analytical report “Richmond Field Station, 2005-21, Eberline Services Report R504066-8411 for groundwater sample results for three wells (224Southeast, New 50 West, and 50 East) collected for decommissioning waste characterization, copied from December 8, 2005 Revised Technical Specifications for Well Destructions, Stellar Environmental.          |
| F      | Bulb  | Site B “Bulb” Survey Area  | 12/11/2006              | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G UC Berkeley. December 11, 2006 memorandum to the Richmond Field Station File from Zack Phillips of the Office of Environment, Health & Safety, regarding Follow up to Magnetometer Findings.   |
| G      | Meeker Beach, Bulb, B280  | Site A Meeker Beach Survey Area, Site B “Bulb” Survey Area , Site C B280 Survey Area Ludlum meters and Ortec Detective surveys | 12/21/2006              | Tetra Tech 2008 Current Conditions Report Section 1.1.4.5 pages 29-32 and Appendix G report: January 3, 2007 Follow Up Survey of Three Separate Sites at RFS memorandum to the Richmond Field Station File and January 23, 2007 Ortec Detective memorandum to the Richmond Field Station File both from Zack Phillips of the Office of Environment, Health & Safety.  |
| H      | Western Transition Area Ash Piles                               | WTA Ash Pile Sampling  | 10/2/2008               | Tetra Tech May 26, 2009. “Implementation Summary Report for a Time-Critical Removal Action at Two Subareas in the Western Transition Area, University of California, Berkeley, Richmond Field Station, Richmond, California.” and February 2009 “Richmond Field Station Radiological Survey Report Debris Pit” by Jim Reese, ERS Solutions.   |
| I      | Bulb and CTP well   | Bulb1, Bulb2 and CTP soil sampling during geoprobe boring prior to well installation   | 9/29/2010               | Tetra Tech May 11, 2011 Final R1 Phase I Groundwater Sampling Results (page 7) and Tetra Tech April 1, 2011. Sampling Results for Waste Characterization Sampling from the Phase I Field Sampling Workplan Groundwater Investigation Attachment 1 RAD2. Note: CTP was sampled as “background”.  |
| J      | Bulb and WTA well   | Bulb1 and Bulb2 soil samples and meter survey of soil cuttings during well installation and WTA meter survey                   | 10/13/2010              | Tetra Tech May 11, 2011 FINAL R1 Phase I Groundwater Sampling Results (page 7) and Tetra Tech April 1, 2011. Sampling Results for Waste Characterization Sampling from the Phase I Field Sampling Workplan, Attachment 1 RAD2. Note WTA was used as “background” for meter survey.  |
| K      | B102/B110   | Building 102 and 110 D&D, interior and soil underneath buildings   | 2011-2012               | New World Environmental Inc November 18, 2012. Final Status Survey Report for UC Berkeley Capital Projects, Richmond Field Station, Buildings B102 and B110. CDPH License Amendment #90 issued 11/30/2012   |
| L      | B112/B113/B117/B150   | B112/B113/B117/B150 D&D  | 2013-2014               | New World Environmental August 3, 2013. Final Status Survey Report for Richmond Field Station Buildings 112, 113, 117 and 150, with follow-up and January 21, 2014 and May 19, 2014 letters from UC Berkeley EH&S to CDPH. CDPH License Amendment #95 issued July 2, 2014.  |
| M      | Bulb  | EH&S Bulb meter survey of soil during shallow soil sample collection   | 7/27/2014               | UC Berkeley EH&S August 5, 2014. Richmond Field Station Bulb Investigation letter report, UC Berkeley H&S (Karl Hans: Dan Hibbing, Radiation Safety to Karl Hans Environmental Protection.)   |
| N      | Bulb  | Bulb1 and Bulb2 Pre-excavation groundwater sampling  | 10/14/2014              | Tetra Tech. April 2015. Phase IV Sampling Results Technical Memorandum. University of California, Berkeley, Richmond Field Station, Richmond. California. April X .   |
| O      | Bulb  | Bulb Exploratory Excavation  | 10/28/2014 - 10/30/2014 | Tetra Tech April 2015 Phase IV Sampling Results Technical Memorandum. University of California, Berkeley, Richmond Field Station, Richmond. California. Attachment 5 Final Completion Report Exploratory Excavation for Magnetic Anomaly Source in Bulb, Cabrera Services March 2015.   |

## **EXHIBITS**

---

**EXHIBIT C1 Soil Management Plan Forms A, B, C**

---

**Richmond Bay Campus**  
**Soil Management Plan**  
**Project Approval Checklist**  
**University of California**

**SMP FORM A: PROJECT OVERVIEW**

|   |  |  |  |
|---|--|--|--|
| <b>1. Tracking No, Revision No. and Date:</b>   | <i>If after 6 months the project has not proceeded to the next step, the information on this form must be reviewed and updated as necessary.</i>                             |  |  |
| <b>2. Project Name:</b>   |  |  |  |
| <b>3. Description:</b>  | <i>Attach figure identifying project location</i>  |  |  |
| <b>4. Points of Contact:</b>  | Name:  | Position:                              |  |
|   | Email:   | Phone:                                 |  |
| <b>5. Estimated Schedule:</b>   |  |  |  |
| <b>6. DTSC Work Notice Requirements</b>   | Yes <input type="checkbox"/>   | No <input type="checkbox"/>            | If Yes, notify DTSC 14 days prior to activity                                    |
| <b>7. Impacts to Piezometer Network</b>   | Yes <input type="checkbox"/>   | No <input type="checkbox"/>            | Piezometer ID:<br>If Yes, notify DTSC  |
| <b>8. Radiological Status</b><br><br>Have radioactive materials been used within the project area?<br><br>If yes, have buildings within the project area been properly decontaminated, decommissioned, and cleared by CDPH? | Yes <input type="checkbox"/>   | No <input checked="" type="checkbox"/> |  |
|   | Yes <input type="checkbox"/>   | No <input type="checkbox"/>            | If No, contact CDPH; do not investigate project area until it is cleared by CDPH |
| <b>9. Total Volume of Soil Excavation Planned (in CY)</b>   |  |  |  |
| <b>10. De Minimis Status</b>  | Project exempt from SMP prescriptive requirements based on volume (< 10 CY or 500 square feet of hardscape)?<br><br>Yes <input type="checkbox"/> No <input type="checkbox"/> |  |  |
| <b>11. SMP Form A Approval</b><br><br>a. Greg Haet, Project Coordinator, EH&S<br><br>b. Scott Shackleton, Facilities Management, UCB, College of Engineering<br><br>c. Professional Civil Engineer or Geologist             | _____  |  |  |
|   | (Signature, Date)  |  |  |
|   | _____  |  |  |
| (Signature, Date)   |  |  |  |
| _____   |  |  |  |
| (Name, Signature, Date, Stamp)  |  |  |  |



**SMP FORM B: SAMPLING, DATA EVALUATION, SOIL MANAGEMENT ACTION**

Project Name: \_\_\_\_\_

Tracking Number: \_\_\_\_\_ Revision Number: \_\_\_\_\_

Date Submitted to DTSC: \_\_\_\_\_

EH&S Point of Contact: \_\_\_\_\_

*If this form has not been approved or no activities have occurred for 1 year, the information contained herein must be reviewed and updated as necessary prior to work occurring in the project area.*

**1. Sampling Design (attach Sampling Strategy Memorandum)**

|  |   |
|--|---|
| a. SMP Areas Affected                                      | <i>Consult SMP Figure 6</i>   |
| b. Sampling Density and Planned Number of Sample Locations | <i>Consult SMP Figure 6</i>   |
| c. Chemicals of Concern and Summary of Existing Data       | <i>Consult SMP Tables 1 and 2, and the most current groundwater report<br/>Include data summary in sampling strategy memorandum</i>                       |
| d. Sampling Depths and Intervals                           | <i>Consult SMP Section 4.1</i>  |
| e. Project is within area of GW above screening criteria   | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> <i>Consult SMP Table 1</i><br>If Yes, consult RAW, notify DTSC                        |
| f. Sampling design meets all SMP prescriptive requirements | Yes <input type="checkbox"/> No <input type="checkbox"/><br>If No, DTSC concurrence received?<br>Yes <input type="checkbox"/> No <input type="checkbox"/> |

**2. Data Evaluation (Post-Sampling) (attach Data Summary Report)**

|  |  |
|--|--|
| a. Sampling Design Implemented                                   | Yes <input type="checkbox"/> No <input type="checkbox"/><br>If No, describe deviations:  |
| b. Sample Results Meet Category I                                | Yes <input type="checkbox"/> No <input type="checkbox"/> <i>Consult SMP Table 3</i><br>If Yes, submit summary report with SMP Form B<br>If sample results indicate unanticipated contamination or discovery, notify DTSC |
| c. Soil Exceeding Category I is Defined Vertically and Laterally | Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/><br>If No, consult sampling requirements or defer to excavation confirmation sampling  |
| d. Soil Meets Category II Criteria                               | Yes <input type="checkbox"/> No <input type="checkbox"/> NA <input type="checkbox"/><br>Soil proposed for on-site management requires plan<br>Soil above Category II criteria requires excavation plan                   |

**3. Soil Management Action (attach On-Site Management or Soil Excavation Plan)**

|   |  |
|---|--|
| a. On-Site Management Plan Meets SMP Requirements | Yes <input type="checkbox"/> No <input type="checkbox"/> <i>Consult SMP Section 4.3</i><br>If No, provide explanation or contact DTSC: |
| b. Excavation Plan Meets SMP Requirements         | Yes <input type="checkbox"/> No <input type="checkbox"/> <i>Consult SMP Section 4.3</i><br>If No, provide explanation or contact DTSC: |

**SMP FORM B: SAMPLING, DATA EVALUATION, SOIL MANAGEMENT ACTION**

Project Name: \_\_\_\_\_

Tracking Number: \_\_\_\_\_ Revision Number: \_\_\_\_\_

Date Submitted to DTSC: \_\_\_\_\_

EH&S Point of Contact: \_\_\_\_\_

*If this form has not been approved or no activities have occurred for 1 year, the information contained herein must be reviewed and updated as necessary prior to work occurring in the project area.*

|   |   |
|---|---|
|   |   |
| <b>4. SMP Form B Approval</b>   |   |
| a. Greg Haet, Project Coordinator, EH&S                                 | _____<br>(Signature, Date)                  |
| b. Scott Shackleton, Facilities Management, UCB, College of Engineering | _____<br>(Signature, Date)                  |
| c. Professional Civil Engineer or Geologist                             | _____<br>(Name, Signature, Date, Stamp)     |
| <b>5. References Used to Complete Form</b>                              | <i>Include names and dates of documents</i> |

**SMP FORM C: COMPLETION REPORT**

Project Name: \_\_\_\_\_

Tracking Number: \_\_\_\_\_ Revision Number: \_\_\_\_\_

Date Submitted to DTSC: \_\_\_\_\_

EH&S Point of Contact: \_\_\_\_\_

*If this form has not been approved or no activities have occurred for 1 year, the information contained herein must be reviewed and updated as necessary prior to work occurring in the project area.*

|   |  |   |
|---|--|---|
| <p><b>1. Summary of Completed Construction Project, Including Project Date (attach Completion Report)</b></p> |  |   |
| <p><b>2. Dates of On-Site Project Work</b></p>  |  |   |
| <p><b>3. Summary of Completed Soil Management Actions</b></p>   |  |   |
| <p><b>4. On-Site Management Plan Implemented</b></p>  | <p>Yes <input type="checkbox"/></p> <p>If No, describe deviations:</p> | <p>No <input type="checkbox"/>      NA <input type="checkbox"/></p> |
| <p><b>5. Soil Excavation Plan Implemented</b></p>   | <p>Yes <input type="checkbox"/></p> <p>If No, describe deviations:</p> | <p>No <input type="checkbox"/>      NA <input type="checkbox"/></p> |
| <p><b>6. Project Completion Report Meets SMP Requirements</b></p>   | <p>Yes <input type="checkbox"/></p> <p>If No, contact DTSC</p>         | <p>No <input type="checkbox"/></p>                                  |
| <p><b>7. SMP Form C Approval</b><br/>a. Greg Haet, Project Coordinator, EH&amp;S</p>                          | <p>_____</p> <p>(Signature, Date)</p>                                  |   |
| <p>b. Scott Shackleton, Facilities Management, UCB, College of Engineering</p>                                | <p>_____</p> <p>(Signature, Date)</p>                                  |   |
| <p>c. Professional Civil Engineer or Geologist</p>  | <p>_____</p> <p>(Name, Signature, Date, Stamp)</p>                     |   |

**EXHIBIT C2 Sampling and Analysis Plan**

---

**DRAFT**

# **Sampling and Analysis Plan for the Soil Management Plan Removal Action Workplan, Exhibit C2**

Research, Education, and Support Area within the  
Richmond Field Station

March 3, 2023

*Prepared for*

Office of Environment, Health & Safety  
University of California, Berkeley  
317 University Hall No. 1150  
Berkeley, California 94720

*Prepared by*



**TETRA TECH, INC.**

1999 Harrison Street, Suite 500  
Oakland, California 94612

Jason Brodersen, PG



## CONTENTS

---

|  |         |
|--|---------|
| ACRONYMS AND ABBREVIATIONS.....                            | C2-IV   |
| EXECUTIVE SUMMARY .....                                    | C2-ES-1 |
| 1.0 INTRODUCTION .....                                     | C2-1    |
| 1.1 BACKGROUND.....  | C2-1    |
| 1.2 PROJECT OBJECTIVE .....                                | C2-2    |
| 1.3 PROJECT ORGANIZATION AND RESPONSIBILITIES .....        | C2-2    |
| 2.0 SAMPLING DESIGN .....                                  | C2-4    |
| 3.0 SAMPLING PROCEDURES .....                              | C2-5    |
| 3.1 HAND AUGER .....                                       | C2-5    |
| 3.2 DRILLING METHODS .....                                 | C2-5    |
| 3.2.1 Direct Push.....                                     | C2-5    |
| 3.2.2 Hollow-Stem Auger.....                               | C2-6    |
| 3.3 OTHER .....  | C2-6    |
| 4.0 ANALYTICAL PROCEDURES.....                             | C2-7    |
| 4.1 ANALYTICAL METHODS.....                                | C2-7    |
| 4.2 QUANTITATION LIMITS .....                              | C2-7    |
| 4.3 SELECTION OF ANALYTICAL LABORATORIES.....              | C2-19   |
| 5.0 QUALITY ASSURANCE OBJECTIVES .....                     | C2-20   |
| 5.1 DATA QUALITY OBJECTIVE PROCESS .....                   | C2-20   |
| 5.2 QUALITY ASSURANCE OBJECTIVES FOR MEASUREMENT DATA..... | C2-20   |
| 5.2.1 Sensitivity .....                                    | C2-21   |
| 5.2.2 Precision and Accuracy.....                          | C2-21   |
| 5.2.3 Representativeness.....                              | C2-22   |
| 5.2.4 Completeness .....                                   | C2-22   |
| 5.2.5 Comparability .....                                  | C2-23   |
| 5.3 FIELD QUALITY CONTROL SAMPLES.....                     | C2-23   |
| 6.0 SAMPLE CUSTODY .....                                   | C2-26   |
| 6.1 SAMPLE IDENTIFICATION .....                            | C2-26   |
| 6.2 SAMPLE LABELS .....                                    | C2-26   |
| 6.3 SAMPLE DOCUMENTATION .....                             | C2-26   |
| 6.4 CHAIN OF CUSTODY.....                                  | C2-27   |
| 6.5 SAMPLE SHIPMENT .....                                  | C2-28   |

**CONTENTS (Continued)**

---

6.6 DECONTAMINATION PROCEDURES .....C2-29

6.7 MANAGEMENT OF IDW .....C2-29

7.0 DATA REDUCTION, VALIDATION, AND REPORTING .....C2-30

7.1 FIELD DATA VERIFICATION .....C2-30

7.2 LABORATORY DATA VERIFICATION.....C2-30

7.3 LABORATORY DATA VALIDATION .....C2-30

7.3.1 Cursory Data Validation .....C2-30

7.3.2 Full Data Validation.....C2-31

8.0 DATA ASSESSMENT PROCEDURES .....C2-32

9.0 INCREMENTAL SAMPLING METHODOLOGY .....C2-33

9.1 SAMPLING METHODOLOGY .....C2-33

9.2 LABORATORY PROCESSING, SUBSAMPLING, AND ANALYSES.....C2-34

9.3 LABORATORY TRIPLICATE EVALUATION .....C2-35

9.4 FIELD TRIPLICATE EVALUATION.....C2-35

9.4 FIELD TRIPPLICATES AND CALCULATING THE WEIGHTED-95UCL.....C2-37

9.5 95UCL CALCULATIONS.....C2-37

10.0 REFERENCES .....C2-39

**Tables**

Table C2-1: Key Personnel.....C2-3

Table C2-2: Analytical Requirements Table .....C2-8

Table C2-3: Required Laboratory Quantitation Limits and QC Criteria.....C2-9

Table C2-4: QC Samples for Precision and Accuracy.....C2-25



## ACRONYMS AND ABBREVIATIONS

---

|            |  |
|------------|--|
| 95UCL      | 95th percentile upper confidence limit of the mean                       |
| CAS        | Chemical Abstracts Service   |
| CCC        | California Cap Company   |
| CHSSL      | California Human Health Screening Levels                                 |
| COC        | Chemical of concern  |
| CPT        | Cone penetrometer  |
| CSM        | Conceptual side model  |
| DTSC       | Department of Toxic Substances Control                                   |
| EH&S       | Environmental Health & Safety  |
| EPA        | U.S. Environmental Protection Agency                                     |
| IDW        | Investigation-derived waste  |
| ISM        | Incremental Sampling Methodology   |
| ITRC       | Interstate Technology and Regulatory Council                             |
| LCS        | Laboratory control sample  |
| LRDP       | Long Range Development Plan  |
| mg/kg      | Milligram per kilogram   |
| MS         | Matrix spike   |
| MSD        | Matrix spike duplicate   |
| ng/kg      | Nanograms per kilogram   |
| PAH        | Polycyclic aromatic hydrocarbons   |
| PARCC      | Precision, accuracy, representativeness, completeness, and comparability |
| PCB        | Polychlorinated biphenyl   |
| QA         | Quality assurance  |
| QC         | Quality control  |
| RAW        | Remedial action work plan  |
| RES        | Research, Education, and Support   |
| RFS        | Richmond Field Station   |
| RPD        | Relative percent difference  |
| RSD        | Relative standard deviation  |
| SAP        | Sampling and analysis plan   |
| SMP        | Soil Management Plan   |
| Tetra Tech | Tetra Tech EM Inc. (1996-2012): currently Tetra Tech, Inc.               |
| TPH        | Total petroleum hydrocarbons   |

## ACRONYMS AND ABBREVIATIONS (Continued)

|             |                                    |
|-------------|------------------------------------|
| UC          | University of California           |
| UC Berkeley | University of California, Berkeley |
| UCL         | Upper confidence limit             |
| VOC         | Volatile organic compound          |

## EXECUTIVE SUMMARY

This sampling and analysis plan (SAP) is one element of the Soil Management Plan (SMP) for the Richmond Field Station (RFS). The SMP is an appendix to the Removal Action Workplan, but is also intended to serve as a stand-alone document to guide management of future environmental actions conducted at the “Research, Education, and Support” (RES) Area of the RFS. The SMP establishes management requirements for areas at RFS to ensure that soil disturbance activities do not adversely impact human health or the environment and that the soils are handled, stored and disposed of, or reused onsite in accordance with applicable laws, regulations, and University of California policies. The SAP addresses the quality assurance (QA) and quality control (QC) aspects of the field, laboratory, and data reporting efforts associated with the proposed activities to address the data gaps. The success of an environmental data collection effort depends on the quality of the data collected and used to make decisions. The intent of this SAP is to establish protocols for assuring quality data collection and criteria for determining the quality of resultant data.

- **Section 1.0 – Project Description:** This section gives a brief overview of the history of the site, a description of the current conditions at the RFS. For more information about past or current conditions at the site, please refer to the Site Characterization Report, Proposed Berkeley Global Campus, Richmond, California (Tetra Tech EM Inc. (1996-2012): currently Tetra Tech, Inc. 2013). The second subsection describes the project objective, and the third contains a table summarizing roles and responsibilities of Environmental Health & Safety decision makers.
- **Section 2.0 – Sampling Design:** This section outlines the sampling evaluation process and sampling plan requirements for sampling projects within the RES Area.
- **Section 3.0 – Sampling Procedures:** This section presents specific procedures for various soil sampling methods.
  - Subsection 3.1 – Hand Auger: This subsection describes procedures for soil sample collection using a hand auger.
  - Subsection 3.2 – Drilling Methods: This subsection provides describes procedures for soil sample collection using drilling methods.
- **Section 4.0 – Analytical Procedures:** Section 4.0 describes the laboratory methods that may be used at the RES area for measurements and analysis. These methods are the same as those approved by the U.S. Environmental Protection Agency (EPA) unless otherwise documented.
  - Subsection 4.1 – Laboratory Methods: This subsection provides a summary of the EPA-approved laboratory analytical methods that will be used for the analysis of RFS samples.
  - Subsection 4.2 – Quantitation Limits: Analytical laboratories will be required to ensure that quantitation limits are sufficiently low to allow comparison to the risk-based concentration screening criteria.
  - Subsection 4.3 – Laboratory Selection: This subsection presents the criteria to be considered when evaluating contract laboratories.

- **Section 5.0 – Quality Assurance Objectives:** Section 5.0 defines the specific QA and QC activities that will be applied to ensure that the environmental data collected are of the type and quality needed.
  - Subsection 5.1 – Data Quality Objective Process: This subsection describes the overall QA objective for collecting data that will provide results that are usable for their intended purpose.
  - Subsection 5.2 – Quality Assurance Objectives for Measurement Data: This subsection addresses the level of QC effort and objectives for sensitivity; accuracy and precision; and representativeness, completeness, and comparability of data.
  - Subsection 5.3 – Field Quality Control Samples: This subsection indicates the quality control samples that will be collected and analyzed for this project.
- **Section 6.0 – Sample Custody:** This section describes sample handling procedures including sample identification, labeling, documentation, and chain-of-custody forms. It also discusses proper practices for packing and shipping samples to laboratories. Equipment decontamination and management of investigation derived waste are also briefly described.
- **Section 7.0 – Data Reduction, Validation, and Reporting:** This section describes the methods used for verifying and validating data in the field, laboratory, and office.
- **Section 8.0 – Data Assessment Procedures:** This section describes the evaluation of the data to determine whether data objectives have been met.
- **Section 9.0 – Incremental Sampling Methodology:** This section describes Incremental Sampling Methodology (ISM), including sampling methodology, laboratory processing, laboratory and field triplicate evaluation, integrating field triplicates into the data analysis, and calculation of 95<sup>th</sup> percentile upper confidence limits of the mean (95UCL).
- **Section 10.0 – References:** This section lists site reports, scientific reference materials, and regulatory guidance and standards cited throughout the document.

## 1.0 INTRODUCTION

This Sampling and Analysis Plan (SAP) is one element of the Soil Management Plan (SMP), which is intended to guide management of future environmental actions conducted at the Research, Education, and Support (RES) Area of the Richmond Field Station (RFS). The SAP addresses the quality assurance (QA) and quality control (QC) aspects of the field, laboratory, and data reporting efforts associated with the future proposed construction activities. The success of an environmental data collection effort depends on the quality of the data collected and used to make decisions. The intent of this SAP is to establish protocols for assuring quality data collection and criteria for determining the quality of resultant data.

### 1.1 BACKGROUND

The Richmond Field Station is an academic teaching and research facility, located at 1301 South 46th Street, Richmond, California, along the eastern shoreline of the Richmond Inner Harbor of the San Francisco Bay and northwest of Point Isabel, approximately 6 miles northwest of the University of California (UC) Berkeley Central Campus. The SMP and SAP focus on the portions of the RFS which are designated as developable under the Long Range Development Plan (LRDP), identified as the RES Area. The RES Area consists of 82.5 acres within the RFS. The RES Area occupies portions of the upland area and Transition Area. The proposed LRDP also designates a portion of the RFS preserved as Natural Open Space Area (26.5 acres). This Natural Open Space Area is not a part of the SMP.

Between the 1880s and 1948 and prior to UC ownership, the California Cap Company (CCC) operated facilities on portions of the RFS property for the manufacturing of blasting caps, shells, and explosives. Two small companies, the U.S. Briquette Company and the Pacific Cartridge Company, are presumed to have operated on a portion of the RFS property. By 1920, the CCC was the only remaining explosives manufacturer on site.

In October 1950, the CCC property was purchased by UC with the agreement that the CCC would remove all hazardous materials from the property. However, subsequent site observations and testing revealed the presence of hazardous materials on RFS. For example, several explosions reportedly occurred between 1950 and 1953 during a controlled burn for clearing. These explosions likely were associated with residual chemicals used by the CCC. Previous investigations in the test pit and explosive storage area found a single detection of explosives at a concentration close to the detection limit (URS Corporation 2000).

The RFS was initially established by UC Berkeley for large-scale engineering research that required significant space and resources that were not available on UC Berkeley's central campus in downtown Berkeley. In addition to UC Berkeley-related operations, the UC Regents have leased space to non-UC Berkeley tenants. Complete environmental site conditions are presented in the Draft Site Characterization Report for the Proposed Berkeley Global Campus (Tetra Tech EM Inc. [1996-2012]: currently Tetra Tech, Inc. [Tetra Tech] 2013).

## **1.2 PROJECT OBJECTIVE**

The SMP provides a systematic process intended to ensure that future projects in the RES area impacting subsurface soils will not result in uncontrolled exposures to unknown or unidentified contaminants. The SMP prescribes protocols for Department of Toxic Substances Control (DTSC) notification; soil sampling, data analyses, soil management or disposal practices; and final reporting. DTSC notification is conducted through the submittal of SMP checklist forms throughout the process. Soil sampling is based on prescribed sampling frequency, depths, and chemicals of concern which are determined based on the size and location of the project. Soil management and disposal practices are based on comparison of soil sample results to screening criteria, and final reporting is conducted through submittal of a completion report once the project has been completed.

All soil disturbance activities within the RES Area require Office of Environment, Health & Safety (EH&S) notification. This notification will be provided in the form of a three-part Project Approval Checklist (SMP Forms A, B and C). This SAP establishes protocols for assuring quality data collection and criteria for determining the quality of resultant data in support of *SMP Form B, Sampling Design, Data Evaluation, and Soil Management*.

## **1.3 PROJECT ORGANIZATION AND RESPONSIBILITIES**

The roles and responsibilities of the RFS project team members with respect to sampling and analysis are provided in [Table C2-1](#). Principal decision makers are further defined in the accompanying SMP.

**TABLE C2-1: KEY PERSONNEL**

| <b>Organization</b>      | <b>Role</b>              | <b>Responsibilities</b>  |
|--------------------------|--------------------------|--|
| UC, EH&S                 | Project Coordinator      | Directs environmental health and safety compliance of the SMP. Receives notices, comments, approvals, and related communications from DTSC. Reports to and interacts with the DTSC for all SMP tasks. Signatory to SMP Forms A, B, C.  |
| UC, EH&S                 | Project Geologist        | Reviews all documents for technical accuracy.  |
| DTSC                     | Remedial Project Manager | Reviews environmental health and safety compliance of the SMP. Signatory to 5-year remedial action work plan (RAW) review process including updated SMP, if appropriate. Receives notices, comments, and related communications from UC. Interacts with UC for all SMP tasks. Reviews all submittals and notifications to DTSC for quality and completeness. |
| EPA                      | Remedial Project Manager | Receives notices, comments, and related communications from UC regarding PCBs above 1 mg/kg. Interacts with UC and DTSC for all SMP tasks related to PCBs above 1 mg/kg. Reviews all submittals and notifications to EPA for quality and completeness.   |
| Project-by-Project Basis | Field team Leader        | Responsible for directing day-to-day field activities conducted by subcontractor personnel. Verifies that field sampling and measurement procedures follow the sampling planning document. Provides project manager with regular reports on status of field activities.  |
| Laboratory               | Project Manager          | Responsible for delivering analytical services that meet requirements of SAP. Reviews chains of custody to understand analytical requirements. Works with project chemist to confirm sample delivery schedules. Reviews laboratory data package before submittal.  |

## 2.0 SAMPLING DESIGN

This section outlines the sampling evaluation process and sampling plan requirements for sampling projects within the RES Area. Based on knowledge of the location and depth of the proposed soil disturbance activity, identify the soil sampling and analysis needed to evaluate the soil within the footprint of the proposed project. Projects which are not exempted from sampling, as discussed in Section 3.4 of the SMP, require collection, analysis and evaluation of additional soil chemical data in order to determine the appropriate soil management decision and action. EH&S must approve the sampling design (Form B) prior to implementation.

### General

Sampling Design will be project-specific, depending on the geographical location, size, and depth of soil to be disturbed by the proposed project. As a first step, identify the SMP Area(s) (see SMP [Figure C-6](#) and [Table C-2](#)) corresponding to the proposed project area. The minimum soil sample location density and chemicals of concern (COC) for each of the 25 SMP Areas are listed in [Table C-3](#) of the SMP.

### Soil Sampling Methodology

Soil samples should be collected in accordance with the methods found in Section 6.0 of this SAP.

### Analytical Requirements

Analytical requirements for soil are summarized on [Table C-3](#) of the SMP and will vary depending on the location of the project within the RES Area. Soil samples should be analyzed in accordance with the methods designated in [Table C2-2](#).

### Design Documentation

Sampling Design must be documented with sufficient detail for reviewer to (1) understand the project geographical area within the RES Area and depths of proposed soil disturbance, including project figure; (2) to check that the proposed sampling locations, depths and analysis meet the requirements of the SMP; and (3) the Sampling Design adequately takes into account known conditions within the project area, such as presence of existing buildings, remediated areas, or prior soil sample data. Section 4.1 of the SMP details the Sample Design process. The Sampling Design shall be approved by EH&S on Form B of Checklist prior to embarking on the field sampling effort.



## 3.0 SAMPLING PROCEDURES

The following sections describe methods for collecting soil samples. Samples will be collected for analysis of volatile organic compounds (VOC) and total petroleum hydrocarbons (TPH)-gasoline using an EnCore sampler. For all other analytical parameters, samples will be collected in sleeves or jars ([Table C2-2](#)).

### 3.1 HAND AUGER

A hand auger equipped with extensions and a “T” handle is used to obtain samples from a depth of up to 6 feet. If necessary, a shovel may be used to excavate the topsoil to reach the desired subsoil level. If topsoil is removed, its thickness should be recorded. Samples obtained using a hand auger are disturbed in their collection, so that determining the exact depth at which samples are obtained is difficult. The hand auger is screwed into the soil at an angle of 45 to 90 degrees from horizontal. When the entire auger blade has penetrated soil, the auger is removed from the soil by lifting it straight up without turning it, if possible. If the desired sampling depth has not been reached, the soil is removed from the auger and deposited onto plastic sheeting. This procedure is repeated until the desired depth is reached and the soil sample is obtained. The auger is then removed from the boring, and the soil sample is collected directly from the auger into an appropriate sample container.

All soil samples collected from less than 5 feet will be collected through hand auger equipment to ensure safety from unidentified utility lines.

### 3.2 DRILLING METHODS

Primary drilling methods expected to be of potential use at the site include traditional auger drilling, direct-push methods, and potentially some type of small sonic drilling tools. Because of the proximity of the site to buildings and workers, the preferred methods will generally be direct-push methods because they are agile and create less of a disturbance, and are mobile and can be moved easily and quickly based on field sampling results.

#### 3.2.1 Direct Push

Direct-push platforms have gained widespread acceptance in the environmental industry over the past decade because of their versatility, relatively low cost, and mobility. Using the weight of the truck in combination with a hydraulic ram or hammer, a tool string is pushed into the ground. All borehole locations must be advanced by hand auger equipment up to 5 feet before use of direct push techniques.

The two major classes of direct-push platforms are cone penetrometer (CPT) and percussion hammer systems. The distinction between these units is that CPT units advance the tool string by applying a hydraulic ram against the weight or mass of the vehicle alone, while percussion hammer units add a hammer to the hydraulic ram to compensate for their lower mass. These platforms share the same principle of operation, similar tools, and a number of advantages and limitations. They differ in scale, application, and to some extent the types of instruments and tools that have been developed for each. For these reasons, CPT and percussion hammer

platforms fill different niches in the environmental field. CPT rigs can generally push to greater depths and push larger-diameter rods; they allow sampling from depths that are inaccessible using percussion hammer rigs. Percussion hammer rigs are generally smaller, more portable, and require less training to use; they allow samples to be collected from places, including inside of buildings that are inaccessible to a CPT rig. Although they are sometimes limited in the depths to which they can penetrate, some of the smaller percussion hammer units as well as smaller CPT rigs can be anchored to the ground using earth augers to add to the reaction mass of the vehicle alone.

Because of their methods of operation, direct-push systems provide some unique advantages when collecting soil and soil-gas samples. In particular, direct-push systems are quicker and more mobile than traditional drill rigs. Sampling and data collection are faster, reducing the time needed to complete an investigation and increasing the number of sample points that can be collected during the investigation. Soil sampling systems have been developed in response to a need to collect samples of unconsolidated material from a range of depths, without generating large volumes of cuttings. Direct-push soil samplers also allow investigators to collect soil samples from a specific depth, with minimal disturbance to soil stratigraphy.

### **3.2.2 Hollow-Stem Auger**

Hollow-stem augers are readily available and are recommended for penetrating unconsolidated materials when direct-push applications are not appropriate. Auger rigs are light and maneuverable. Each section or flight is typically 5 feet in length. A head is attached to the first flight, and cuttings are rotated to the surface as the borehole is advanced. A pilot bit (or center bit) can be held at the base of the first flight with drill rods to prevent cuttings from entering. When the bit is removed, formation samples can be obtained through the auger using split-spoon or thin-wall samplers.

### **3.3 OTHER**

If a construction footprint at the site includes an existing monitoring well, it will be necessary to move the well and collect a groundwater sample from the new well. For groundwater well installation and sampling, refer to Appendix A of the Field Sampling Workplan (Tetra Tech 2010).

## 4.0 ANALYTICAL PROCEDURES

The following sections the analytical methods and laboratory selection criteria for samples collected for the RES area.

### 4.1 ANALYTICAL METHODS

The COCs in the RES area are metals, polycyclic aromatic hydrocarbons (PAH), and polychlorinated biphenyls (PCB). In addition, VOCs, TPH, and dioxins may need to be investigated. SMP Form B will indicate the appropriate analyses for each investigation. [Table C2-2](#) specifies the analytical methods, maximum holding time, sample containers, and preservation for the possible chemicals to be investigated in the RES area.

### 4.2 QUANTITATION LIMITS

To ensure risk based screening criteria are met, analytical laboratories will be required to ensure quantitation limits are sufficiently low to allow comparison to the screening criteria. [Table C2-3](#) lists the chemical, risk based concentration screening criteria, and required laboratory quantitation limit. If the laboratory reporting limit for a given chemical is not sufficiently low to allow comparison to the risk based screening criteria, a further discussion of that chemical with DTSC is required, or alternative methods should be pursued.

**TABLE C2-2: ANALYTICAL REQUIREMENTS TABLE**

| Matrix                    | Analytical Group | Analytical Method    | Containers                  | Sample Volume | Preservation Requirements | Maximum Holding Time (preparation / analysis) |
|---------------------------|------------------|----------------------|-----------------------------|---------------|---------------------------|---|
| <b>All RES areas</b>      |                  |                      |                             |               |                           |   |
| Soil                      | Metals           | SW-846 EPA 6010/7471 | 8 ounce glass jar or sleeve | 5 grams       | Cool, 4+/- 2°C            | 180 days (28 days mercury)                    |
| Soil                      | PAHs             | SW-846 EPA 8270-SIM  |                             | 30 grams      | Cool, 4+/- 2°C            | 14 days/40 days                               |
| Soil                      | PCBs             | SW-846 EPA 8082      |                             | 30 grams      | Cool, 4+/- 2°C            | 14 days/40 days                               |
| <b>Potential analyses</b> |                  |                      |                             |               |                           |   |
| Soil                      | VOCs             | SW-846 EPA 5035/8260 | EnCore sampler              | 5 grams       | Cool, 4 °C ± 2            | 48 hours to preserve/14 days                  |
| Soil                      | Dioxins          | SW-846 EPA 8280      | 4 ounce glass jar or sleeve | 30 grams      | Cool, 4 °C ± 2            | 30 days                                       |
| Soil                      | TPH-purgeables   | SW-846 EPA 5035/8015 | EnCore sampler              | 5 grams       | Cool, 4 °C ± 2            | 48 hours to preserve/14 days                  |
| Soil                      | TPH-extractables | SW-846 8015          | 4 ounce glass jar or sleeve | 30 grams      | Cool, 4 °C ± 2            | 14 days/40 days                               |

Note:

EPA Environmental Protection Agency

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA**

**Total Metals (EPA 6010/7471)**

| Chemical   | CAS Number | Risk Based Concentration Screening Criteria (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MSD %Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample %Recovery | Duplicate Relative Percent Difference |
|------------|------------|---|--|------------------|------------------------------------|-------------------------------------|---------------------------------------|
| Antimony   | 7440-36-0  | 109   | 15   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Arsenic    | 7440-38-2  | 16.0 <sup>1</sup>                                   | 10   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Barium     | 7440-39-3  | 2,110   | 2,000  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Beryllium  | 7440-41-7  | 29  | 10   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Cadmium    | 7440-43-9  | 68.1  | 35   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Chromium   | 7440-47-3  | 100,000   | 50,000   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Cobalt     | 7440-48-4  | 73  | 50   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Copper     | 7440-50-8  | 10,900  | 1,500  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Iron       | 7439-89-6  | 100,00  | 27,000   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Lead       | 7439-92-1  | 320   | 40   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Mercury    | 7439-97-6  | 77  | 10   | 80 - 120         | 20                                 | 85 - 115                            | 20                                    |
| Manganese  | 7439-96-5  | 5,900   | 900  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Molybdenum | 7439-98-7  | 1,360   | 190  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Nickel     | 7440-02-0  | 280   | 250  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Selenium   | 7782-49-2  | 1,340   | 190  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Silver     | 7440-22-4  | 1,360   | 190  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Thallium   | 7440-28-0  | 2.72  | 0.50   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Vanadium   | 7440-62-2  | 1,360   | 190  | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |
| Zinc       | 7440-66-6  | 81,600  | 11,000   | 75 - 125         | 20                                 | 85 - 115                            | 20                                    |

Notes:

- 1 Background
- CAS Chemical Abstracts Service
- mg/kg Milligram per kilogram
- MS Matrix spike
- MSD Matrix spike duplicate
- QC Quality control

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Polycyclic Aromatic Hydrocarbons (EPA 8270-SIM)**

| Chemical               | CAS Number | Risk Based Concentration Screening Criteria (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MS % Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample % Recovery | Surrogate % Recovery |
|------------------------|------------|---|--|------------------|------------------------------------|--------------------------------------|----------------------|
| Naphthalene            | 91-20-3    | 3.57  | 1.8  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Acenaphthene           | 83-32-9    | 6,050   | 1,600  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Acenaphthylene         | 208-96-8   | 6,050   | 1,600  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Fluorene               | 86-73-7    | 4,030   | 40   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Phenanthrene           | 85-01-8    | 4,030   | 1,100  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Anthracene             | 120-12-7   | 30,200  | 8,200  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Fluoranthene           | 206-44-0   | 4,030   | 1,100  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Pyrene                 | 129-00-0   | 3,020   | 820  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Benzo(a)anthracene     | 56-55-3    | 0.880   | 0.04   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Chrysene               | 218-01-9   | 8.80  | 0.40   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Benzo(b)fluoranthene   | 205-99-2   | 0.880   | 0.04   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Benzo(k)fluoranthene   | 207-08-9   | 0.880   | 0.04   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Benzo(a)pyrene         | 50-32-8    | 0.145   | 0.007  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Indeno(1,2,3-cd)pyrene | 193-39-5   | 0.880   | 0.04   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Dibenzo(a,h)anthracene | 53-70-3    | 0.145   | 0.03   | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| Benzo(g,h,i)perylene   | 191-24-2   | 13,020  | 820  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| 1-Methylnaphthalene    | 90-12-0    | 36.4  | 7.4  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| 2-Methylnaphthalene    | 91-57-6    | 403   | 110  | 45 - 115         | 40                                 | 50 - 115                             | -                    |
| 2-Fluorobiphenyl       | -          | -   | -  | -                | -                                  | -                                    | 50 – 110             |
| Terphenyl-d14          | -          | -   | -  | -                | -                                  | -                                    | 50 – 135             |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Polycyclic Aromatic Hydrocarbons (EPA 8270-SIM) (Continued)**

| <b>Chemical</b>      | <b>CAS Number</b> | <b>Risk Based Concentration Screening Criteria (mg/kg)</b> | <b>Required Laboratory Quantitation Limit (mg/kg)</b> | <b>MS/MSD % Recovery</b> | <b>MS/MSD Relative Percent Difference</b> | <b>Laboratory Control Sample % Recovery</b> | <b>Surrogate % Recovery</b> |
|----------------------|-------------------|--|---|--------------------------|---|---|-----------------------------|
| 2,4,6,-Tribomophenol | -                 | -  | -   | -                        | -   | -   | 40 – 125                    |
| 2-Fluorophenol       | -                 | -  | -   | -                        | -   | -   | 20 – 110                    |
| Nitrobenzene-d5      | -                 | -  | -   | -                        | -   | -   | 40 - 110                    |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)****Polychlorinated Biphenyls (EPA 8082)**

| Analyte  | CAS Number | Risk Based Concentration Screening Criteria (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MSD % Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample % Recovery | Surrogate % Recovery |
|----------|------------|---|--|-------------------|------------------------------------|--------------------------------------|----------------------|
| PCB-1242 | 53469-21-9 | 1   | 0.10   | 60 - 130          | 30                                 | 60 - 130                             | 60 - 125             |
| PCB-1248 | 12672-29-6 | 1   | 0.10   | 60 - 130          | 30                                 | 60 - 130                             | 60 - 125             |
| PCB-1254 | 11097-69-1 | 1   | 0.10   | 60 - 130          | 30                                 | 60 - 130                             | 60 - 125             |
| PCB-1260 | 11096-82-5 | 1   | 0.10   | 60 - 130          | 30                                 | 60 - 130                             | 60 - 125             |



**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Volatile Organic Compounds (EPA 8260B)**

| Chemical                    | CAS Number | Risk Based Concentration Screening Criteria (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MSD % Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample % Recovery | Surrogate % Recovery |
|-----------------------------|------------|---|--|-------------------|------------------------------------|--------------------------------------|----------------------|
| 1,1,1-Trichloroethane       | 71-55-6    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,1,1,2-Tetrachloroethane   | 630-20-6   | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 1,1,2,2-Tetrachloroethane   | 79-34-5    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,1,2-Trichloroethane       | 79-00-5    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 1,2,3-Trichloropropane      | 96-18-4    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,1-Dichloroethane          | 75-34-3    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 1,1-Dichloroethene          | 75-35-4    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,2-Dibromo-3-chloropropane | 96-12-8    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 1,2-Dibromoethane           | 106-93-4   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,2-Dichloroethane          | 107-06-2   | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 1,2-Dichloropropane         | 78-87-5    | 0.993   | 0.46   | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 2-Butanone                  | 78-93-3    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| 2-Hexanone                  | 591-78-6   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Acetone                     | 67-64-1    | 100,000   | 24,000   | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Benzene                     | 71-43-2    | 0.320   | 0.15   | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Bromodichloromethane        | 75-27-4    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Bromoform                   | 75-25-2    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Bromomethane                | 74-83-9    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Carbon disulfide            | 75-15-0    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Carbon tetrachloride        | 56-23-5    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Volatile Organic Compounds (EPA 8260B) (Continued)**

| Chemical                          | CAS Number | Risk Based Concentration Screening Criteria (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MSD % Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample % Recovery | Surrogate % Recovery |
|-----------------------------------|------------|---|--|-------------------|------------------------------------|--------------------------------------|----------------------|
| Chlorobenzene                     | 108-90-7   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Chloroethane                      | 75-00-3    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Chloroform                        | 67-66-3    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Chloromethane                     | 74-87-3    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| <i>cis</i> -1,2-Dichloroethene    | 156-59-2   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| <i>cis</i> -1,3-Dichloropropene   | 10061-01-5 | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Dibromochloromethane              | 124-48-1   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Dibromomethane                    | 74-95-3    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Dichlorodifluoromethane           | 75-71-8    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Ethylbenzene                      | 100-41-4   | 5.94  | 2.5  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Methylene chloride                | 75-09-2    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Methyl tert-Butyl Ether           | 1634-04-4  | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Tetrachloroethene                 | 127-18-4   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Toluene                           | 108-88-3   | 1,440   | 550  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| <i>trans</i> -1,2-Dichloroethene  | 156-60-5   | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| <i>trans</i> -1,3-Dichloropropene | 10061-02-6 | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Trichloroethylene                 | 79-01-6    | 1.03  | 0.44   | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| Trichlorofluoromethane            | 75-69-4    | -   | -  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| Vinyl chloride                    | 75-01-4    | -   | -  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| <i>o</i> -Xylenes                 | 95-47-6    | 725   | 340  | 65 - 130          | 40                                 | 70 - 125                             | -                    |
| <i>m/p</i> -Xylenes               | 6777-61-2  | 614   | 300  | 65 – 130          | 40                                 | 70 - 125                             | -                    |
| 1,2-Dichloroethane-d4             | -          | -   | -  | -                 | -                                  | -                                    | 70 – 120             |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Volatile Organic Compounds (EPA 8260B) (Continued)**

| <b>Chemical</b>      | <b>CAS Number</b> | <b>Risk Based Concentration Screening Criteria (mg/kg)</b> | <b>Required Laboratory Quantitation Limit (mg/kg)</b> | <b>MS/MSD % Recovery</b> | <b>MS/MSD Relative Percent Difference</b> | <b>Laboratory Control Sample % Recovery</b> | <b>Surrogate % Recovery</b> |
|----------------------|-------------------|--|---|--------------------------|---|---|-----------------------------|
| 4-Bromofluorobenzene | -                 | -  | -   | -                        | -   | -   | 75 – 120                    |
| Dibromofluoromethane | -                 | -  | -   | -                        | -   | -   | 85 – 115                    |
| Toluene-d8           | -                 | -  | -   | -                        | -   | -   | 85 - 120                    |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Total Petroleum Hydrocarbons (EPA 8015)**

| Chemical                | CAS Number | Environmental Screening Level (mg/kg) | Required Laboratory Quantitation Limit (mg/kg) | MS/MSD %Recovery | MS/MSD Relative Percent Difference | Laboratory Control Sample %Recovery | Surrogate %Recovery |
|-------------------------|------------|---------------------------------------|--|------------------|------------------------------------|-------------------------------------|---------------------|
| <b>TPH-purgeables</b>   |            |                                       |  |                  |                                    |                                     |                     |
| Gasoline                | 86290-81-5 | 2,800                                 | 210  | 70 – 130         | 40                                 | 75 – 125                            | -                   |
| Bromofluorobenzene      | -          | -                                     | -  | -                | -                                  | -                                   | 70 - 140            |
| <b>TPH-extractables</b> |            |                                       |  |                  |                                    |                                     |                     |
| Diesel (C10-C24)        | 68334-30-5 | 880                                   | 250  | 65 – 140         | 40                                 | 75 – 125                            | -                   |
| Motor Oil (C24-C36)     | NA         | 32,000                                | 1,250  | 65 – 140         | 40                                 | 75 - 125                            | -                   |
| Bromobenzene            | -          | -                                     | -  | -                | -                                  | -                                   | 50 - 150            |
| Hexacosane              | -          | -                                     | -  | -                | -                                  | -                                   | 50 - 150            |

Source:

California Regional Water Quality Control Board 2016. “Environmental Screening Levels, San Francisco Bay Regional Water Quality Control Board.” February. Available on-line at: [http://www.waterboards.ca.gov/sanfranciscobay/water\\_issues/programs/ESL/ESL%20Workbook\\_ESLs\\_Interim%20Final\\_22Feb16\\_Rev3\\_PDF.pdf](http://www.waterboards.ca.gov/sanfranciscobay/water_issues/programs/ESL/ESL%20Workbook_ESLs_Interim%20Final_22Feb16_Rev3_PDF.pdf)

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Dioxins/Furans (EPA 8290)**

| Chemical  | CAS Number | Toxicity Equivalence Factor | CHSSL (ng/kg) | Required Laboratory Quantitation Limit (ng/kg) | Laboratory Control Sample %Recovery | Surrogate %Recovery |
|---|------------|-----------------------------|---------------|--|-------------------------------------|---------------------|
| 2,3,7,8-Tetrachlorodibenzo-p-dioxin (TCDD)        | 1746-01-6  | 1.0                         | 19            | 19   | 70 - 130                            | -                   |
| 1,2,3,7,8-Pentachlorodibenzo-p-dioxin (PeCDD)     | 40321-76-4 | 1.0                         | -             | 19   | 70 - 130                            | -                   |
| 1,2,3,4,7,8-Hexachlorodibenzo-p-dioxin (HxCDD)    | 39227-28-6 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,6,7,8-Hexachlorodibenzo-p-dioxin (HxCDD)    | 57653-85-7 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,7,8,9-Hexachlorodibenzo-p-dioxin (HxCDD)    | 19408-74-3 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,4,6,7,8-Heptachlorodibenzo-p-dioxin (HpCDD) | 35822-46-9 | 0.01                        | -             | 0.19   | 70 - 130                            | -                   |
| 1,2,3,4,6,7,8,9-Octachlorodibenzo-p-dioxin (OCDD) | 3268-87-9  | 0.0003                      | -             | 0.0057   | 70 - 130                            | -                   |
| 2,3,7,8-Tetrachlorodibenzofuran (TCDF)            | 51207-31-9 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,7,8-Pentachlorodibenzofuran (PeCDF)         | 57117-41-6 | 0.03                        | -             | 0.57   | 70 - 130                            | -                   |
| 2,3,4,7,8-Pentachlorodibenzofuran (PeCDF)         | 57117-31-4 | 0.30                        | -             | 5.7  | 70 - 130                            | -                   |
| 1,2,3,4,7,8-Hexachlorodibenzofuran (HxCDF)        | 70648-26-9 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,6,7,8-Hexachlorodibenzofuran (HxCDF)        | 57117-44-9 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,7,8,9-Hexachlorodibenzofuran (HxCDF)        | 72918-21-9 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 2,3,4,6,7,8-Hexachlorodibenzofuran (HxCDF)        | 60851-34-5 | 0.10                        | -             | 1.9  | 70 - 130                            | -                   |
| 1,2,3,4,6,7,8-Heptachlorodibenzofuran (HpCDF)     | 67562-39-4 | 0.01                        | -             | 0.19   | 70 - 130                            | -                   |
| 1,2,3,4,7,8,9-Heptachlorodibenzofuran (HpCDF)     | 55673-89-7 | 0.01                        | -             | 0.19   | 70 - 130                            | -                   |
| 1,2,3,4,5,6,7,8-Octachlorodibenzofuran (OCDF)     | 39001-02-0 | 0.0003                      | -             | 0.0057   | 70 - 130                            | -                   |
| Total Tetrachlorodibenzo-p-dioxin (TCDD)          | 41903-57-5 | -                           | -             | -  | -                                   | -                   |

**TABLE C2-3: REQUIRED LABORATORY QUANTITATION LIMITS AND QC CRITERIA (CONTINUED)**

**Dioxins/Furans (EPA 8290) (Continued)**

| Chemical                                  | CAS Number | Toxicity Equivalence Factor | CHSSL (ng/kg) | Required Laboratory Quantitation Limit (ng/kg) | Laboratory Control Sample %Recovery | Surrogate %Recovery |
|---|------------|-----------------------------|---------------|--|-------------------------------------|---------------------|
| Total Pentachlorodibenzo-p-dioxin (PeCDD) | 36088-22-9 | -                           | -             | -  | -                                   | -                   |
| Total Hexachlorodibenzo-p-dioxin (HxCDD)  | 34465-46-8 | -                           | -             | -  | -                                   | -                   |
| Total Heptachlorodibenzo-p-dioxin (HpCDD) | 37871-00-4 | -                           | -             | -  | -                                   | -                   |
| 13C 2,3,7,8,-TCDF                         | -          | -                           | -             | -  | -                                   | 40 – 135            |
| 37C 1,2,3,7,8-TCDD                        | -          | -                           | -             | -  | -                                   | 40 - 135            |

Notes:

CHSSL California Human Health Screening Levels  
 ng/kg Nanograms per kilogram

### 4.3 SELECTION OF ANALYTICAL LABORATORIES

The following criteria will be considered when evaluating contract laboratories:

- Quality assurance and quality control documents governing laboratory operations
- Status of laboratory certification and the most recent laboratory audit conducted
- Initial demonstration of proficiency results for all analysts on all methods performed
- Availability of technical support regarding methods to be used
- Standard operating procedures for the desired analyses
- Method detection limits and quantitation limits for the desired analyses
- Laboratory past performance on performance evaluation samples

Additional criteria to be considered include:

- Laboratory capacity for the desired analyses
- Costs per analysis or batch of analyses
- Typical turn-around times for the type of analytical work requested
- Method development/optimization protocol

The source of analytical services to be provided will in part be determined by the project-specific intended use of the resulting data and specific requirements and constraints such as quick turnaround of data. The project-specific chain of custody will identify the laboratories that have been selected to provide analytical services.

The laboratory performing analytical analyses for samples collected from the RES area shall have current certification from the California Department of Health Services Environmental Protections Laboratory Accreditation Program to perform Hazardous Materials analysis for each method specified in this SAP.

## 5.0 QUALITY ASSURANCE OBJECTIVES

The intent of this SAP is to establish protocols for assuring quality data collection and criteria for determining the quality of resultant data. Data collection, reporting requirements, and analytical protocols are established to meet the needs of the SMP. The SAP emphasizes the use of proven, validated, and EPA-approved sampling methods and analytical methods such as Test Methods for Evaluating Solid Waste (SW-846) (EPA 1996). The following subsections define the specific QA and QC activities that will be applied to ensure that the environmental data collected are of the type and quality needed. In addition, Form B of the SMP is critical for the collection and use of environmental data.

### 5.1 DATA QUALITY OBJECTIVE PROCESS

All projects will be evaluated to determine the scope of sampling and analysis which may be required prior to initiating earthwork activities. Sampling design shall be reviewed and approved by EH&S prior to the sampling event. Soil sampling data collected from the project area will be evaluated to determine the appropriate soil management decision.

Form B is used to track project status for fulfilling the requirements for Sampling, Data Evaluation, and Soil Management steps. The Sampling Design must be approved by EH&S prior to initiating sampling. EH&S approval signature on Form B documents that the soil sampling is complete, the data has been evaluated, and the soil management decision for the project is approved. The project may proceed once EH&S approval of the soil management decision is documented.

### 5.2 QUALITY ASSURANCE OBJECTIVES FOR MEASUREMENT DATA

The overall QA objective is to develop and implement procedures for field sampling, chain-of-custody, laboratory analysis, and data reporting that will provide results that are usable for their intended purpose. This section addresses the level of QC effort and the specific QA objectives for sensitivity, accuracy, precision, representativeness, completeness, and comparability of data. Specific procedures for sampling, chain-of-custody, laboratory instrument calibration, laboratory analysis, reporting of data, internal QC, preventive maintenance of field equipment, and corrective action are described in other sections of this SAP. Form B will identify the numbers of samples that will be collected, and [Table C2-3](#) identified the types of field and laboratory QC samples that will be required.

Analytical data will be evaluated for compliance with QC limits ([Table C2-3](#)). Typically, when analytical data do not meet the QC limits, corrective action must be initiated or the data will be qualified or rejected. Corrective action includes stopping the analysis; examining instrument performance, sample preparation, and analysis information; recalibrating instruments; re-preparing and reanalyzing samples; and informing the appropriate project staff member of the problem.

The following subsections address the level of QC effort and objectives for sensitivity; accuracy and precision; and representativeness, completeness, and comparability of data.



## 5.2.1 Sensitivity

The QA objective for sensitivity is generally expressed in the form of the method quantitation limit for the analytical method selected. [Table C2-3](#) provides the concentrations of concern for contaminants known or suspected to be present at the sampling location based on risk-based criteria. The laboratory contracted for work under the SMP must be able to meet these quantitation limits. Quantitation limits reflect the influences of the sample matrix on method sensitivity and are typically higher than detection limits. Quantitation limits provide a reliable indication of the amount of material needed to produce an instrument response that can be routinely identified and reliably quantified when applying a particular analytical method to real environmental samples.

## 5.2.2 Precision and Accuracy

Precision and accuracy will be evaluated quantitatively by collecting the QC samples listed in [Table C2-3](#). Section 7.3 describes field QC samples in detail. The sections below describe how each of the precision, accuracy, representativeness, completeness, and comparability (PARCC) parameters will be assessed.

### 5.2.2.1 Precision

Precision is the degree of mutual agreement between individual measurements of the same property under similar conditions. Usually, combined field and laboratory precision is evaluated by collecting and analyzing field replicates and then calculating the variance between the samples, typically as a relative percent difference (RPD):

$$RPD = \frac{|A - B|}{(A + B)/2} \times 100\%$$

where:

- A = First duplicate concentration
- B = Second duplicate concentration

Laboratory analytical precision is evaluated by analyzing laboratory replicates or a MS and MSD. The results of the analysis of each MS/MSD and sample duplicate pairs will be used to calculate an RPD for evaluating precision. See [Table C2-3](#) for MS/MSD RPD criteria.

### 5.2.2.2 Accuracy

Sample spiking will be conducted to evaluate laboratory accuracy. This includes analysis of the MS and MSD samples, laboratory control samples (LCS) or blank spikes, surrogate standards, and method blanks. MS and MSD samples will be prepared and analyzed at a frequency of 5 percent. LCS or blank spikes are also analyzed at a frequency of 5 percent. Surrogate standards, where available, are added to every sample analyzed for organic constituents. The results of the spiked samples are used to calculate the percent recovery for evaluating accuracy.

$$\text{Percent Recovery} = \frac{S - C}{T} \times 100$$

where:

|   |   |   |
|---|---|---|
| S | = | Measured spike sample concentration       |
| C | = | Sample concentration                      |
| T | = | True or actual concentration of the spike |

Results that fall outside the project-specific accuracy goals will be further evaluated on the basis of the results of other QC samples. See [Table C2-3](#) for spike recovery criteria.

### 5.2.3 Representativeness

Representativeness expresses the degree to which data accurately and precisely represents a characteristic of a population, parameter variations at a sampling point, a process condition, or an environmental condition. Representativeness is a qualitative parameter that depends on the proper design of the sampling program and proper laboratory protocol. The sampling network for each investigation will be designed to provide data that are representative of environmental conditions. During development of the SMP, consideration was given to past waste disposal practices, existing analytical data, current and former on-site physical setting and processes, and other relevant information.

Representativeness can also be affected by the time, place, and manner in which the samples are collected. The SMP identifies specific methods (i.e. grid frequency and prior investigation data) for achieving and demonstrating the representativeness of the samples to be collected.

Representativeness will also be satisfied by ensuring that this SAP and the Form B are followed, samples are collected in accordance with the appropriate DTSC guidance, proper analytical procedures are followed, and holding times of the samples are not exceeded in the laboratory.

### 5.2.4 Completeness

Completeness is a measure of the percentage of data that are valid. Valid data are obtained when samples are collected and analyzed in accordance with QC procedures outlined in this SAP, and when none of the QC criteria that affect data usability is exceeded. When all data validation is completed, the percent completeness value may be calculated by dividing the number of useable sample results by the total number of sample results.

Completeness will also be evaluated as part of the data quality assessment process (EPA 2006). The degree of completeness will be calculated by dividing the number of useable sample results by the total number of number of sample results. This evaluation will help determine whether there are any limitations on the decisions to be made based on the data collected. A minimum of 95% completeness per matrix type will be required for usable data.

### 5.2.5 Comparability

Comparability expresses the confidence with which one data set can be compared with another. Comparability of data will be achieved by consistently following standard field and laboratory procedures and by using standard measurement units in reporting analytical data.

### 5.3 FIELD QUALITY CONTROL SAMPLES

Field QC samples will be collected and analyzed to assess the quality of data generated from sampling activities. [Table C2-4](#) presents QC samples to be collected and analyzed for RES area projects. These samples may include trip blanks, equipment rinsate blanks, field replicates, and field split samples as described below:

- **Trip blanks** are used to assess the potential for sample contamination during handling, shipment, and storage. One trip blank is usually included within every shipping cooler of liquid samples to be analyzed for VOCs. Trip blanks are sample bottles filled by the analytical laboratory with organic-free water. The trip blanks are sealed and transported to the field; kept with empty sample bottles and then with the investigative samples throughout the field effort; and returned to the laboratory for analysis with the investigative samples. Trip blanks are never opened in the field.
- **Equipment rinsate blanks** are collected when sampling equipment is used. These blanks assess the cleanliness of sampling equipment and the effectiveness of equipment decontamination. Equipment rinsate blanks are typically collected for each type of decontaminated sampling equipment. Equipment rinsate blanks are collected by pouring analyte-free water over surfaces of cleaned sampling equipment that contact sample media. Equipment rinsate blanks are collected after sampling equipment has been decontaminated but prior to being reused for sampling.
- **Source blanks** are collected from the water used for the final decontamination rinse of equipment. They are used to assess contamination in the water used for decontamination. One source blank is collected from each source of water used for decontamination.
- **Field replicate samples** are independent samples collected as close as possible in space and time to the original investigative sample. Collection of soil replicates are decided based on the data objectives for each site. Immediately following collection of the original sample, the field replicate sample is collected using the same collection method. Care should be taken to collect the field duplicate sample as close to the location of the original sample as possible. Field replicate samples can measure how sampling and field procedures influence the precision of an environmental measurement. They can also provide information on the heterogeneity of a sampling location.
- **Temperature blanks** are used to assess the temperature of the samples upon arrival at the laboratory. A sample container is filled with distilled water and placed each cooler. Upon arrival at the laboratory, the temperature of the water is measured. The temperature blank is not analyzed.

- **Field split samples** are usually a set of two or more samples taken from a larger homogenized sample. Field split samples may be collected to monitor how closely laboratories are meeting project-specific QA objectives. The larger sample is usually collected from a single sampling location, but can also be a composite sample. Field split samples can be sent to two or more laboratories and are used to provide comparison data between the laboratories.

**TABLE C2-4: QC SAMPLES FOR PRECISION AND ACCURACY**

| QC Type       | QA Sample Type                       | Precision / Accuracy | Default Frequency  |
|---------------|--------------------------------------|----------------------|--|
| Field QC      | Field Replicates                     | Precision            | 1 every 10 soil or sediment samples  |
|               | Equipment Rinsate                    | Accuracy             | 1 per day per type of non-disposable sampling equipment                                  |
|               | Source Water Blank                   | Accuracy             | 1 per source of decontamination water  |
|               | Trip Blanks                          | Accuracy             | 1 per shipping container containing volatile samples                                     |
|               | Temperature Blanks                   | Accuracy             | 1 per shipping container   |
| Laboratory QC | Method Blanks                        | Accuracy             | 1 per every batch of samples, type of matrix, or 20 samples (whichever is more frequent) |
| Laboratory QC | MS/MSD Percent Recovery              | Precision            | 1 per every 20 samples   |
|               | Laboratory Replicates (blind)        | Precision            | 1 per every 20 samples   |
|               | LCS or Blank Spikes Percent Recovery | Accuracy             | 1 per every batch of samples, type of matrix, or 20 samples (whichever is more frequent) |
|               | Surrogate Standard Percent Recovery  | Accuracy             | Every sample for organic analysis by gas chromatography                                  |

Source:

EPA. 2005 Uniform Federal Policy for Quality Assurance Project Plans. Part 2B, Quality Assurance/Quality Control Compendium: Minimum QA/QC Activities. EPA 505-B-04-900B.

## **6.0 SAMPLE CUSTODY**

The sections below describe sample handling procedures, including sample identification and labeling, documentation, chain of custody, and shipping. Procedures for equipment decontamination and management of investigation derived waste are also briefly described below.

### **6.1 SAMPLE IDENTIFICATION**

A unique sample identification number will be assigned to each sample collected during the various RES investigations. The sample numbering system allows each sample to be uniquely identified and provides a means of tracking the sample from collection through analysis.

### **6.2 SAMPLE LABELS**

A sample label will be affixed to all sample containers. The label will be completed with the following information, written in indelible ink:

- Project name and location
- Sample identification number
- Date and time of sample collection
- Preservative used
- Sample collector's initials
- Analysis required

After it is labeled, each sample will be refrigerated or placed in a cooler that contains wet ice to maintain the sample temperature at or below  $4 \pm 2^{\circ}\text{C}$ .

### **6.3 SAMPLE DOCUMENTATION**

Documentation during sampling is essential to ensure proper sample identification. Sampling personnel will adhere to the following general guidelines for maintaining field documentation:

- Documentation will be completed in permanent black ink.
- All entries will be legible.
- Errors will be corrected by crossing out with a single line and then dating and initialing the lineout.
- Unused portions of pages will be crossed out, and each page will be signed and dated.

The field team leader is responsible for ensuring that sampling activities are properly documented.

## 6.4 CHAIN OF CUSTODY

Standard sample custody procedures will be conducted to maintain and document sample integrity during collection, transportation, storage, and analysis. A sample will be considered to be in custody if one of the following statements applies:

- It is in a person's physical possession or view.
- It is in a secure area with restricted access.
- It is placed in a container and secured with an official seal such that the sample cannot be reached without breaking the seal.

Chain-of-custody procedures provide an accurate written record that traces the possession of individual samples from the time of collection in the field to the time of acceptance at the laboratory. The chain-of-custody record also will be used to document all samples collected and the analysis requested. Information that the field personnel will record on the chain-of-custody record includes:

- Project name and number
- Sampling location
- Name and signature of sampler
- Destination of samples (laboratory name)
- Sample identification number
- Date and time of collection
- Number and type of containers filled
- Analyses requested
- Preservatives used (if applicable)
- Filtering (if applicable)
- Sample designation (i.e. grab or composite)
- Sample media
- Signatures of individuals involved in custody transfer, including the date and time of transfer
- Air bill number (if applicable)
- Project contact and phone number

Unused lines on the chain-of-custody record will be crossed out. Field personnel will sign chain-of-custody records that are initiated in the field, and the air bill number will be recorded.

The record will be placed in a waterproof plastic bag and taped to the inside of the shipping container used to transport the samples. Signed air bills will serve as evidence of custody transfer between field personnel and the courier, and between the courier and the laboratory. Copies of the chain-of-custody record and the air bill will be retained and filed by field personnel before the containers are shipped.

Laboratory chain of custody begins when samples are received and ends when samples are discarded. Laboratories analyzing samples must follow custody procedures at least as stringent as are required by the EPA Contract Laboratory Program statements of work (EPA 2003, 2004). The laboratory should designate a specific individual as the sample custodian. The custodian will receive all incoming samples, sign the accompanying custody forms, and retain copies of the forms as permanent records. The laboratory sample custodian will record all pertinent information concerning the samples, including the persons who delivered the samples, the date and time they were received, condition of the sample at the time it was received (sealed, unsealed, or broken container; temperature; or other relevant remarks), the sample identification numbers, and any unique laboratory identification numbers for the samples. When the sample transfer process is complete, the custodian is responsible for maintaining internal logbooks, tracking reports, and other records necessary to maintain custody throughout sample preparation and analysis.

The laboratory will provide a secure storage area for all samples. Access to this area will be restricted to authorized personnel. The custodian will ensure that samples that require special handling, including samples that are heat- or light-sensitive, radioactive, or have other unusual physical characteristics, will be properly stored and maintained prior to analysis.

## **6.5 SAMPLE SHIPMENT**

The following procedures will be implemented when collected samples are shipped:

- The chain-of-custody records will be placed inside a plastic bag. The bag will be sealed and taped to the inside of the shipping container. The air bill, if required, will be filled out before the samples are handed over to the carrier. The laboratory will be notified if the sampler suspects that the sample contains any substance that would require laboratory personnel to take safety precautions.
- The shipping container will be closed and taped shut with strapping tape around both ends. If the shipping container has a drain, it will be taped shut both inside and outside of the shipping container.
- Signed and dated custody seals will be placed on the front and side of each shipping container. Wide clear tape will be placed over the seals to prevent accidental breakage.
- The chain-of-custody record will be transported within the taped sealed shipping container. When the shipping container is received at the analytical laboratory, laboratory personnel will open the shipping container and sign the chain-of-custody record to document transfer of samples.

Multiple shipping containers may be sent in one shipment to the laboratory. The outside of the shipping container will be marked to indicate the number of shipping containers in the shipment.



## **6.6 DECONTAMINATION PROCEDURES**

All reusable equipment will be decontaminated according to the following procedures. All reusable sampling tools will be decontaminated before sampling begins and between sample locations. Reusable sampling tools will be decontaminated by scrubbing in a solution of potable water and nonphosphate detergent (Alconox or Liquinox). The tools will then be double-rinsed with distilled water. Sampling tools that are not used immediately after decontamination will be allowed to air dry and wrapped in plastic.

## **6.7 MANAGEMENT OF IDW**

All soils and debris generated from soil borings and well installations, and water from well purging and decontamination will be contained as investigation-derived waste (IDW). The soil or water will be placed in 55-gallon drums, labeled, and stored on a concrete containment pad in a fenced or secured location at the RFS. Samples will be collected from the drums for characterization of the waste. The results of the sample will dictate the exact disposal requirements. The drums will then be shipped off site to the appropriate facility.

Personal protective equipment and miscellaneous waste from sampling (paper towels, aluminum foil, and plastic sheeting) will be placed in large garbage bags, sealed, and disposed of in facility trash receptacles as solid waste, or disposed of at a proper off-site facility to prevent exposure to unauthorized personnel, as appropriate.

## **7.0 DATA REDUCTION, VALIDATION, AND REPORTING**

The following section describes the methods used for verifying and validating data.

### **7.1 FIELD DATA VERIFICATION**

Project team personnel will verify field data through reviews of data sets to identify inconsistencies or anomalous values. Any inconsistencies discovered will be resolved as soon as possible by seeking clarification from field personnel responsible for data collection. All field personnel will be responsible for following the sampling and documentation procedures described in this SAP so that defensible and justifiable data are obtained.

Data values that are significantly different from the population are called “outliers.” A systematic effort will be made to identify any outliers or errors before field personnel report the data. Outliers can result from improper sampling or measurement methodology, data transcription errors, calculation errors, or natural causes. Outliers that result from errors found during data verification will be identified and corrected; outliers that cannot be attributed to errors in sampling, measurement, transcription, or calculation will be clearly identified in project reports.

### **7.2 LABORATORY DATA VERIFICATION**

Laboratory personnel will verify analytical data at the time of analysis and reporting and through subsequent reviews of the raw data for any nonconformances to the requirements of the analytical method. Laboratory personnel will make a systematic effort to identify any outliers or errors before they report the data. Outliers that result from errors found during data verification will be identified and corrected.

### **7.3 LABORATORY DATA VALIDATION**

Data validation is a systematic process for reviewing and qualifying data against a set of criteria to determine whether they are adequate for their intended use. Reviewing and evaluating all analytical data for their PARCC parameters verifies adequacy. EH&S will indicate the level of validation required for the data. Criteria for data qualification during the cursory and full review are derived from EPA guidelines (EPA 2008, 2010), the SAP, SMP, sampling planning document, and associated analytical methods. General requirements for cursory and full validation are listed below.

#### **7.3.1 Cursory Data Validation**

Cursory review of the analytical reports includes evaluating the following parameters, as applicable: holding times, initial and continuing calibrations, laboratory and field blanks, accuracy, laboratory precision, and analytical and matrix performance. An overall assessment of the data will also be conducted. Cursory data validation is the default review for SMP-related project sampling.

### 7.3.2 Full Data Validation

Full review includes all the elements of a cursory review as presented above, and the following additional items, as applicable:

- Method compliance, instrument performance check samples, cleanup performance, system performance check samples, system performance, inductively coupled plasma or atomic emission spectroscopy interference check samples, and overall assessment of the data
- Target analyte identification
- Analyte quantitation
- Detection and quantitation limit verification

Full data validation may be selected on a project-by-project basis, if determined to be necessary by UC EH&S staff.

## 8.0 DATA ASSESSMENT PROCEDURES

After environmental data have been reviewed, verified, and validated, the data must be further evaluated to determine whether data objectives have been met. This section describes these procedures.

UC will systematically assess data quality and data usability. This assessment will include the following elements:

- A review of the sampling design and sampling methods to verify that these were implemented as planned and are adequate to support project objectives.
- A review of project-specific data quality indicators for PARCC parameters and quantitation limits to determine if acceptance criteria have been met.
- A review of project-specific objectives to evaluate whether they have been achieved by the data collected.
- An evaluation of any limitations associated with the decisions to be made based on the data collected. For example, if data completeness is only 90 percent compared with a project-specific completeness objective of 95 percent, the data may still be usable to support a decision, but at a lower level of confidence.

Deviations from the Sampling Design (Form B), such as change in sample location, or analytical results which do not meet data quality criteria, will be evaluated to determine whether additional sampling is required. Once the data set is deemed acceptable per project sampling design, the soil sample results will be compared to the SMP Category I and Category II criteria to determine if a soil management action is required.

## 9.0 INCREMENTAL SAMPLING METHODOLOGY

Incremental Sampling Methodology (ISM) may be implemented upon approval from DTSC and EPA. ISM is the preferred sampling methodology when addressing PCBs greater than 1 mg/kg. This section presents all elements of ISM to be applied at RFS, including sampling methodology, laboratory processing, laboratory and field triplicate evaluation, integrating field triplicates into the data analysis, and calculation of 95<sup>th</sup> percentile upper confidence limits of the mean (95UCL).

### 9.1 SAMPLING METHODOLOGY

ISM involves collecting many small soil masses (called “increments”) evenly across each decision unit, and then pooling them to form a field sample. ISM is selected to achieve a comprehensive and thorough evaluation of chemical concentrations in a specific volume of soil or within a decision unit. Field QC, in the form of three independent field samples (i.e., field triplicates), assesses ability of an ISM sample to reliably estimate concentrations within the decision unit and quantify inherent soil and contaminant heterogeneity.

Once received at the laboratory, the ISM sample is processed to be homogenized and then subsampled for analysis. QC to assess adequacy of sample processing, subsampling, and analysis is conducted on three subsamples taken from one of the field triplicates. The field and laboratory subsampling triplicates form an ISM “nested triplicate” set from which the amount of variability due to field heterogeneity and laboratory procedures can be calculated as a statistic called the relative standard deviation (RSD). An RSD is calculated for both the field triplicates and laboratory triplicates to measure how much field heterogeneity versus laboratory measurement variability contribute to overall data variability.

While ISM procedures are designed to reduce both field and laboratory contributions to data variability, some variability is inevitable. Measurements provided by a nested triplicate set document whether the procedures sufficiently reduced variability for the site-specific matrix and contaminants. If this QC demonstrates that data variability is too high to support desired decision confidence at the action level, it also indicates which aspect, field sampling, sample processing and subsampling, or the analysis itself needs corrective action to fix the problem. In contrast, sources of data variability are rarely used in this way in discrete sampling programs, which limits options for corrective action if discrete data variability is too high. Soils contaminated with PCB typically have both high field heterogeneity and high subsampling variability, so meticulous procedures must be implemented. ISM is chosen because ISM procedures produce PCB data with much lower data variability and therefore elicit higher confidence than data from discrete sampling.

A field sample generally consists of a minimum of 75 increments collected from each decision unit. For chemicals other than PCBs, the number of increments may be lower, such as 30 to 50, depending on the data requirements. In addition to chemical results, field triplicate results measure the effectiveness of the ISM sample in capturing PCB contaminant variability within a decision unit. The field triplicate results inherently include any laboratory variability because each field triplicate is analyzed separately by the laboratory.

Specific ISM procedures for field sampling will be as follows:

1. Corners and edges of each decision unit will be marked with flags to identify where increments will be collected. Triplicate increments may be placed equidistant in a triangle formation at each point.
2. Increments will be collected from the top 2 inches of the native surface with a disposable scoop or other disposable sampling apparatus. In some areas, the native surface is the current surface cover; however, any gravel will be removed prior to increment collection. Where river rock is present, a backhoe will be used to scrape aside the river rock prior to sampling. Each increment will be approximately 20 grams of soil.
3. Increments from each decision unit will be placed into freezer-grade, 1-gallon, zip-locking bags. The target weight of each ISM sample is approximately 1.5 kilograms. If the bags are not considered appropriate for sample shipment, the contents can be transferred to approved glassware. Each bag or bottle will be labeled and packed into an insulated cooler and covered with ice packs.

Field increments may be collected using direct push technology if the target sample depth is deeper than can be collected using hand-sampling techniques. In these cases, a field sample will consist of 30 increments collected from each decision unit at each desired depth. While 75 increments are preferred when analyzing ISM samples for PCBs, it is not uncommon for a reduction of increments when collecting ISM sample requiring drilling. Since triplicates will be collected, sample results will still indicate the ability of the 30 increments to represent the soil concentrations.

The samples will be transported under chain-of custody procedures to the selected laboratory.

## **9.2 LABORATORY PROCESSING, SUBSAMPLING, AND ANALYSES**

Soil samples will be processed according to the laboratory's internal ISM protocol, specifically:

1. The 1.5-kilogram sample will be air-dried as necessary, then passed through a 10-mesh sieve to remove non-soil material (i.e., particles larger than a 2-millimeter [mm] diameter).
2. The sieved soil will be ground to the consistency of sifted flour and spread into a shallow layer in a pan to form a "slab cake" and divided into 30 equal-sized grid cells.
3. A 1-gram increment will be taken from each grid cell, and the 30 increments will be pooled to form an analytical subsample weighing 30 grams.
4. Each 30-gram subsample will be analyzed for PCBs via EPA Method 8082 with 3540C Soxhlet extraction.

One of the field samples within the field triplicate set may be subsampled and analyzed two additional times (for a total of three subsample analyses) to create the laboratory triplicate set. The second and third independent representative subsamples will be collected in the same way by taking separate increments from the same 30 grid cells.

The primary purpose of the laboratory triplicate set is to evaluate effectiveness of processing and subsampling protocols for site-specific contaminants and the soil matrix. If the procedures are effective, the three subsamples should yield numerically close results. The closer the agreement among the results, the lower the data variability and RSD for the triplicate set. Variability in the analytical processes of sample extraction, extract cleanup, and instrumental measurement is an unavoidable inclusion in subsampling variability. If necessary, the contribution by analytical variability to subsampling variability can be determined via various analytical QC checks, such as use of LCS and surrogate recoveries.

Together, the field triplicate set and laboratory triplicates from one of the field triplicates constitute a nested triplicate. Laboratory triplicates are not required for all projects involving ISM sampling if the soil matrices and laboratory performance are known.

### **9.3 LABORATORY TRIPLICATE EVALUATION**

Laboratory triplicates are evaluated quantitatively and qualitatively to determine overall data usability. Quantitative evaluation involves calculating an RSD of results from the three laboratory triplicates as a measure of variability. Qualitative evaluation involves assessing whether concentration ranges of laboratory triplicates agree generally (low, moderate, or elevated), and whether these exceed the action level. Low or high variability can indicate complexity of the matrix. Consistently high variability may indicate a complex matrix with “particle effects” that cannot be fully eliminated even by enhanced laboratory protocols such as milling the sample. A data usability determination will be recommended based on results of the quantitative and qualitative analyses.


High subsampling variability leads to high variability in field sample results. If variability in field samples is too high to meet desired decision confidence, a mathematical determination of relative contributions of field, subsampling, and analytical variability will be performed. If subsampling variability is determined to be a significant contributor to overall data variability, corrective action may be required including modifying procedures for sample processing and subsampling.

### **9.4 FIELD TRIPLICATE EVALUATION**

The QC role of a field triplicate set is to provide statistics that, in conjunction with statistics from the laboratory triplicate set, allow determination of the respective contributions of these sets to overall data variability. A project with high data variability will result in inefficient site investigations and cleanup.


High data variability is detrimental when it leads to high rates of false positive decision errors when upper confidence limits (UCL) are the basis for cleanup and other decisions. A UCL is an upper bound (or “limit”) on estimated decision unit concentration. The sampled concentration (i.e., the average concentration determined from decision unit samples) is an estimate of the true concentration. In contrast, a UCL estimates an upper bound on the true concentration. A UCL is calculated by adding a safety factor to the average obtained from sample results. The size of this safety factor is increased by high data variability, pushing the UCL farther away (higher) from the average. When variability is high, the distance between the average or mean and the UCL can be so large that the UCL exceeds an action level even if the true decision concentration (as

suggested by the sample mean) is well below the action level. Therefore, decisions based on the UCL can lead to false positive decision errors when data variability is high. This scenario is exemplified in the following diagram:



A large distance between the mean and UCL indicates significant uncertainty about the true concentration; however, this large data uncertainty might not cause decision uncertainty or decision errors if the mean is far enough below or above the action level. If a confident decision is possible, corrective action to reduce data variability may not be necessary. The diagram above exemplifies elevated decision uncertainty: the location of the data mean with respect to the action level indicates the true mean should be below the action level, but a UCL exceedance suggests that high data variability renders that conclusion uncertain.

Field triplicates are three independent measures of the decision unit concentration that provide a measure of data variability in the form of an RSD calculated from the three results. When field triplicate results are close (i.e., precise), data variability and the RSD are low. Low RSDs contribute to a narrow mean-to-UCL width, which gives higher confidence that the true mean is near the data mean. As illustrated in the graphic below, that allows decisions based on the UCL to produce fewer false positive decision errors.



If high data variability is causing large mean-to-UCL widths and excessive decision uncertainty, the QC (i.e., the field and laboratory triplicate sets) can target where corrective action will be most effective. If laboratory subsampling variability is high, that problem must be corrected first via application of options described previously. If subsampling variability is low but field triplicates variability is high, corrective actions need to target ISM field sampling procedures. Options include reassessing the size and layout of DUs; increasing the number of field increments and/or mass of those increments; and collecting triplicates from more, or all, of the DUs. The mathematics of the UCL calculation means that adding additional replicates to DU data sets (e.g., using four replicates rather than three) will lower the UCL even if the mean and RSD remain the same.

One of the laboratory triplicate results is used as the concentration of the parent field sample. By convention and to parallel the data from the other two field triplicate samples, the project will use the first laboratory subsample result as the concentration for the parent field sample. Possibly under some circumstances, the field sample concentration may be better represented by averaging all three laboratory triplicate results. An example might be if the first result, and only that result, is a nondetect. The best way to evaluate results cannot be determined until the data



are received. The convention of using the first laboratory triplicate result will avoid temptation to bias the selection of the laboratory triplicate data to obtain the lowest RSD for the field triplicate set.

#### **9.4 FIELD TRIPPLICATES AND CALCULATING THE WEIGHTED-95UCL**

If the project includes multiple decision units contributing to an overall site decision, then the data collection can determine the mean and UCL concentrations within the area encompassed by the decision units. A non-weighted simple average assumes that areas of all decision units are the same, which is not appropriate if decision units are of various sizes. Logically, a large area should have more influence on overall concentration than a small area; so an area-weighted mean, not difficult to calculate, better represents the true mean over the large area. Obtaining an area-weighted UCL, however, to accompany the area-weighted mean involves complicated calculations that will occur in a specially designed spreadsheet called the “Combining DUs Calculator.” The spreadsheet was first designed by Philip Goodrum, Ph.D., a statistician and toxicologist with GSI Environmental, and contributor to Interstate Technology and Regulatory Council (ITRC) ISM guidance (ITRC 2020). The spreadsheet was structured to accept ISM field replicate data as the only inputs. The Calculator computes the mean and variability from the raw sample data. Tetra Tech, in collaboration with Mr. Goodrum, modified the Calculator in 2020 into a version that can accept decision unit means, as determined from one or more ISM samples, and RSDs as the inputs.

An estimate of within-decision unit (i.e., internal) variability is required for each component decision unit to compute a weighted-UCL over the large area. The field triplicate provides that measure of within-decision unit variability. Variability found in field triplicates can be applied to the other decision units with only a single ISM sample (termed “singlet-decision units”). If the variability of a field triplicate is applied to other decision units, the assumption must be that the variabilities are similar, that the decision units are equivalent from a conceptual site model (CSM) perspective. “CSM-equivalent” decision units are those subjected to the same contaminant release and transport mechanisms, in reasonably proximity, and expected to have similar concentrations in relation to the action level. Decision units suspected to have a different CSMs should be segregated into their own group or isolated as a lone decision unit, and would require their own subset of triplicates.

#### **9.5 95UCL CALCULATIONS**

Following receipt of laboratory data, the field triplicate results are reviewed for comparability with results from the other decision units. The RSDs for each field triplicate set are evaluated. There are two primary options for how RSDs can be applied toward the goal of a weighted UCL which depend on sample results:

- Option 1: If only a single RSD is applicable to a particular group of CSM-equivalent decision units, that RSD value can be used to represent the variability of each singlet decision unit in the group. The Calculator would be populated with each decision unit’s ISM result (for singlet decision units), or the average of a set of field samples (in the case of a triplicate decision unit), along with that RSD value.

Option 2: If two or more RSDs are applicable to a particular decision unit group, the RSDs can be pooled to obtain a single “averaged” RSD value to be applied in the calculator tool to singlet decision units. The Excel formula for pooling two RSDs is  $\langle \text{Pooled RSD} = \sqrt{(\text{sumsq}(\text{RSD}\#1, \text{RSD}\#2)/2)} \rangle$ . Three RSDs are pooled by the equation  $\langle \text{Pooled RSD} = \sqrt{(\text{sumsq}(\text{RSD}\#1, \text{RSD}\#2, \text{RSD}\#3)/3)} \rangle$ . DU concentrations are addressed as in Option 1. The pooled RSD value would be entered for the applicable singlet decision units. In Option 2, actual RSDs are normally entered into the calculator tool for triplicate decision units. The average concentration from DUs with field triplicates are applied as the singlet concentrations.

The RSDs from field triplicates are applied to the other singlet-decision unit results per Option 1 or 2. Laboratory results, RSDs, and decision unit areas are entered into the Calculator. The Calculator provides a detailed statistical evaluation based on the data inputs. The Calculator provides two types of overall weighted-95UCL results: the Student’s t UCL is used for normal data distributions, and the Chebyshev UCL is used for nonnormal distributions. The Calculator also recommends which of the two UCL options to use, and provides the resulting 95UCL.

Evaluation of all triplicate results and application of RSDs should always proceed case by case, and must be discussed with EPA and DTSC following receipt of results. Following discussion with DTSC and EPA. Methods and equations and calculation results will be presented within a sample results summary.

## 10.0 REFERENCES

- California Regional Water Quality Control Board. 2016. "Environmental Screening Levels, San Francisco Bay Regional Water Quality Control Board." February. Available on-line at: [http://www.waterboards.ca.gov/sanfranciscobay/water\\_issues/programs/ESL/ESL%20Workbook\\_ESLs\\_Interim%20Final\\_22Feb16\\_Rev3\\_PDF.pdf](http://www.waterboards.ca.gov/sanfranciscobay/water_issues/programs/ESL/ESL%20Workbook_ESLs_Interim%20Final_22Feb16_Rev3_PDF.pdf)
- Interstate Technology and Regulatory Council (ITRC). 2020. "Incremental Sampling Methodology (ISM) Update." <https://ism-2.itcreweb.org>
- Tetra Tech EM Inc. (Tetra Tech). 2010. "Field Sampling Workplan, Appendix A, Quality Assurance Project Plan, Richmond Field Station, Richmond, California." June 2.
- Tetra Tech. 2013. "Site Characterization Report, University of California, Berkeley, Richmond Field Station, Richmond, California."
- URS Corporation. 2000. "Field Sampling and Analysis Results, University of California Berkeley, Richmond Field Station/Stege Marsh." December.
- U.S. Environmental Protection Agency (EPA). 1996. "Test Methods for Evaluating Solid Waste, 3rd Edition." SW-846. Promulgated revisions.
- EPA. 2003. "USEPA Contract Laboratory Program Statement of Work for Organic Analysis." Document Number OLM04.3. March.
- EPA. 2004. "USEPA Contract Laboratory Program National Functional Guidelines for Inorganic Data Review." Document Number EPA-540/R-04-004. October.
- EPA. 2005. Uniform Federal Policy for Quality Assurance Project Plans. Part 2B, Quality Assurance/Quality Control Compendium: Minimum QA/QC Activities. EPA 505-B-04-900B.
- EPA. 2006. "Systematic Planning: A Case Study for Hazardous Waste Site Investigations. (EPA QA/CS-1)". Document Number EPA/240/B-06/004. February.
- EPA. 2008. "Contract Laboratory Program National Functional Guidelines for Superfund Organic Methods Data Review" EPA-540-R-08-01. June.
- EPA. 2010. "Contract Laboratory Program National Functional Guidelines for Inorganic Superfund Data Review" EPA-540-R-10-011. January.

**ATTACHMENT C1**  
**COMMENTS AND RESPONSE TO COMMENTS (*RESERVED*)**

**ATTACHMENT C2**  
**RESPONSE TO COMMENTS ON DRAFT SMP REVISION 2**

---

**Removal Action Workplan  
Research, Education, and Support Area and Groundwater  
Five-Year Review  
December 31, 2019**

**Response to Comments Regarding Draft SMP Revision 2**

**Department of Toxic Substances Control  
October 29, 2020  
December 01, 2021**

**U.S. Environmental Protection Agency  
March 30, 2020  
December 01, 2021**

| DTSC<br>Comment<br>No. | DTSC Comment  | UC Berkeley Response   |
|------------------------|---|--|
| 11                     | <p>Appendix A, Soil Management Plan, Revision 2:</p> <ul style="list-style-type: none"> <li>a. The Category I and II values need to be revised to reflect the updated concentrations included in the Five-Year Review.</li> <li>b. Section 1.0 Introduction and Purpose – Soil Remedy – second bulleted item states: “Excavation of mercury-impacted soil at the Mercury Fulminate Area (MFA) with concentrations exceeding the remedial goal (275 mg/kg).” Please use the revised mercury remedial goal (187 mg/kg).</li> <li>c. Section 1.2, Approach, page A-7: Soils containing elemental mercury may not be re-used on site. DTSC should be consulted regarding the reuse of soils containing mercury between the Category I and Category II criteria.</li> <li>d. Sections 1.2 and 4.2.1 require modification for screening criteria that represent a non-carcinogen risk-based concentration target hazard quotient (HQ) of 1. Cumulative hazard for the multiple contaminants at site exposure units would likely exceed DTSC’s level of concern if a remedial action meets Category I or II criteria. This would also apply to carcinogenic contaminations of potential concern whose Category II screening levels confer 10-5 risk; cumulative excess lifetime cancer risk could exceed a level of concern for risk management decisions. Therefore, a forward risk assessment using 95% UCL (or maximum concentration if a 95% UCL is not available) concentrations to calculate the cumulative risk and hazard should be conducted at a site exposure unit and provided along with a proposed soil management method to DTSC for review and approval.</li> <li>e. Section 2.3 Chemicals of Concern: Because of the unique aspects of the Mercury Fulminate Area, add a stand-alone bullet item for mercury.</li> <li>f. Section 4.1 and Exhibit C-2 Sampling and Analysis Plan: Sampling for PCBs using the incremental sampling methodology would require that an appropriate basis for the decision unit be provided, as well as triplicates allowing for an upper confidence limit determination to account for the uncertainty in the exposure point</li> </ul> | <ul style="list-style-type: none"> <li>a. SMP Revision 3 has been updated to incorporate the changes in risk-based concentrations in the Final Five-Year Review into Table C-1, Category I and II Criteria.</li> <li>b. Text in Section 1 has been edited to clarify that excavation of mercury-impacted soil at the Mercury Fulminate Area (MFA) with concentrations exceeding the remedial goal (revised from 275 mg/kg to 187 mg/kg).</li> <li>c. Section 4.3.1, On-Site Management, has been clarified that if elemental mercury is observed, it may not be managed within the SMP project area. DTSC will be consulted if elemental mercury is observed or sample results indicate mercury results above Category I concentrations.</li> <li>d. Section 1.2 and 4.2.1 have been edited to clarify that the cumulative effects of carcinogens and hazards will be calculated for SMP results when multiple chemicals are detected. The calculations will be performed using forward risk assessment protocols with the maximum concentrations of each contaminant detected, or if a 95UCL concentration is available. The methodology for calculating the cumulative risk or hazards is presented in a new Section 4.2.2, Calculation of Cumulative Risk and Hazards.</li> <li>e. Section 2.3 has been edited to include a bullet specifying that the calculated human health risk-based concentration for mercury at the mercury fulminate area was 275 mg/kg, which was subsequently revised to 187 mg/kg.</li> <li>f. Section 4.1, Prescriptive Sampling Design, has been clarified to indicate that Revision 3 provides an update to Exhibit C2, Sampling and Analysis Plan, presenting incremental sampling methodology protocols. DTSC and EPA will be consulted regarding any projects with proposed incremental sampling methodology. Exhibit C2, Sampling and Analysis Plan, includes details regarding preferred incremental sampling</li> </ul> |

**Removal Action Workplan  
Research, Education, and Support Area and Groundwater  
Five-Year Review  
December 31, 2019**

**Response to Comments Regarding Draft SMP Revision 2**

**Department of Toxic Substances Control  
October 29, 2020  
December 01, 2021**

**U.S. Environmental Protection Agency  
March 30, 2020  
December 01, 2021**

---

---

|   |  |
|---|--|
| <p>concentrations. The use of discrete samples to gauge the size of the decision unit and extent of contamination (if applicable) would be necessary if an adequate data set is not available.</p> <p>g. Table C2-3, Required Laboratory Quantitation Limits and QC Criteria:</p> <ul style="list-style-type: none"><li>i. Modify the table to include the revised risk-based concentration screening criteria as discussed in Comment 1 above and adjust the laboratory quantitation limit as needed.</li><li>ii. Please review the San Francisco Bay Regional Water Quality Control Board's 2019 Environmental Screening Levels and update the Table if needed if petroleum hydrocarbons concentrations have decreased.</li></ul> | <p>methodology protocols, including the use of triplicates and confidence intervals.</p> <p>g. i. Table C2-3 has been updated to incorporate the risk-based concentrations presented in the Final Five-Year Review, including the laboratory quantitation limits.</p> <p>ii. Table C2-3 has been updated to include current screening levels for petroleum hydrocarbons.</p> |
|---|--|

---

---

**Removal Action Workplan  
Research, Education, and Support Area and Groundwater  
Five-Year Review  
December 31, 2019**

**Response to Comments Regarding Draft SMP Revision 2**

**Department of Toxic Substances Control  
October 29, 2020  
December 01, 2021**

**U.S. Environmental Protection Agency  
March 30, 2020  
December 01, 2021**

| US EPA Comment No. | EPA Comment  | UC Berkeley Response  |
|--------------------|--|---|
| 10                 | <p>Appendix A, Section 1.0, Page A-1, Soil Remedy: Will this need to be amended to include for example the EPA North Meadow, or is this being done outside the RAW?</p> <p>Throughout the document there is mention of notifying DTSC of actions and getting DTSC approval. There should be a note made that for any PCB-related actions, EPA notification &amp; approval is needed as well. This is true for any soil project, regardless of size (greater or smaller than 10 CY soil).</p> | <p>The Draft SMP Revision 3 has been updated to include all pertinent changes related to the Final Five-Year Review. The EPA North Meadow is not included within the footprint of the Research, Education, and Support (RES) portion of RFS, which is the scope of the SMP, and is therefore not included.</p> <p>Text has been amended throughout to indicate that EPA will be notified for any total PCB exceedances detected above 1 mg/kg. Text clarifies that EPA will be consulted prior to any actions taken specific to PCB detections.</p>   |
| 11                 | <p>Appendix A, Section 2.3, Page A-15, TSCA Cleanup Criteria: Perhaps this should be edited based on whatever we decide.</p>   | <p>Section 4.2.1, Screening Criteria, states that the RAW identifies the cleanup goal for PCBs as 1 mg/kg, based on TSCA 40 Code of Federal Regulations (CFR) Section 761.61.(a) Self-Implementing On-Site Cleanup and Disposal of PCB Remediation Waste, threshold for high occupancy areas without further conditions. Since the issuance of the RAW, EPA has determined that 40 CFR Section 761.61(c) Risk-Based Disposal Approval is the more relevant and appropriate TSCA program. EPA and DTSC have determined that the existing cleanup value of 1 mg/kg for total PCBs continues to be effective, and as such, the cleanup goal is not proposed to be revised.</p> |
| 12                 | <p>Appendix A, Section 2.3, Page A-17, PCBs: Section may need updating</p>   | <p>Section 2.3 has been updated to include the current status of PCB removal actions at the Corporation Yard and B112 and B150 Transformer Areas.</p>   |
| 13                 | <p>Appendix A, Section 3.5, Page A-22, Di Minimis Status: "...but EPA still needs to be notified and approval is needed for any PCB projects."</p> <p>Concerned about small PCB projects being completed without EPA notification, if PCBs end up being left in place under a cap.</p>   | <p>Section 3.5 discusses the documentation associated with SMP Form A, which pertains to the initial evaluation prior to any sampling. Di minimis areas are those which do not require sampling under the SMP, and therefore would not be related to any known PCBs. Any onsite management or placement of PCBs are addressed under SMP Forms B and C, and per revised text, would not occur prior to EPA consultation.</p>   |
| 14                 | <p>Appendix A, Section 4.2.1, Page A-26, Updates to Screening Criteria, PCBs: Section may need updating</p>  | <p>Updates to the screening criteria are discussed in response to Comment 11.</p>   |



**Removal Action Workplan  
Research, Education, and Support Area and Groundwater  
Five-Year Review  
December 31, 2019**

**Response to Comments Regarding Draft SMP Revision 2**

**Department of Toxic Substances Control  
October 29, 2020  
December 01, 2021**

**U.S. Environmental Protection Agency  
March 30, 2020  
December 01, 2021**

|    |   |  |
|----|---|--|
| 15 | Appendix A, Section 4.2.2, Page A-28, On-Site Soil Management: May need editing. Also, TSCA has pretty severe restrictions for on-site reuse of PCB-contaminated soils, so the text in the above paragraphs about excavated soil remaining in the same project area wouldn't apply, or at least we'd need to consult on a case-by-case basis. | The SMP does not allow for any management of PCBs greater than 1 mg/kg without consulting EPA and DTSC.  |
| 16 | Appendix A, Section 4.3.1, Page A-28, On-Site Soil Management: see previous comment.  | The SMP does not allow for any management of PCBs greater than 1 mg/kg without consulting EPA and DTSC.  |
| 17 | Appendix A, Section 4.3.2, Page A-29, Soil Excavation Plan: "Soil that exceeds Category II criteria will be excavated to a depth of 2' below the depth of the project soil disturbance..." Does this plan apply to PCBs?  | The SMP applies to all chemicals within the RES portion of RFS, including PCBs. The SMP has been updated that no PCB cleanups or soil management activities will be conducted prior to consultation with EPA.  |
| 18 | Appendix A, Section 5.2.2, Page A-36, Grid Spacing: Grid spacing for TSCA PCB projects needs to be 10-foot grid, and one sample per 10-foot of side wall.   | Section 5.2.2 has been amended to state that if PCBs are involved above Category I criteria, confirmation samples will be collected no less frequently than one per 100 square feet for excavations and one per 10 linear feet for sidewall samples. |
| 19 | Appendix A, Table C-1, Update pending future conversations regarding PCB cleanup levels.  | Table C-1 has been updated to reflect the current understanding of 1 mg/kg as the cleanup criteria for activities conducted pursuant to the RAW and SMP per 40 CFR Section 761.61(c) Risk-Based Disposal Approval, as directed by EPA and DTSC.      |

**ATTACHMENT C3**  
**IMPORTED SOILS SAMPLING AND ANALYSIS REQUIREMENTS TO ASSESS**  
**CONTAMINANT CONCENTRATIONS**

---

University of California, Berkeley Global Campus at Richmond Bay  
Imported Soils  
Sampling and Analysis Requirements to Assess Contaminant Concentrations

### **Introduction**

UC Berkeley's Richmond Field Station (RFS) Site portion of the Berkeley Global Campus at Richmond Bay (BGC) is subject to site investigation and cleanup under the State of California Department of Toxic Substances Control (DTSC) Order Docket No. IS/E-RAO 06/07-004 (September 15, 2006). Due to the DTSC order, all fill materials to be imported for use at the RFS must be selected and tested with approval by the UC Berkeley Office of Environment, Health & Safety (EH&S), DTSC, and potentially other regulatory agencies (for example the Regional Water Quality Control Board and the Army Corps of Engineers). All soils brought to the RFS for use as fill or for temporary storage must be sampled to demonstrate that the soils are clean. This guideline presents procedures that must be followed and criteria met to obtain University and agency approval for contaminant concentrations to insure that ecological and human receptors are not exposed to harmful levels of pollution or that site investigations and remediation activities completed to date are not adversely affected by import of contaminated media (soil, water, pavement, etc. ).

### **Regulatory Guidance**

- 1) DTSC Information Advisory, Clean Imported Fill Material, October 2001
- 2) DTSC Interim Guidance, Evaluation of School Sites with Potential Soil Contamination as a Result of Lead From Lead-Based Paint, Organochlorine Pesticides from Termiticides, and Polychlorinated Biphenyls from Electrical Transformers, June 9, 2006
- 3) Other- marsh fill and other open space areas may require compliance with US Army Corps of Engineers Dredging and Dredged Material Management Guidelines and/or the San Francisco Bay Regional Water Quality Control Board's SF Bay Plan.

### **Procedures**

**Borrow Area Assessment-** In order to minimize the potential for introducing contaminated fill onto a site, it is necessary to verify through documentation that the fill source is appropriate for use at the RFS. Documentation required to be provided to the University should include detailed information on the previous land use from where the fill is taken. Proper documentation should include detailed information regarding the former land use, previous environmental site assessments, and the results of any testing performed.

In addition to source assessment documentation, the University requires that soils be sampled at a minimum frequency required in the DTSC Regulatory Guidance for imported fill material and analyzed for target compounds according to this guidance. Additional analyses may be required depending on the borrow source site history (for example, soils from LBNL must be analyzed for tritium). Soil imported for use in surface water or marsh restoration projects may also require review and approval by the San Francisco Bay Regional Water Quality Control Board, the US Army Corps of Engineers, and other agencies.

### Sampling Method

Incremental sampling collection methods following the ITRC Incremental Sampling Methodology are highly preferred by UC Berkeley to discrete samples. Discrete samples will only be accepted based on a thorough documentation of borrow area history and soil pile appearance (high heterogeneous soils may be rejected if not adequately assessed for soil contaminant variability).

### Material Sampling Schedule

| <b>Area of Individual Borrow Area</b>  | <b>Sampling Requirement</b>  |
|--|--|
| 2 acres or less                        | 4 samples minimum  |
| 2 to 4 acres                           | 1 sample every ½ acre minimum  |
| 4 to 10 acres                          | 8 samples minimum  |
| Greater than 10 acres                  | Minimum of 8 locations with 4 subsamples per location  |
| <b>Volume of Borrow Area Stockpile</b> | <b>Samples per Volume</b>  |
| Up to 1,000 cubic yards                | 1 sample per 250 cubic yards   |
| 1,000 to 5,000 cubic yards             | 4 samples for first 1,000 cubic yards+ 1 additional sample per each additional 500 cubic yards |
| Greater than 5,000 cubic yards         | 12 samples for first 5, 000 cubic yards + 1 sample per each additional 1,000 cubic yards       |

### Laboratory Analyses

All soil sampled should be analyzed by a state certified analytical laboratory for the following target compounds using the required test methods.

| <b>Analyte</b>                   | <b>Method</b>                |
|----------------------------------|------------------------------|
| Heavy metals                     | EPA methods 6010B and 7471A  |
| Petroleum                        | TPH modified EPA method 8015 |
| PCBs                             | EPA method 8082              |
| Polyaromatic Hydrocarbons (PAHs) | EPA method 8270C SIM Method  |
| Organochlorine Pesticides        | EPA method 8081A             |
| Volatile Organic Compounds       | EPA method 8260              |

In addition, if soil is being collected from an area known to contain natural serpentine soils it must be analyzed for asbestos by polarized light microscopy. Other analyses may be required depending on the site environmental history and planned use for the soil (for example, radioactive materials, plant pathogens [such as Sudden Oak Death], etc.).

## **University Approval Process**

The following required documentation must be provided to the campus Office of Environment, Health & Safety at least two weeks prior to proposed import for review.

1. Borrow source site history.
2. Soil sampling plan (note, it is preferred that proposed sampling plans be submitted to EH&S for review and approval prior to sampling)
3. Certified Laboratory Analytical Results

Note- if sampling plans appear to be inadequate or improper or insufficient laboratory analyses have been performed, the University may require additional laboratory analyses.

### RFS Criteria Imported Soil (effective June 2016)

The following chemical criteria apply to RFS soil imported for use as clean fill material:

Arsenic: site specific concentration of 16 mg/kg

Radioactive materials: Indistinguishable from background

All other chemicals: the Soils Management Plan (July 18, 2014 and any most recent SMP updates) will be used to compare to Category I and Category II acceptance criteria (SMP Table C1) for all Research, Education, and Support designated areas of the BGC (as described in SMP Section 4.2.2 Determination of Soil Management Action). Natural Open Space soil criteria will be based on these SMP categories as well as ecological soil screening levels for plants, invertebrates, birds, and mammals using the EPA's Ecological Soil Screening Levels (Eco-SSL) or the Oak Ridge National Laboratory (ORNL) phytotoxicity and earthworm toxicity benchmarks.

Note that site use may also require specific testing of sources for geotechnical, plant pathogens, and soil nutrients requirements of specific projects.